# **CITY of NOVI CITY COUNCIL**



Agenda Item 1 March 18, 2019

SUBJECT: Approval of the final payment to Toebe Construction, LLC, for the Crescent Boulevard Reconstruction project from Novi Road to Town Center Drive, in the amount of \$119,600.19, plus interest earned on retainage.

SUBMITTING DEPARTMENT: Department of Public Works, Engineering Division

# CITY MANAGER APPROVAL

EXPENDITURE REQUIRED	\$ 119,600.19
AMOUNT BUDGETED	\$ 120,000
APPROPRIATION REQUIRED	\$ 0
LINE ITEM NUMBER	202-202.00-865.164

### BACKGROUND INFORMATION:

Crescent Boulevard was in poor condition east of Novi Road (ranging from PASER 2 to 3) and had required a significant amount of maintenance prior to this reconstruction. This project involved the complete reconstruction of this segment of road. This reconstruction realigned the median crossovers, which improved vehicle circulation and safety. This project also included the addition of a roundabout at the intersection of Crescent Boulevard and Town Center Drive. As part of the reconstruction effort, the private portion of Crescent Boulevard, east of Town Center Drive was reconstructed and deeded over to the City shortly after bidding of the project. As was done on Town Center Drive (Grand River Avenue to Crescent Boulevard) and 11 Mile Road (Town Center Drive to Meadowbrook Road), the existing concrete roadway was reconstructed in asphalt.

The construction contract was awarded for this project at the August 8, 2016 City Council meeting to Toebe Construction, LLC, in the amount of \$1,810,417.68. Engineering staff worked with the engineering consultant for this project, AECOM-Great Lakes, to review and verify the final contract payment amount of \$119,600.19 that is due the Contractor (Final Pay Estimate No. 9, attached). The long delay in reaching the final close-out for the project is borne solely on the contractor. Nearly two years of attempts in restoration and another year to acquire final subcontractor waivers kept this project on the books with several budget rollovers. However, the project substantial completion or open to traffic was met on time. The City Attorney reviewed the documentation and found it to be in an acceptable form (Beth Saarela, February 19, 2019).

There were nine (9) approved change orders issued for this project resulting in an overall net increase of \$177,081.11 to the construction contract, or 9.8% over the awarded amount. The approved change orders resulted in a final contract price of \$1,987,498.79. A breakdown of each change order can be seen in the table on the following page:

CHANGE ORDER	DATE	AMOUNT	REASONING
na 1 Antipetores da Antipetores da	9/27/16	\$20,285.00	New "undercut" items had to be added to avoid multiple utilities in the area as well as a new 48-inch special drainage structure was added.
2	10/27/16	\$69,311.90	Addition of a new 8-inch concrete bump- out at the Town Center Management Office and adding traffic loop detectors at Novi Road.
3	11/10/16	\$89,250.00	Due to the timing of the construction season and its effect on Town Center Christmas shopping, the contractor was paid to accelerate construction by adding additional crews and working weekends.
4	12/15/16	(\$20,232.91)	Balanced work item quantities to date.
5	1/13/17	\$16,846.97	Added repairs made to the existing sanitary sewer that was mismarked and damaged. Also, had to modify two drainage structures and extra excavation via force account work tracking.
6	1/17/17	\$1,746.10	Balanced work item quantities to date.
7	6/22/17	\$2,670.85	Balanced work item quantities to date.
8	1/22/18	\$834.00	Additional pavement markings for merge arrows on eastbound Crescent Boulevard (at the request of the City).
9	2/11/19	(\$3,630.80)	Final balancing of work items that were not completed or no longer necessary.
	TOTAL	\$177,081.11	

**RECOMMENDED ACTION:** Approval of the final payment to Toebe Construction, LLC, for the Crescent Boulevard Reconstruction project from Novi Road to Town Center Drive, in the amount of \$119,600.19, plus interest earned on retainage.



## Crescent Boulevard Reconstruction (Novi to Town Center)



Looking east from Novi Road towards Ingersol Drive



Crescent Boulevard – Looking east towards roundabout at Town Center Drive



Town Center Drive - Looking north towards roundabout at Crescent Boulevard

ELIZABETH KUDLA SAARELA esaarela@rsjalaw.com

27555 Executive Drive, Suite 250 Farmington Hills, Michigan 48331 P 248.489.4100 | F 248.489.1726 www.rsjalaw.com



ROSATI | SCHULTZ JOPPICH | AMTSBUECHLER

February 19, 2019

Aaron Staup, Construction Engineering Coordinator City of Novi Department of Public Works Field Services Complex 26300 Lee BeGole Drive Novi, MI 48375

### Re: Crescent Boulevard Reconstruction – Toebe Construction, LLC Closing Documents

Dear Mr. Staup:

We have received and reviewed closing documents for the Crescent Boulevard Reconstruction Project:

- 1. Application for Final Payment
- 2. Work Change Directive No. 9
- 3. Contractor's Sworn Statement
- 4. Consent of Surety
- 5. Waivers of Lien
- 6. Maintenance Bond (Updated)

The closing documents appear to be in order. Please feel free to contact me with any questions or concerns in regard to this matter.

Very truly yours,

ROSATI SCHULTZ JOPPICH AMTSBUECHLER PC Elizabeth Kudla Saarela

EKS

C: Cortney Hanson, Clerk

Carl Johnson, Finance Director/Chief Financial Officer George Melistas, Engineering Senior Manager Megan Mikus, Public Works Budget Analyst Thomas R. Schultz, Esquire



## **CITY OF NOVI**

PURCHASE ORDER NO. 94911 26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

Balance Due This Payment = \$ 119,600.19

ROJEC	T: Crescent Boulevard Reco	nstruction		NO		TN	0.	16-2304					ENT	PAYMENT NO .:	and the second second	FINAL		and the second s	
				110	WIT NOOLC		0	10-2004						FAIMENT NO.					
WNER	: City of Novi 45175 W. Ten Mile Road Novi, Michigan 48375			EN	GINEER:				ankli I, Mi	in Road, Su ichigan 4803		000		CONTRACTOR:		Toebe Constru 28990 S. Wixon Wixom, Michiga (248) 349-7500	n Road an 483	t	
ONTR/	ACT AMOUNT			FIN	AL COMPL	ETI	ON DATES	(2+0) 204	000					DATES OF ESTI	MATE	(240) 040-7000			
RIGIN	<b>AL:</b> \$1,8	10,417.68	-		IGINAL: VISED:				Ν	November 5, May 15, 20		16		FROM:			Janua	ary 23, 2017	
EVISE	D: \$1,9	87,498.79			TUAL:					May 15, 20				то:			July	/ 19, 2018	
	SECTION 1.							_		С	OST	OF COMPLE	TED WOR	TO DATE					
ltem	Crescent Boulevard Reconstruct GL# 202-202.00-865.164	tion		CONT	FRACT ITEMS	(Orig	jinal)		CON	NTRACT ITEMS	S (Re	vised)		THIS PERIOD			тот	AL TO DATE	
No	Description of Item	Unit	Quantity		Cost/Unit		Total Amt	Quantity		Cost/Unit		Total Amt	Quanlity	Amount	%	Quantity		Amount	%
0 0	constr. Inspection "Crew Day"	CD	100.00	\$	640.00	\$	64,000.00	100.00	\$	640.00	\$	64,000.00				100.00	\$	64,000.00	100%
1 N	lobilization (10%)	LS	1.00	\$	90,500.00	\$	90,500.00	1.00	\$	90,500.00	\$	90,500.00	(			1.00	\$	90,500.00	100%
2 P	re-Construction Audio-Visual	LS	1.00	\$	1,140.00	\$	1,140.00	1.00	\$	1,140.00	\$	1,140.00				1.00	\$	1,140.00	100
3 F	Remove Pavement	SY	19199.00	\$	5.60	\$	107,514.40	18992.70	\$	5,60	\$	106,359.12				18992.70	\$	106,359,12	1009
4 S	idewalk, Remove	SY	1560.00	\$	6.10	\$	9,516.00	1821.00	\$	6.10	\$	11,108.10				1821.00	\$	11,108.10	1009
5 C	urb and Gutter, Remove	LF	285.00	\$	9.60	\$	2,736.00	218.00	\$	9,60	\$	2,092,80				218.00	\$	2,092.80	1009
6 R	toadway Grading	STA	28,00	\$	4,500.00	\$	126,000.00	27.99	\$	4,500.00	\$	125,955.00				27.99	\$	125,955.00	1009
7 S	ubgrade Undercutting, Type II	CY	500.00	\$	28.80	\$	14,400.00	0.00	\$	28.80	\$	*		Ī		0.00			
8 E	rosion Control, Silt Fence	LF	500.00	\$	3.45	\$	1,725.00	100.00	\$	3.45	\$	345.00				100.00	\$	345.00	1009
9 E	rosion Control, Inlet Protection	EA	22.00	\$	78.00	\$	1,716.00	22.00	\$	78.00	\$	1,716.00				22.00	\$	1,716,00	1009
10 T	ensar, TX5 Geogrid	SY	17676.00	\$	3.30	\$	58,330,80	17752.10	\$	3,30	\$	58,581.93				17752.10	\$	58,581,93	1009
11 A	gg Base, 21AA Limestone, 10-inch	SY	17676.00	\$	12.90	\$	228,020.40	17604.40	\$	12.90	\$	227,096.76				17604.40	\$	227,096.76	1009
12 A	gg Base, 21AA Limestone, 6-inch	SY	2839.00	\$	11.60	\$	32,932.40	4024.10	\$	11.60	\$	46,679.56				4024.10	\$	46,679.56	100
13 S	ewer, CI A, 12-inch, Tr. Det B	LF	552.00	\$	68.00	\$	37,536.00	558.00	\$	68.00	\$	37,944.00				558.00	\$	37,944.00	1009
14 S	ewer, CI A, 24-inch, Tr. Det B	LF	142.00	\$	97.00	\$	13,774.00	149.00	\$	97.00	\$	14,453.00				149.00	\$	14,453.00	1005
15 S	ewer, CI A, 36-inch, Tr. Det B	LF	147.00	\$	148.20	\$	21,785.40	113.00	\$	148,20	\$	16,746.60				113.00	\$	16,746,60	1009
16 T	rench Undercut and Backfill	CY	20.00	\$	73.75	\$	1,475.00	53.97	\$	73.75	\$	3,980.29				53,97	\$	3,980.29	1009
17 D	r Structure, Tap, 6-inch	EA	2.00	\$	165.00	\$	330.00	0.00	\$	165.00	\$	-	1			0.00	_		
18 D	r Structure, Tap, 12-inch	EA	2,00	\$	355.00	\$	710.00	3.00	\$	355.00	\$	1,065.00				3.00	\$	1,065.00	1009
19 D	or Structure, Tap, 36-inch	EA	1.00	\$	535.00	\$	535.00	1.00	\$	535.00	\$	535.00				1.00	\$	535.00	1009
20 D	r Structure, 48-inch Dia.	EA	22.00	\$	1,850.00	\$	40,700.00	22.00	\$	1,850.00	\$	40,700.00				22.00	\$	40,700.00	1005
21 D	r Structure, 60-inch Dia.	EA	4.00	\$	4,260.00	\$	17,040.00	5.00	\$	4,260.00	\$	21,300,00	1			5.00	\$	21,300.00	1009
22 D	r Structure, 84-inch Dia.	EA	1.00	\$	6,100.00	\$	6,100.00	0.00	\$	6,100.00	\$	-				0,00			
23 D	r Structure Cover, Type B	EA	5.00	\$	350.00	\$	1,750.00	6.00	\$	350.00	\$	2,100.00				6,00	\$	2,100.00	1009
24 D	r Structure Cover, Type K	EA	22.00	\$	520.00	\$	11,440.00	18.00	\$	520.00	\$	9,360.00				18.00	\$	9,360.00	1009



## **APPLICATION FOR FINAL PAYMENT**

PROJECT: Crescent Boulevard Reconstruction

NOVI PROJECT NO .:

16-2304

PAYMENT NO .:

_	SECTION 1.	_								C	OST	T OF COMPLETED WORK TO DATE								
Item			1	CONT	FRACT ITEMS	(Orig	inal)	(	CONT	RACT ITEMS	S (Re	vised)		THIS	PERIOD			TOTA	L TO DATE	
No.	Description of Item	Unit	Quantity		Cost/Unit		Total Amt	Quantity		Cost/Unit		Total Amt	Quantity	А	nount	%	Quantity		Amount	%
25	Dr Structure Cover, Adj, Case 1	EA	4.00	\$	875.00	\$	3,500.00	4.00	\$	875.00	\$	3,500.00					4.00	\$	3,500.00	100%
26	Dr Structure, Add Depth of 48", 8'-15'	VF	5.00	\$	66,75	\$	333.75	5.00	\$	66.75	\$	333.75					5.00	\$	333,75	100%
27	Dr Structure, Add Depth of 60", 8'-15'	VF	11.00	\$	140.00	\$	1,540.00	11.00	\$	140.00	\$	1,540.00	-				11.00	\$	1,540.00	100%
28	Dr Structure, Remove	EA	11.00	\$	420.00	\$	4,620.00	9.00	\$	420.00	\$	3,780.00					9.00	\$	3,780.00	100%
29	Sewer, Remove, Less than 24-inch	LF	61.00	\$	35.80	\$	2,183.80	80.00	\$	35.80	\$	2,864.00	1		_		80.00	\$	2,864.00	100%
30	Sewer, Remove, 24-inch to 48-inch	LF	381.00	\$	14.95	\$	5,695,95	366.00	\$	14.95	\$	5,471.70					366.00	\$	5,471.70	100%
31	Sanitary Manhole Cover, Adj, Case 1	EA	2.00	\$	875.00	\$	1,750.00	5.00	\$	875.00	\$	4,375.00					5_00	\$	4,375.00	100%
32	Point-Up Dr Structure	EA	3.00	\$	155.00	\$	465.00	1,00	\$	155.00	\$	155.00					1.00	\$	155.00	100%
33	Reconstruct Dr Structure	VF	10.00	\$	295.00	\$	2,950.00	0.00	\$	295.00							0.00			
34	Underdrain, Subgrade, O-G, 6-inch	LF	4797.00	\$	9.00	\$	43,173.00	4456.00	\$	9.00	\$	40,104.00		· · · · · · · · · · · · · · · · · · ·			4456.00	\$	40,104.00	100%
35	GlasPave 25 Interlayer Fabric	SY	14822.00	\$	3,78	\$	56,027.16	14822.00	\$	3.78	\$	56,027,16					14822.00	\$	56,027,16	100%
36	HMA, 5E3, High Stress	TON	1877.00	\$	72.28	\$	135,669,56	1838.11	\$	72.28	\$	132,858.59					1838.11	s	132,858.59	100%
37	HMA, 3E3	TON	3283.00	\$	54.79	\$	179,875.57	3164.95	\$	54.79		173,407.61					3164.95	\$	173,407.61	100%
38	HMA Approach	TON	53.00	\$	72.28	\$	3,830.84	78.00	\$			5,637,84					78.00	\$	5,637,84	100%
39	Hydrant Relocate, Case 1	EA	1.00	\$	3,500.00	\$	3,500.00	0.00	\$	3,500.00	-						0.00	1		
40	Gate Well Cover, Adj, Case 2	EA	2.00	\$	300.00	\$	600.00	4.00	\$	300.00	\$	1,200.00					4.00	s	1,200,00	100%
41	Conc Pavt, Decorative, N-R, 8-inch	SY	355.00	S	76.00	\$	26,980.00	656.50	\$	76.00		49.894.00					656.50	\$	49.894.00	100%
42	Curb and Gutter, Conc, Det D1, Mod.	LF	275.00	\$	17.65	\$	4,853.75	278.00	\$	17.65		4,906.70					278.00	\$	4,906,70	100%
43	Curb, Conc, Det E1	LF	210.00	\$	10.65	\$	2,236.50	253.00	\$	10.65	\$	2,694.45					253.00	\$	2.694.45	100%
44	Curb and Gutter, Conc, Det C2, Mod.	LF	3920.00	\$	13.65	\$	53,508.00	3853.00	\$	13.65	\$	52,593,45					3853.00	\$	52,593.45	100%
45	Curb and Gutter, Conc, Det C4	LF	3909.00	\$	14.15	\$	55,312.35	4046.00	\$	14.15	\$	57,250.90				1	4046.00	\$	57,250.90	100%
46	Curb and Gutter, Conc, Det F4	LF	888.00	\$	14.15	\$	12,565.20	646.00	\$	14.15	\$	9,140.90	1				646.00	\$	9,140.90	100%
47	Driveway Opening, Conc, Det M	LF	927.00	\$	16.15	\$	14,971.05	999.50	\$	16.15	\$	16,141.93					999.50	\$	16,141.93	100%
48	Driveway, Non-Reinf Conc, 6-inch	SY	829.00	\$	34.00	\$	28,186.00	996.50	\$	34.00		33,881.00				1	996.50	\$	33,881.00	100%
49	Sidewalk, Conc, 4-inch	SF	12136.00	S	3.25	\$	39,442.00	14392.95	\$	3.25	\$	46,777.09					14392,95	\$	46,777.09	100%
50	Sidewalk, Conc, 6-inch	SF	2528.00	\$	3.75	\$	9,480.00	1745.90	S	3.75		6,547.13		-			1745.90	\$	6.547.13	100%
51	Sidewalk Ramp, Conc, 6-inch	SF	2878.00	\$	4.25	S	12,231,50	1995.25	\$		-	8,479.81					1995.25	\$	8,479.81	100%
52	Brick Pavers, Remove	SF	292.00	\$	0.01	\$	2.92	145.00	\$	0.01	\$	1.45	1	-			145.00	\$	1.45	100%
53	Sidewalk, Brick Paver, Conc & Sand	SF	100.00	\$	12.71	\$	1,271,00	145.00	\$	12.71	\$	1.842.95					145.00	\$	1,842.95	100%
54	Detectable Warning Surface	LF	126.00	\$	30.00	\$	3,780.00	117.00	\$	30.00	\$	3,510,00		1			117.00	\$	3,510.00	100%
55	Tree, Rem, 6-inch to 18-inch	EA	20.00	\$	225.00	\$	4,500.00	20.00	\$	225.00	\$	4,500.00					20.00	\$	4,500.00	100%
56	Post, Mailbox	EA	6,00	\$	115.00	\$	690.00	4.00	\$	115.00	\$	460,00					4.00	s	460.00	100%
57	Remove Spec. Mrkg.	SF	719.00	\$	2.65	\$	1,905.35	662.00	\$	2.65	\$	1,754.30		1			662.00	\$	1,754.30	100%
58	Pavt Mrkg, Ovly, C-P, Only	EA	1.00	\$	165.00	\$	165.00	0.00	\$	165.00							0.00			
59	Pavt Mrkg, Ovly, C-P, Rt Turn Arrow	EA	2.00	\$	165.00	\$	330.00	2.00	\$	165.00	\$	330.00					2.00	\$	330.00	100%
	TOTAL FROM THIS SHEET					\$	718,125,25		1		\$	731,960.70		\$				\$	731,960.70	
	TOTAL FROM OTHER SHEET					\$	827,706,40				\$	819,758.16		\$				\$	819,758.16	
	SUBTOTAL					\$	1,545,831,65				\$	1,551,718.86		\$				\$	1,551,718.86	100%

FINAL



## **APPLICATION FOR FINAL PAYMENT**

PROJECT: Crescent Boulevard Reconstruction

NOVI PROJECT NO .:

**D.:** 16-2304

PAYMENT NO .:

	SECTION 1.	SECTION 1. COST OF CO												T OF COMPLETED WORK TO DATE							
ltern				CONTRAC	TITEMS	(Original)		CONTR	RACT ITEMS	S (Revise	ed)		THIS PERIC	D			τοτα	TO DATE			
No.	Description of Item	Unit	Quantity	Cost/	/Unit	Total Amt	Quantity	C	ost/Unit	т	otal Aml	Quantity	Amount	9	6	Quantity		Amount	%		
60	Pavt Mrkg, Ovly, C-P, Thru & Lt Turn	EA	3.00	\$	195.00	\$ 585.00	5.00	\$	195.00	\$	975.00					5.00	\$	975.00	100%		
61	Barricade, Type III, H-I, D-S, Furn.	EA	24.00	\$	89.95	\$ 2,158.80	21.00	\$	89.95	\$	1,888.95					21.00	\$	1,888.95	100%		
62	Barricade, Type III, H-I, D-S, Oper.	EA	24.00	\$	0.01	\$ 0.24	21.00	\$	0.01	\$	0,21					21.00	\$	0.21	100%		
63	Barricade, Type III, H-I, Light, Furn.	EA	83.00	\$	74.95	\$ 6,220.85	69.00	\$	74.95	\$	5,171.55					69.00	\$	5,171.55	100%		
64	Barricade, Type III, H-I, Light, Oper.	EA	83.00	\$	0.02	\$ 1.66	69.00	\$	0.02	\$	1.38					69.00	\$	1.38	100%		
65	Minor Traffic Devices	LS	1.00	\$ 47.	825.00	\$ 47,825.00	1.00	\$	47,825.00	\$	47,825.00					1.00	\$	47,825,00	100%		
66	Pavt Mrkg, Longit, 6" or Less, Rem.	LF	912.00	\$	0.65	\$ 592.80	852.00	\$	0.65	\$	553.80					852.00	\$	553.80	100%		
67	Pavt Mrkg, NR, Paint, 4", Yellow, Temp	LF	5520.00	\$	0.50	\$ 2,760.00	4818.00	\$	0.50	\$	2,409.00	\				4818.00	\$	2,409.00	100%		
68	Plastic Drum, High Intensity, Furn.	EA	180.00	\$	17.95	\$ 3,231.00	180.00	\$	17.95	\$	3,231.00					180.00	\$	3,231.00	100%		
69	Plastic Drum, High Intensity, Oper.	EA	180.00	\$	0.01	\$ 1.80	180.00	\$	0.01	\$	1.80					180.00	\$	1.80	100%		
70	Sign Cover	EA	1.00	\$	20.00	\$ 20.00	0.00	\$	20.00	\$	•					0.00	\$	¥			
71	Sign, Type A, Temp, Prism, Furn.	SF	261.00	\$	4.95	\$ 1,291.95	133.00	\$	4.95	\$	658.35					133.00	\$	658.35	100%		
72	Sign, Type A, Temp, Prism, Oper.	SF	261.00	\$	0.01	\$ 2.61	133.00	\$	0.01	\$	1.33					133.00	\$	1.33	100%		
73	Sign, Type B, Temp, Prism, Furn.	SF	1002.00	\$	3.95	\$ 3,957.90	737.00	\$	3.95	\$	2,911,15					737.00	\$	2,911.15	100%		
74	Sign, Type B, Temp, Prism, Oper.	SF	1002.00	\$	0,01	\$ 10.02	737.00	\$	0.01	\$	7.37					737.00	\$	7.37	100%		
75	Sign, Type B, Temp, Spec., Furn.	SF	66.00	\$	9.95	\$ 656.70	50.00	\$	9.95	\$	497.50					50.00	\$	497.50	100%		
76	Sign, Type B, Temp, Spec., Oper.	SF	66.00	\$	0.01	\$ 0.66	50.00	\$	0.01	\$	0.50					50.00	\$	0.50	100%		
77	Traffic Signal, Bag	EA	1.00	\$	500.00	\$ 500.00	0.00	\$	500.00	\$						0.00	\$	-			
78	Traffic Signal, Bag, Remove	EA	1.00	\$	500.00	\$ 500.00	1.00	\$	500.00	\$	500.00					1.00	\$	500.00	100%		
79	Fence, Protective	LF	120.00	\$	2.06	\$ 247.20	0.00	\$	2,06	\$	1943					0.00	\$				
80	Traffic Regulator Control	LS	1,00	\$ 17,	200.00	\$ 17,200.00	1.00	\$	17,200.00	\$	17,200.00					1.00	\$	17,200.00	100%		
81	Maintenance Gravel, LM	CY	888.00	\$	54.00	\$ 47,952.00	135.79	\$	54.00	\$	7,332.66					135.79	\$	7,332.66	100%		
82	Pedestrian Type II Barricade, Temp	EA	10.00	\$	99.95	\$ 999,50	10.00	\$	99.95	\$	999.50					10.00	\$	999.50	100%		
83	Pavt Mrkg, W-R Tape, 4" White	LF	60.00	\$	1.65	\$ 99.00	436.00	\$	1.65	\$	719.40					436,00	\$	719.40	100%		
84	Pavt Mrkg, W-R Tape, 4" Yellow	LF	91.00	\$	1.65	\$ 150.15	32.00	\$	1.65	\$	52,80					32.00	\$	52,80	100%		
85	Perf Steel Sq. Tube Br-Away System	EA	6.00	\$	750,00	\$ 4,500.00	6.00	\$	750.00	\$	4,500.00					6.00	\$	4,500.00	100%		
86	Post, Steel, 3lb	FT	1397.00	\$	4.95	\$ 6,915.15	1478.00	\$	4.95	\$	7,316.10					1478.00	\$	7,316.10	100%		
87	Post, Wood, 6" X 8"	FT	36.00	\$	24,00	\$ 864.00	36.00	\$	24.00	\$	864.00					36.00	\$	864.00	100%		
	TOTAL FROM THIS SHEET					\$ 149,243.99				\$	105,618,35		\$	-			\$	105,618,35			
	TOTAL FROM OTHER SHEETS					\$ 1,545,831.65				\$ 1	1,551,718.86		\$	2			\$	1,551,718.86			
	SUBTOTAL					\$ 1,695,075.64				\$ 1	1,657,337.21		\$				\$	1,657,337.21	100%		

FINAL



FINAL

## **APPLICATION FOR FINAL PAYMENT**

PROJECT: Crescent Boulevard Reconstruction

NOVI PROJECT NO .:

0.: 16-2304

PAYMENT NO .:

_	SECTION 1.									C	OST	OF COMPLE	TED WORK	(то	DATE					
Item				CONTR	ACT ITEMS	(Origin	nal)		CON		S (Rev	vised)		тн	IIS PERIOD			ΤΟΤΑ	L TO DATE	
No.	Description of Item	Unit	Quantity	Co	ost/Unit		Total Amt	Quantity		Cost/Unit		Tolal Amt	Quantity		Amount	%	Quantity		Amount	%
88	Sign, Type II, Remove	EA	1.00	\$	100.00	\$	100.00	1.00	\$	100.00	\$	100.00					1.00	\$	100.00	100%
89	Sign, Type IIA	SF	80.00	\$	13.95	\$	1,116.00	128.00	\$	13.95	\$	1,785.60					128.00	\$	1,785.60	100%
90	Sign, Type IIB	SF	24.00	\$	13.95	\$	334.80	24.00	\$	13.95	\$	334.80					24.00	\$	334.80	100%
91	Sign, Type III, Erect, Salv.	EA	17.00	\$	50.00	\$	850.00	28.00	\$	50.00	\$	1,400.00					28.00	\$	1,400.00	100%
92	Sign, Type III, Remove	EA	63.00	\$	10.00	\$	630.00	63.00	\$	10.00	\$	630.00					63.00	\$	630.00	100%
93	Sign, Type IIIA	SF	232,00	\$	13.95	\$	3,236.40	241.00	\$	13.95	\$	3,361.95					241.00	\$	3,361.95	100%
94	Sign, Type IIIB	SF	430.00	\$	13.95	\$	5,998.50	420.63	\$	13.95	\$	5,867.79	-0.005	\$	(0.07)	0%	420.63	\$	5,867.72	100%
95	Pavt Mrkg, O-C-P, 6" Crosswalk	LF	190.00	\$	2.85	\$	541.50	185.00	\$	2.85	\$	527.25					185,00	\$	527.25	100%
96	Pavt Mrkg, O-C-P, 12" X-Hatch, White	LF	55.00	\$	5,85	\$	321.75	34.00	\$	5.85	\$	198.90					34.00	\$	198.90	100%
97	Pavt Mrkg, O-C-P, 12" X-Hatch, Yellow	LF	70.00	\$	5,85	\$	409.50	65.00	\$	5.85	\$	380.25					65.00	\$	380.25	100%
98	Pavt Mrkg, O-C-P, 12" Crosswalk	LF	536.00	\$	5.85	\$	3,135.60	536.00	\$	5.85	\$	3,135.60					536.00	\$	3,135.60	100%
99	Pavt Mrkg, O-C-P, 24" Stop Bar	LF	40.00	\$	12.00	\$	480.00	40.00	\$	12.00	\$	480.00	-	-			40.00	\$	480.00	100%
100	Pavt Mrkg, O-C-P, Yield	EA	3.00	\$	175.00	\$	525,00	3.00	\$	175.00	\$	525.00					3.00	\$	525.00	100%
101	Pavt Mrkg, O-C-P, Left Turn Arrow	EA	6.00	\$	165.00	\$	990.00	8,00	\$	165.00	\$	1,320.00				)	8.00	\$	1,320.00	100%
102	Pavt Mrkg, O-C-P, Only	EA	9.00	\$	165.00	\$	1,485,00	10.00	\$	165.00	\$	1,650.00					10.00	\$	1,650.00	100%
103	Pavt Mrkg, O-C-P, Right Turn Arrow	EA	4.00	\$	165.00	\$	660.00	4.00	\$	165.00	\$	660.00					4.00	\$	660.00	100%
104	Pavt Mrkg, O-C-P, Thru & Lt Turn Arw	EA	6.00	\$	195.00	\$	1,170.00	8.00	\$	195.00	\$	1,560.00					8.00	\$	1,560.00	100%
105	Pavt Mrkg, Spray Therm, 4" White	LF	2295.00	\$	0.40	\$	918.00	1908.00	\$	0.40	\$	763.20					1908.00	\$	763.20	100%
106	Pavt Mrkg, Spray Therm, 4" Yellow	LF	870.00	\$	0.40	\$	348.00	742.00	\$	0,40	\$	296.80					742.00	\$	296.80	100%
107	Pavt Mrkg, Spray Therm, 6" White	LF	160.00	\$	0.60	\$	96.00	189.00	\$	0.60	\$	113.40					189.00	\$	113,40	100%
108	Pavt Mrkg, Spray Therm, 6" Yellow	LF	175.00	\$	0.60	\$	105.00	189.00	\$	0.60	\$	113.40					189.00	\$	113.40	100%
109	Pavt Mrkg, Spray Therm, 12" White	LF	45.00	\$	0.80	\$	36.00	36.00	\$	0.80	\$	28,80					36.00	\$	28.80	100%
110	Surface Restoration	LS	1.00	\$ 4	40,087.60	\$	40,087.60	1.00	\$	40,087.60	\$	40,087,60	0.50	\$	20,043.80	50%	1.00	\$	40,087.60	100%
111	Private Lighting Relocation	LS	1.00	\$ 2	24,665.00	\$	24,665.00	1.00	\$	24,665.00	\$	24,665.00	7				1.00	\$	24,665.00	100%
112	Irrigation Sleeves	LF	1600.00	\$	4.12	\$	6,592.00	232.00	\$	4.12	\$	955.84					232.00	\$	955.84	100%
113	Watering & Cultivation, 1st Seas Min.	LS	1.00	\$	3,605.00	\$	3,605.00	0.00	\$	3,605.00	\$						0.00	\$		
114	Acer x-freemanii 'Celebration', 2 1/2"	EA	3.00	\$	324.45	\$	973,35	3.00	\$	324.45	\$	973.35					3.00	\$	973.35	100%
115	Ulmus americana 'Princeton', 2 1/2"	EA	5.00	\$	324,45	\$	1,622.25	5.00	\$	324.45	\$	1,622.25	(				5,00	\$	1,622.25	100%
	TOTAL FROM THIS SHEET					\$	101,032.25				\$	93,536.78		\$	20,043.73			\$	93,536.71	
	TOTAL FROM OTHER SHEETS					\$	1,695,075.64				\$	1,657,337.21		\$				\$	1,657,337.21	
	SUBTOTAL					\$	1,796,107.89				\$	1,750,873.99		\$	20,043.73			\$	1,750,873.92	100%



FINAL

## **APPLICATION FOR FINAL PAYMENT**

PROJECT: Crescent Boulevard Reconstruction

NOVI PROJECT NO .:

.: 16-2304

PAYMENT NO .:

	SECTION 1.									С	OST	OF COMPLE	TED WOR	КТОС	ATE					
item				CONT	RACT ITEMS	(Origina	al)		CONT	RACT ITEMS	6 (Revi	sed)		THI	S PERIOD			τοτα	L TO DATE	
No.	Description of Item	Unit	Quantity	(	Cost/Unit	1	Fotal Amt	Quantity	c	Cost/Unit		Total Amt	Quantity		Amount	%	Quantity		Amount	%
116	Gleditsia triacanthos 'Shademaster', 2 1	EA	8.00	\$	324.45	\$	2,595.60	8.00	\$	324.45		2,595.60					8.00	\$	2,595.60	100%
117	Juniperus chinensis 'Sea Green', #3	EA	25.00	\$	30.90	\$	772.50	30.00	\$	30.90	\$	927.00					30.00	\$	927.00	100%
118	Sporobolus heterolepis, #1 cont.	EA	147.00	\$	14.42	\$	2,119.74	147.00	\$	14.42	\$	2,119.74					147.00	\$	2,119.74	100%
119	Rhus aromatica 'Gro-Low', #3 cont,	EA	25.00	\$	30.90	\$	772.50	25.00	\$	30.90	\$	772.50					25.00	\$	772.50	100%
120	Rosa radrazz 'Knock Out', #3 cont.	EA	34.00	\$	30.90	\$	1,050.60	34.00	\$	30.90	\$	1,050.60					34.00	\$	1,050.60	100%
121	Deutzia gracilis 'Nikko', #2 cont.	EA	69.00	\$	25.75	\$	1,776.75	69.00	\$	25.75	\$	1,776.75					69.00	\$	1,776.75	100%
122	Hernerocallis 'Stella de Oro', #2 cont.	EA	327.00	\$	10,30	\$	3,368,10	327.00	\$	10.30	\$	3,368.10					327.00	\$	3,368.10	100%
123	Prepared Soil	CY	20,00	\$	41,20	\$	824.00	7.00	\$	41.20	\$	288.40					7.00	\$	288.40	100%
124	Shredded Bark Mulch	CY	20.00	\$	51.50	\$	1.030.00	82.90	\$	51.50	\$	4,269.35					82.90	\$	4,269.35	100%
1				-																
				-										-				_		
				-		-			-		-			-				-		
				-		-			-		-			-				_		
-				-		-			-					-				-		
-				-					-					-						
			-	-	-	-			<u> </u>					-						
				-		-			-											
-				-					-		-			-						
									-		-			-		<u>t</u>		-		
				-					-		-			-						
		-		-					-		-									
				-		-			-											
<u> </u>				-		-			-		-		-	-						-
-				-		-			-		-			-	_	-		-		
				-		-			-		-			-				-		1
				-					1											
				1					-					-						
L	TOTAL FROM THIS SHEET			1		\$	14,309.79				\$	17,168.04		\$	-			\$	17,168.04	
	TOTAL FROM OTHER SHEETS						1,796,107.89				\$ \$	1,750,873.99		\$ \$	20,043.73			\$	1,750,873.92	
	SUBTOTAL						1,810,417.68				\$ \$	1,768,042.03		\$ \$	20,043.73			\$	1,768,041.96	100%
	SUBTOTAL					Ψ	,010,411.00				Ψ	1,100,042.00		Ψ	20,040,70			Ψ	.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	10070



FINAL

## **APPLICATION FOR FINAL PAYMENT**

PROJECT: Crescent Boulevard Reconstruction

NOVI PROJECT NO .:

: 16-2304

PAYMENT NO .:

#### NEW CONTRACT ITEMS

	SECTION 1.		0				С	OST	OF COMPLE		TO DATE					
ltem						NE	W CONTRAC	TITEN	NS		THIS PERIOD			ΤΟΤΑ	L TO DATE	
No.	Description of Item	Unit	Division	GL#	Quantity		Cost/Unit		Total Amt	Quantity	Amount	%	Quantily		Amount	%
125	Subgrade Undercut, 1 x 3, w/Fabric	CY	1	0	1589.11	\$	44.65	\$	70,953,76				1589.11	\$	70,953.76	100%
126	Subgrade Undercut, 1 x 3, w/o Fabric	CY	1	0	526.45	\$	41.35	\$	21,768.71				526.45	\$	21,768.71	100%
127	Dr Structure, Special, 48-inch	EA	1	0	1.00	\$	2,150.00	\$	2,150.00				1.00	\$	2,150.00	100%
128	Conc Pavt, Non-Reinf, 8-inch	SY	1	0	54.10	\$	50.00	\$	2,705.00				54,10	\$	2,705.00	100%
129	Dr Structure, 84-inch invoice	EA	1	0	1.00	\$	3,156.00	\$	3,156.00				1.00	\$	3,156.00	100%
130	Traffic Loops	EA	1	0	4.00	\$	2,000.00	\$	8,000.00				4.00	s	8,000.00	100%
131	Project Acceleration	LS	1	0	1.00	\$	89,250.00	\$	89,250.00				1.00	\$	89,250.00	100%
132	Curb, Conc, Det E1 Mod, 12 inch	LF	0	0	291.00	\$	25.00	\$	7,275.00				291.00	\$	7,275,00	100%
133	Force Acct, WE 10-16-2016	LS	0	0	1.00	\$	4,124.24	\$	4,124.24				1.00	\$	4,124,24	100%
134	Force Acct, WE 10-23-2016	LS	0	0	1.00	\$	9,240.13	\$	9,240.13				1.00	\$	9,240.13	100%
135	Pavt Mrkg, Ovly, C-P, Merge, Arr	EA	0	0	2.00	\$	292.00	\$	584.00				2.00	\$	584.00	100%
136	Pavt Mrkg, Ovly, C-P, Merge Symb	EA	0	0	1.00	\$	250.00	\$	249.92				1.00	\$	250.00	100%
137			0	0	0.00	\$	-	\$					0.00	\$	(*) (	
138			0	0	0.00	\$		\$	-			1	0.00	\$		
139			0	0	0.00	\$		\$	1.0				0.00	\$		
140			0	0	0.00	\$	-	\$					0.00	\$	21.1	
141			0	0	0.00	\$		\$					0.00	\$		
142			0	0	0,00	\$		\$					0,00	\$		
143			0	0	0.00	\$		\$				1	0.00	\$	-	
144			0	0	0.00	\$	-	\$	<u></u>				0.00	\$		
145			0	0	0.00	\$	-	\$	14				0.00	\$		
146			0	0	0.00	\$		\$					0.00	\$	· · ·	
147			0	0	0.00	\$		\$					0.00	\$		
148			0	0	0.00	\$	12	\$					0.00	\$		
149			0	0	0.00	\$	1945	\$	· .				0.00	\$		
150			0	0	0,00	\$	1(4)	\$					0,00	\$		
151			0	0	0.00	\$		\$					0.00	\$		
152			0	0	0.00	\$		\$					0.00	\$		
	TOTAL FROM THIS SHEET							\$	219,456.76		\$ -			\$	219,456.84	
	TOTAL FROM OTHER SHEETS			\$ 1,810,417.68				\$	1,768,042,03		\$ 20,043.73			\$	1,768,041,96	
	GRAND TOTAL			\$ 1,810,417.68				\$	1,987,498.79		\$ 20,043.73			\$	1,987,498.79	100%



**CITY OF NOVI** 

#### PURCHASE ORDER NO.

94911

26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

FINAL

Section 2. **APPLICATION FOR FINAL PAYMENT** PROJECT: NOVI PROJECT NO .: 16-2304 PAYMENT NO .: **Crescent Boulevard Reconstruction Original Contract Amount:** \$ 1,810,417.68 CHANGE ORDERS Change Orders: \$ 177,081.11 No. Date Amount 20.285.00 1 \$ September 27, 2016 69.311.90 Adjusted Contract Amount to Date: \$ 1,987,498.79 2 October 27, 2016 \$ \$ 89,250.00 3 November 10, 2016 Total Cost of Work Performed to Date: \$ \$ (20,232.91) 1,987,498.79 December 15, 2016 4 \$ 16,846.97 5 January 13, 2016 0% MINUS Retainage: \$ 6 January 17, 2017 \$ 1.746.10 -MINUS Inspection "Crew Days": To Date 100.00 \$ 7 June 22, 2017 \$ 2.670.85 . \$ 834.00 This Pay 0.00 January 22, 2018 8 Net Amt. Earned of Contract and Extra Work to Date: \$ (3,630.80) S 1,987,498.79 q July 19, 2018 \$ -MINUS L.D.'s: # of days over = \$ \$ -×. \$ \$ amount/day = \$600 Subtotal: \$ 1.987.498.79 \$ ADD Incentive "Crew Days", if under: TOTAL: \$ 177.081.11 \$ -1,987,498.79 Subtotal: \$ **MINUS Amount of Previous Payments:** \$ 1,867,898.60 94,783.31 1 \$ 376,953.75 2 \$ 100.00 3 \$ 342,971.61 Inspection "Crew Days" Allowed per Contract: 4 \$ 754,975.51 Additional "Crew Days" per Change Orders: 0.00 259,496.59 Total Inspection "Crew Days" Allowed: 100.00 5 \$ 100.00 6 \$ 15,978.83 Inspection "Crew Days" Used to Date: 0.00 7 \$ 21,946.70 Inspection "Crew Days" Remaining: 8 \$ 792.30

**BALANCE DUE THIS PAYMENT:** 

119,600.19

\$

(ellaware)
m
N N A
NOVI

PROJECT:

## **CITY OF NOVI**

NOVI PROJECT NO .:

26300 Lee BeGole Dr. Novi. Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

Section 3.

Crescent Boulevard Reconstruction

**APPLICATION FOR FINAL PAYMENT** 

16-2304

PAYMENT NO .:

The undersigned CONTRACTOR certifies that: (1) Any previous progress payments received from OWNER on amount of Work done under the Contract referred to above have been applied to discharge in full all obligations of CONTRACTOR incurred in connection with Work covered by prior Applications for Payment; (2) title to all Work, materials, and equipment incorporated in said Work of otherwise listed in or covered by this Application for Payment will pass to OWNER at time of payment free and clear of all leins, claims, security interest, and encumberences (except such as are covered by Bond acceptable to OWNER indemnifying OWNER against any such lein, claim security interest, or encumberence); and (3) all Work covered by this Application for Payment is in accordance with the Contract Documents and not defective as that term is defined in the Contract Documents.

Robert V. Jones Digitally signed by Robert V. Jones DN: C=US, E=biones@loebe-construction.com, O=Toebe Construction Comapy LLC, CN=Robert V. Jones Date: 2018,12:031704:38-0500'

Toebe Construction, LLC CONTRACTOR - Electronic Signature Certification

Mark Koskinen Mark Koskinen Feb 11 2019 7:55 AM cosis

AECOM - Great Lakes **CONSULTANT - Electronic Signature Certification** 

Payment of the above AMOUNT DUE THIS APPLICATION is recommended.

CITY OF NOVI

Aaron J. Staup, Construction Engineering Coordinator Electronic Signature Contification

FINAL

BEDRGE D. MEUSTAS, ENG. SENIOR

All Full Unconditional Waivers of lien have been received from each subcontractor and/or supplier, reviewed and approved by the Consultant. Also, attached to this Final Payment is a copy of the Contractor's Sworn Statement, Consent of Surety, and a new Maintenance and Guarantee Bond (if the amount is greater than the final contract price) or a Maintenance Bond Rider covering the difference between the final contract price and the awarded amount,

		WORK CHANGE	DIRECT	IVE No.	9		
cityofnovi.org		PURCHASE ORDE	ER NO.	-			
		94911					
Project:	Crescent	Boulevard Reconstruct	on				
Owner:	City of Nov		Engineer	AECOM -			_
		e BeGole Dr.			nklin Road,		5
	(248) 735-	nigan 48375 -5632		(248) 204-	Michigan 4	0034	
	(240) 100	0002		(240) 204	0000		
Contractor:		nstruction, LLC		1			
	A REAL PROPERTY OF A REAL PROPER	Wixom Road					
		ichigan 48393-0129					
	(248) 349-	-7500					
Drafted Dat	e:	July 19, 2018		1			
		Existin	g Contrac	t Items		Question	
Item No.	Division				Quantity		ct Price
Item No.	Division	Item Description	<u>Unit</u>	Unit Price		Add	
<u>Item No.</u> 0 113	Division	Item Description					Deduct
0	Division	Item Description Inspection "Crew Days" Watering & Cultivating, 1st S Pavt Mrkg, Spray Therm, 6" \	<u>Unit</u> CD	Unit Price \$640.00 \$3,605.00 \$0.60	1 29	Add	Deduct
0 113 107 108	Division	Item Description Inspection "Crew Days" Watering & Cultivating, 1st S Pavt Mrkg, Spray Therm, 6" \ Pavt Mrkg, Spray Therm, 6" \	Unit CD LS LF LF	Unit Price \$640.00 \$3,605.00 \$0.60 \$0.60	1 29 14	Add	Deduct   \$3,605.00   \$17.40   \$8.40
0 113 107	Division	Item Description Inspection "Crew Days" Watering & Cultivating, 1st S Pavt Mrkg, Spray Therm, 6" \	<u>Unit</u> CD LS LF	Unit Price \$640.00 \$3,605.00 \$0.60	1 29	Add	Deduct
0 113 107 108		Item Description Inspection "Crew Days" Watering & Cultivating, 1st S Pavt Mrkg, Spray Therm, 6" \ Pavt Mrkg, Spray Therm, 6" \	Unit CD LS LF LF	Unit Price \$640.00 \$3,605.00 \$0.60 \$0.60	1 29 14	Add	Deduct   \$3,605.0   \$17.4   \$8.4
0 113 107 108		Item Description Inspection "Crew Days" Watering & Cultivating, 1st S Pavt Mrkg, Spray Therm, 6" \ Pavt Mrkg, Spray Therm, 6" \	Unit CD LS LF LF	Unit Price \$640.00 \$3,605.00 \$0.60 \$0.60	1 29 14	Add	Deduct   \$3,605.0   \$17.4   \$8.4
0 113 107 108	Division	Item Description Inspection "Crew Days" Watering & Cultivating, 1st S Pavt Mrkg, Spray Therm, 6" \ Pavt Mrkg, Spray Therm, 6" \	Unit CD LS LF LF	Unit Price \$640.00 \$3,605.00 \$0.60 \$0.60	1 29 14	Add	Deduct   \$3,605.0   \$17.4   \$8.4
0 113 107 108	Division	Item Description Inspection "Crew Days" Watering & Cultivating, 1st S Pavt Mrkg, Spray Therm, 6" \ Pavt Mrkg, Spray Therm, 6" \	Unit CD LS LF LF	Unit Price \$640.00 \$3,605.00 \$0.60 \$0.60	1 29 14	Add	Deduct   \$3,605.00   \$17.40   \$8.40
0 113 107 108		Item Description Inspection "Crew Days" Watering & Cultivating, 1st S Pavt Mrkg, Spray Therm, 6" \ Pavt Mrkg, Spray Therm, 6" \	Unit CD LS LF LF	Unit Price \$640.00 \$3,605.00 \$0.60 \$0.60	1 29 14		Deduct   \$3,605.00   \$17.40   \$8.40

						Contract	Price
Item No.	Division	Item Description	Unit	Unit Price	Quantity	Add	Deduct
				1			
					Subtotals	\$0.00	\$0.0
					Total		\$0.00
							_
		rease in Contract Price	e				3,630.80
	ntract Amou						0,417.68
		ved Change Orders					0,711.92
Estimated R	levised Con	tract Amount				\$1,98	7,498.67

Page 2 of 3

Accepted By: _		Digitally signed by Robert V. Jones DN: C=US, E=bjones@toebe-construction.com, 0=Toebe Construction Comapny LLC, CN=Robert V. Jones Date: 2018.12.05 17:03:53-05'00' e Construction, LLC
Prepared By:	Mark Koskinen	Mark Koskinen Feb 11 2019 7:54 AM
	AEC	COM - Great Lakes
Reviewed By:	Haustaup	Digitally signed by Aaron J. Staup DN: cn=Aaron J. Staup, o=City of Novi, ou=Engineering Division, email=astaup@cityofnovi.org, c=US Date: 2019.02.11 11:20:58 -05'00'
_	Aaron J. Staup, Co	nstruction Engineering Coordinator
Approved By:	George & Mitors	Digitally signed by George Melistas DN: cn=George Melistas, o=City of Novi, ou=Engineering Division, email=gmelistas@cityofnovi.org, c=US Date: 2019.02.11 11:27:10 -05'00'
	George Melistas.	PE, Engineering Senior Manager
and		
Approved By: _		
	Sue Moria	nti, Purchasing Manager
	Page 3 of	3

CONSENT OF	Owner Architect			
SURETY COMPANY	Contractor		Bond No. 82329842	
TO FINAL PAYMENT	Surety	X		
AIA DOCUMUNT G707	Other			
PROJECT: Crescent Boulevard Reconstruction (name, address)				
TO: (Owner)	ARC	HITECT	'S PROJECT NO:	
City of Novi 45175 W. Ten Mile Road Novi, MI 48375-3024	<b>CONTRACT FOR: Contract Bond</b>			
	CON	TRACT I	DATE:	
CONTRACTOR:				
Toebe Construction LLC 28990 Wixom Road Wixom, MI 48393				
In accordance with the provisions of the Contract bet	ween the Owne	er and the	Contractor as indicated above, the	
Federal Insurance Company 15 Mountain View Road Warren, NJ 07059		or and me	, SURETY COMPAN	
on bond of (here insert name and address of Contractor)				
Toebe Construction LLC 28990 Wixom Road Wixom, MI 48393			, CONTRACTOR,	
hereby approves of the final payment to the Contractor,	and agrees that	final navm	ent to the Contractor shall not	
relieve the Surety Company of any of its obligations to	1.77			
City of Novi 45175 W. Ten Mile Road Novi, MI 48375-3024			, OWNER,	
as set forth in the said Surety Company's bond.				
IN WITNESS WHEREOF,				
the Surety Company has hereunto set its hand this	13th	day of Fe	bruary, 2019	
	Sur	ety Compa	ny	
	Fed	eral Insura	nce Company	
	(<		CAR	
	Sign	ature of Autho	wigad Bannaca stative	
	Signa		orized Representative	
Attest:				
(Seal):	Sus Title		Attorney-In-Fact	
II II N				
NOTE: This form is to be used as a companion document to AIA DEBTS ADD CLAIMS, Current Edition	DOCUMENT G7	06, CONTR	ACTOR'S AFFIDAVIT OF PAYMENT OF	

۲

PAGE ©1970•THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK, AVE., NW, WASHINGTON, D.C. 20006

#### CHUBB.

#### Power of Attorney

100

Federal Insurance Company | Vigilant Insurance Company | Pacific Indemnity Company

Know All by These Presents, That FEDERAL INSURANCE COMPANY, an Indiana corporation. VIGILANT INSURANCE COMPANY, a New York corporation, and PACIFIC INDEMNITY COMPANY, a Wisconsin corporation, do each hereby constitute and appoint Alan P. Chandler, Jeffrey A. Chandler, Jan J. Donald, Kathleen M. Irelan, Meagan L. Kress, Susan L. Small and Robert Trobec of Troy, Michigan ------

each as their true and lawful Attorney-in-Fact to execute under such designation in their names and to affix their corporate seals to and deliver for and on their behalf as surety thereon or otherwise, bonds and undertakings and other writings obligatory in the nature thereof (other than bail bonds) given or executed in the course of business, and any instruments amending or altering the same, and consents to the modification or alteration of any instrument referred to in said bonds or obligations.

In Witness Whereof, said FEDERAL INSURANCE COMPANY, VIGILANT INSURANCE COMPANY, and PACIFIC INDEMNITY COMPANY have each executed and attested these presents and affixed their corporate seals on this 27th day of August, 2018.

Straffe


### Dawn m. Chloros

Dawn M. Chloros, Assistant Secretary



#### STATE OF NEW JERSEY

County of Hunterdon



Notarial Seal



22

KATHERINE J, ADELAAR NOTARY PUBLIC OF NEW JERSEY No. 2316866 Commission Expires July 18, 2019

Hut Alden Notary Public

CERTIFICATION

Resolutions adopted by the Boards of Directors of FEDERAL INSURANCE COMPANY, VIGILANT INSURANCE COMPANY, and PACIFIC INDEMNITY COMPANY on August 30, 2016:

"RESOLVED, that the following authorizations relate to the execution, for and on behalf of the Company, of bonds, undertakings, recognizances, contracts and other written commitments of the Company entered into in the ordinary course of business (each a "Written Commitment"):

- (1) Each of the Chairman, the President and the Vice Presidents of the Company is hereby authorized to execute any Written Commitment for and on behalf of the Company, under the seal of the Company or otherwise.
- (2) Each duly appointed attorney-in-fact of the Company is hereby authorized to execute any Written Commitment for and on behalf of the Company, under the seal of the Company or otherwise, to the extent that such action is authorized by the grant of powers provided for in such person's written appointment as such attorney-in-fact.
- (3) Each of the Chairman, the President and the Vice Presidents of the Company is hereby authorized, for and on behalf of the Company, to appoint in writing any person the attorneyin-fact of the Company with full power and authority to execute, for and on behalf of the Campany, under the seal of the Company or otherwise, such Written Commitments of the Company as may be specified in such written appointment, which specification may be by general type or class of Written Commitments or by specification of one or more particular Written Commitments.
- (4) Each of the Chairman, the President and the Vice Presidents of the Company is hereby authorized, for and on behalf of the Company, to delegate in writing to any other officer of the Company the authority to execute, for and on behalf of the Company, under the Company's seal or otherwise, such Written Commitments of the Company as are specified in such written delegation, which specification may be by general type or class of Written Commitments of the specification of one or more particular Written Commitments.
- (5) The signature of any officer or other person executing any Written Commitment or appointment or delegation pursuant to this Resolution, and the seal of the Company, may be affixed by facsimile on such Written Commitment or written appointment or delegation.

FUR/THER RESOLVED. that the foregoing Resolution shall not be deemed to be an exclusive statement of the powers and authority of officers, employees and other persons to act for and on behalf of the Company, and such Resolution shall not limit or otherwise affect the exercise of any such power or authority otherwise validly granted or vested."

I, Dawn M. Chloros, Assistant Secretary of FEDERAL INSURANCE COMPANY, VIGILANT INSURANCE COMPANY, and PACIFIC INDEMNITY COMPANY (the "Companies") do hereby certify that

(i) the foregoing Resolutions adopted by the Board of Directors of the Companies are true, correct and in full force and effect,

(ii) the foregoing Power of Attorney is true, correct and in full force and effect.

Given under my hand and seals of said Companies at Whitehouse Station, NJ, this February 13th, 2019



IN THE EVENT YOU WISH TO VERIFY THE AUTHENTICITY OF THIS BOND OR NOTIFY US OF ANY OTHER MATTER, PLEASE CONTACT US AT: Telephone (908) 903-3493 Fax (908) 903-3656 e-mail: surety@chubb.com

#### MAINTENANCE AND GUARANTEE BOND

#### KNOW ALL MEN BY THESE PRESENTS, that we Toebe Construction LLC

hereinafter called the "Principal", and \_\_\_\_\_ Federal Insurance Company, 15 Mountain View Road, Warren, NJ\_\_\_\_\_\_ 07059

hereinafter called the "Surety," are held and firmly bound unto

#### CITY OF NOVI, MICHIGAN

Hereinaftor called the "OWNER," as Obligee, for the just and full sum of \_\_One Million Nine Hundred

Eighty Seven Thousand Four Hundred Ninety Eight and 80/100 Dollars (\$ 1,987,498.80 ) for the payment whereof, well and truly to be made; we bind ourselves, our liefrs, executors, administrators, successors, and assigns, jointly and severally, firmly by these presents.

WHEREAS, the above named Principal was awarded a Contract by the OWNER dated the

#### Crescent Boulevard Reconstruction

AND WHEREAS, this Contract was awarded upon the express condition that the Principal would furnish a one (1) year Maintenance Bond from the date of formal acceptance by the City Council to repair or replace any deficiencies in Labor or Material;

AND WHEREAS, the Principal warrants the workmanship and all materials used in the construction installation, and completion of said project to be of good quality and constructed and completed in a workmanlike manner in accordance with the standards, specifications and requirements of the said job;

NOW, THEREFORE, the condition of this obligation is such that if the above Principal shall replace such defective material and shall repair all defects due to defective workmanship and/or materials that shall occur on or before one (1) year of final acceptance by OWNER through resolution of the City Council, then this obligation shall be void, otherwise to be and remain in full force, effect and virtue.

If the Principal does not correct defects reported in writing by the OWNER to the Principal and Surety by repair or replacement as directed by the OWNER within the time required, which shall not be less than seven (7) days from service of the notice, the OWNER shall have the right to perform or secure the performance of the corrections, with all costs and expenses in doing so, including an administrative fee equal to twenty-five percent (25%) of the repair costs, charged to and to be received from the Principal or Surety.

Emergency repairs that are necessary to protect life and property may be undertaken by the OWNER immediately and without advance notice to the Principal and Surely, with the cost and expense of the repair, plus the administrative fee, to be charged to and received from the Principal and Surety.

Any repairs the OWNER may perform as provided in this Bond may be by OWNER employees, agents, or independent CONTRACTORS. The OWNER shall not be required to utilize competitive bidding unless



CITY OF NOVI Rey 3/12/15

38

otherwise required by applicable law, with labor cost and expense charges when OWNER employees are utilized to be based on the hourly cost to the OWNER of the employee(s) performing the repair.

It is further condition of this Bond that the Principal and Surety shall fully indemnify, defend, and hold the OWNER, its agents and other working on the OWNER'S behalf, hamless from all claims for damages or injuries to persons or property arising from or related to defects in work or materials, the correction of which are covered and guaranteed by this Bond, including claims arising under the worker's compensation laws of the State of Michigan.

	Signed and Scaled this 30th _	day ofJanuary	2019.
In the Presence	of		
WITNESS		(insert CONTRACTOR's n Toebe Construction LKC Principal	ame),
me			ias Stover, sidént
WITNESS	$\sim$	(insert Surety name)	
	2	Federal-Insurance Company	× ~ ~
Meagan Kress	F.	Surcty Signature	
Canl	helpinh	Susan L. Small, Attorney-In	-Fact
Charlene Vaugh	- funge	Title	
$\left  \right  \right $	ALL.	15 Mountain View Road	a
Krista Vaughn		Address of Surety	
82329842	1	Warren, NJ.07059	
Bond No.	and the second second second second second	City	Zip Code



## HUBB.

### Power of Attorney

Federal Insurance Company | Vigilant Insurance Company | Pacific Indemnity Company

Know All by These Presents, That FEDERAL INSURANCE COMPANY, an Indiana corporation, VIGILANT INSURANCE COMPANY, a New York corporation, and PACIFIC INDEMNITY COMPANY, a Wisconsin corporation, do each hereby constitute and appoint Alan P. Chandler, Jeffrey A. Chandler, Ian J. Donald, Kathleen M. Irelan, Meagan L. Kress, Susan L. Small and Robert Trobec of Troy, Michigan

each as their true and lawful Attorney-in-Fact to execute under such designation in their names and to affix their corporate seals to and deliver for and on their behalf as surety thereon or otherwise, bonds and undertakings and other writings obligatory in the nature thereof (other than bail bonds) given or executed in the course of business, and any instruments amending or altering the same, and consents to the modification or alteration of any instrument referred to in said bonds or obligatons.

In Witness Whereof, said FEDERAL INSURANCE COMPANY, VIGILANT INSURANCE COMPANY, and PACIFIC INDEMNITY COMPANY have each executed and attested these presents and affixed their corporate seals on this 27<sup>th</sup> day of August, 2018.

Down m. Chlores

Dawn M. Chloros, Assistant Secretary



STATE OF NEW JERSEY

**County of Hunterdon** 

Atta M Haney, Vice President



On this 27<sup>th</sup> day of August, 2018, before me, a Notary Public of New Jersey, personally came Dawn M. Chloros, to me known to be Assistant Secretary of FEDERAL INSURANCE COMPANY, VIGILANT INSURANCE COMPANY, and PACIFIC INDEMNITY COMPANY, the companies which executed the foregoing Power of Attorney, and the said Dawn M. Chloros, being by me duly sworn, did depose and say that she is Assistant Secretary of FEDERAL INSURANCE COMPANY, VIGILANT INSURANCE COMPANY, and PACIFIC INDEMNITY COMPANY and knows the corporate seals thereof, that the seals affixed to the foregoing Power of Attorney are such corporate seals and were thereto affixed by authority of said Companies; and that she signed said Power of Attorney as Assistant Secretary of Stephen M. Haney, subscribed to said Power of Attorney is in the genuine handwriting of Stephen M. Haney, and was thereto subscribed by authority of said Companies and in deponent's presence.

Notarial Seal



SS.

KATHERINE J. ADELAAN NOTARY PUBLIC OF NEW JERSEY No. 2318085 Commission Expines July 16, 2019

uh fild Notary Public

#### CERTIFICATION

Resolutions adopted by the Boards of Directors of FEDERAL INSURANCE COMPANY, VIGILANT INSURANCE COMPANY, and PACIFIC INDEMNITY COMPANY on August 30, 2016:

- "RESOLVED, that the following authorizations relate to the execution, for and on behalf of the Company, of bonds, undertakings, recognizances, contracts and other written commitments of the Company entered into in the ordinary course of business (each a "Written Commitment"):
  - (i) Each of the Chairman, the President and the Vice Presidents of the Company is hereby authorized to execute any Written Commitment for and on behalf of the Company, under the seal of the Company or otherwise.
  - (2) Each duly appointed attorney-in-fact of the Company is hereby authorized to execute any Written Commitment for and on behalf of the Company, under the seal of the Company or otherwise, to the extent that such action is authorized by the grant of powers provided for in such person's written appointment as such attorney-in-fact.
  - (3) Each of the Chairman, the President and the Vice Presidents of the Company is hereby authorized, for and on behalf of the Company, to appoint in writing any person the attorneyin-fact of the Company with full power and authority to execute, for and on behalf of the Company, under the seal of the Company or otherwise, such Written Commitments of the Company as may be specified in such written appointment, which specification may be by general type or class of Written Commitments or by specification of one or more particular Written Commitments.
  - (4) Each of the Chairman, the President and the Vice Presidents of the Company is hereby authorized, for and on behalf of the Company, to delegate in writing to any other officer of the Company the authority to execute, for and on behalf of the Company, under the Company's seal or otherwise, such Written Commitments of the Company as are specified in such written delegation, which specification may be by general type or class of Written Commitments or by specification of one or more particular Written Commitments.
  - (5) The signature of any officer or other person executing any Written Commitment or appointment or delegation pursuant to this Resolution, and the seal of the Company, may be affixed by facsimile on such Written Commitment or written appointment or delegation.

FURTHER RESOLVED, that the foregoing Resolution shall not be deemed to be an exclusive statement of the powers and authority of officers, employees and other persons to act for and on behalf of the Company, and such Resolution shall not limit or otherwise affect the exercise of any such power or authority otherwise validly granted or vested."

I, Dawn M. Chloros, Assistant Secretary of FEDERAL INSURANCE COMPANY, VIGILANT INSURANCE COMPANY, and PACIFIC INDEMNITY COMPANY (the "Companies") do hereby certify that

- (i) the foregoing Resolutions adopted by the Board of Directors of the Companies are true, correct and in full force and effect,
- (II) the foregoing Power of Attorney is true, correct and in full force and effect.

Given under my hand and seals of said Companies at Whitehouse Station, NJ, this January 30th, 2019



IN THE EVENT YOU WISH TO VERIFY THE AUTHENTICITY OF THIS BOND OR NOTIFY US OF ANY OTHER MATTER, PLEASE CONTACT US AT: Telephone (908) 903-3493 Fax (908) 903-3656 e-mail: surgy@chubb.com

FED- VIG-PI (rev. 08-18)



### CONTRACTORS SWORN STATEMENT

The general contractor must execute this Sworn Statement. Prior to execution, the general contractor shall on Schedule B of this Sworn Statement list the names of all persons, firms, or corporations engaged by the General Contractor to furnish services, equipment, labor and/or materials in connection with the work performed on the premises including the type of work materials furnished by each.

The examining attorney shall verify that every person or firm listed in Schedule B has properly executed appropriate walvers of lien prior to Issuance of any final payments.

#### STATE OF MICHIGAN

COUNTY OF MICHIGAN

The undersigned, being duly sworn, on oath deposes and says that (s)he is the

COO of the TOEBE CONSTRUCTION LLC (Firm Name)

the contractor employed by the City of Novl to furnish labor and materials for the

CRESCENT BOULEVARD RECONSTRUCTION

(Description of Improvement)

located at: CRESCENT BOULEVARD, NOVI MICHIGAN

The total amount of the contract is 1,987,498.80 of which I have received payment of 1,867,898.60 prior to this payment; that the persons, firms, and corporations engaged by the undersigned to have furnished services, equipment, labor and/or materials in the construction or repair of the improvements on the premises; that the dollar amount set opposite each such person, firm, or corporation on account of labor, services, equipment, and/or materials furnished with reqpect to said premises; that as of this date, all work to be performed with respect to said premises by the undersigned or any suppliers or subcontractors of the undersigned or any persons, firms, or corporations named in the Schedule B of this Sworn Statement, has been fully accepted by the owner and completed according to the plans and specifications.

The undersigned further states that all material (except as disclosed on said Schedule B) has been or will be furnished from his/her own stock and has been paid for in full; that there are no other contracts or subcontracts for said work outstanding, and that there is nothing due or to become due to any person for services, equipment, material, labor, or any other work done or to be done in connections with said work other than the stated on Schedule B. There are no chattel mortgages, personal property leases, conditional sale contracts or any other agreements given are now outstanding as to nay fixtures, equipment, appliances or materials placed upon or installed in or upon the aforementioned premises or improvements thereon. All waivers are true, correct, and genuine and are delivered unconditionally. Furthermore, there is no claim, either legal or equitable; to defeat the validity of said waivers.

Name of Subcontracting Firm	Type of Labor & Material Furnished	Amount of Contract	Amount Previously Paid to Date	Amount of Current Request	Accumalative Retainage to Date	Balance Due
Cadillac Asphalt	Asphalt Paving	\$415,731.20	\$415,731.20	\$0.00	0.0%	\$0.0
GM & Sons's	Misc Concrete	\$301,904.66	\$301,904.66	\$0.00	0.0%	\$0.0
PK Contracting	Pavement Markings	\$23,651.98	\$23,651.98	\$0.00	0.0%	\$0.0
Rauhorn Electric Eletrical \$	\$32,915.00	\$32,915.00	\$0.00	0.0%	\$0.0	
					#DIV/01	\$0.0
					#DIV/0	\$0.0
					#DIV/01	\$0.0
					#DIV/01	\$0.0
				#DIV/01	\$0.0	
					#DIV/01	\$0.0
TOTALS	<b>教师的</b> 有限	\$774,202.84	\$774,202.84	\$0.00	建。1月2月17年3月 1月21日 - 1月21日 1月21日 - 1月21日 - 1月21日	\$0.0

## SCHEDULE B - CONTRACTORS SWORN STATEMENT


### RECAPITULATION

Amount of Original Contract:	\$1,810,417.68	Work Completed to Date:	\$1,987,498.80
Plus: Extras to Contract:	\$177,081.12	Less: Total Retainage:	\$99,558.47
Total: Contract plus Extras:	\$1,987,498.80	Less: Amount Previously Paid:	\$1,867,898.59
Less: Credits to Contract:	\$0.00	Less: Amount of this Request:	\$119,600.21
Total: Adjusted Contract:	\$1,987,498.80	Total Belance Due:	\$119,600.21

Signed this06	day of	DECEMBER		, 20 <u>18</u>	
Name: MATTHEW HICKEY				1	
	(individual/corp	oration/partn	ership)	11.	
By: Mass Alle (Title) COO	eked	Attest:	AC	VATILE)	
Subscribed and sworn to before	e me this	6	day of	Decempre	, 20 18
Notary Public:	DE	-	_	>	
MICHAEL DARASKAVICH					

MICHAEL DARASKAVICH Notary Public, State of Michigan County of Oakland My Commission Expires Sept. 11, 2022 Acting in the County of Oakland

### NOTARY SEAL



My contract with TOEBE CONSTRUCTION LLC to provide labor and or material for the improvement of the property described as:

#### CRESCENT BOULEVARD RECONSTRUCTION NOVI, MICHIGAN 51316

Hereby waive my construction lien to the amount of \$415,731.20 For all labor/material provided.

This waiver, together with all pervious waivers, if any, does cover all amounts due to us for contract improvements provided.

JULIE SNURKA BY: ASIGNATURE OF LIEN CLAIMENT)

DATE: 12-12-18

CADILLAC ASPHALT 2575 S. Haggerty Road, Suite 100 Canton, MI 48188 Julie Snurka, Estimator

TELEPHONE: (248)620-7952

### DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY

My contract with TOEBE CONSTRUCTION LLC to provide labor and or material for the improvement of the property described as:

#### CRESCENT BOULEVARD RECONSTRUCTION NOVI, MICHIGAN 51316

Hereby waive my construction lien to the amount of \$301,904.66 For all labor/material provided.

This waiver, together with all pervious waivers, if any, does cover all amounts due to us for contract improvements provided.

KARL SQHWEITZER

BY:

(SIGNATURE OF LIEN CLAIMENT

DATE: 12-11-18

GM & SONS INC. 6784 WHITMORE LAKE ROAD WHITMORE LAKE, MI 48189 Karl Schweitzer, President

TELEPHONE: 734-929-1259

### DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY

My contract with TOEBE CONSTRUCTION LLC to provide labor and or material for the improvement of the property described as:

#### CRESCENT BOULEVARD RECONSTRUCTION NOVI, MICHIGAN 51316

Hereby waive my construction lien to the amount of \$23,651.98 For all labor/material provided.

This waiver, together with all pervious waivers, if any, does cover all amounts due to us for contract improvements provided.

ANN STEIN

BY: UM SHIN ISIGNATURE OF LIEN CLAIMENT)

DATE: 12/11/18

PK CONTRACTING 1965 BARRET TROY, MI 48084 Ann Stein, Contract Administrator

TELEPHONE: 248/362-2130

#### DO NOT SIGN BLANK OR INCOMPLETE FORMS, RETAIN A COPY

My contract with TOEBE CONSTRUCTION LLC to provide labor and or material for the improvement of the property described as:

#### CRESCENT BOULEVARD RECONSTRUCTION NOVI, MICHIGAN 51316

Hereby waive my construction lien to the amount of \$33,965.00 For all labor/material provided.

This waiver, together with all pervious waivers, if any, does cover all amounts due to us for contract improvements provided.

AURA FENERO

BY: (SIGNATURE

DATE:

RAUHORN ELECTRIC INC. 17171 23 MILE ROAD MACOMB, MI 48042

Laura Ferraro, Controller

RAUHORN ELECTRIC, INC. 14140 33 Mile Road Bruce Township, MI 48065

TELEPHONE:

### DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY



## **FULL UNCONDITIONAL WAIVER OF LIEN**

My/our contract	with TOEBE	CONSTRUCTION	LLC to provide
		(Prime Contra	cting Party)
CONSTRUCTIO			_ for the improvement of the property
	(Type of service)		
described as	CRESCENT	BOULEVARD	
		(Project N	ame)

having been fully paid and satisfied, by signing this waiver, all my/our construction lien rights against such property are hereby waived and released.

If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a Notice of Furnishing from me/one or us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.

Signed on: DECEMBER 06, 2018

MATTHEW S. HICKEY

(Printed Name of Lien Claimant)

C00

(Title of Lien Claimant)

Company Name: TOEBE CONSTRUCTION LLC

Address: 28990 WIXOM ROAD WIXOM, MI 48393

Telephone: 248-349-7500

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.