

CITY of NOVI CITY COUNCIL

Agenda Item I February 27, 2017

SUBJECT: Approval of the final payment to Merlo Construction Company for the Eight Mile Pathway (Beck to Garfield Roads) project in the amount of \$26,597.23, plus interest earned on retainage.

SUBMITTING DEPARTMENT: Department of Public Services, Engineering Division GDM

CITY MANAGER APPROVAL:

EXPENDITURE REQUIRED	\$ 26,597.23
AMOUNT BUDGETED	\$ 628,000 (Base Bid and Alternates 1 and 2)
LINE ITEM NUMBER	204-204 00-974 423

BACKGROUND INFORMATION:

The purpose of this project was to construct an 8-foot wide pathway along the north side of Eight Mile Road between Beck and Garfield Roads to complete the pathway gaps in this mile-long section. The existing segments of pathway along the frontage of Maybury Park Estates and Tuscany Reserve were left in place and only needed minor modifications to meet the Americans with Disability Act (ADA) requirements.

The project was bid as a base bid with two alternate projects. The base bid included the construction of all pathway segments along the north side of Eight Mile Road, excluding the frontage of the proposed Ballantyne subdivision (which was Alternate 1) and the proposed Dunhill Park subdivision (which was Alternate 2). Originally, the project was awarded as the Base Bid and Alternate 1. Not until after award, did the developer for the Dunhill Park subdivision sign an agreement that the City would construct this portion and the Developer would reimburse the City for the constructed value.

The construction contract was awarded for this project at the September 28, 2015 City Council meeting to Merlo Construction Company in the amount of \$460,669. After award, Alternate 2 was added to Merlo's construction contract in the additional amount of \$167,186.25 for a grand total construction contract amount of \$627,855.25.

Engineering staff worked with the engineering consultant for this project, Spalding DeDecker & Associates, Inc., to review and verify the final contract payment amount of \$26,597.23 that is due the contractor (Final Pay Estimate No. 10, attached). The City Attorney reviewed the documentation and found it to be in an acceptable form (Beth Saarela's January 30, 2017 letter).

There were four (4) approved change orders issued for this project resulting in a net decrease of \$95,910.71 to the construction contract, or 15.3% under the awarded amount. The approved change orders resulted in a final contract price of \$531,944.54.

RECOMMENDED ACTION: Approval of the final payment to Merlo Construction Company for the Eight Mile Pathway (Beck to Garfield Roads) project in the amount of \$26,597.23, plus interest earned on retainage.



EIGHT MILE PATHWAY (BECK TO GARFIELD ROADS)



Looking west towards Garfield Road



East of Maybury Park Estates, looking east towards Beck Road



JOHNSON ROSATI SCHULTZ JOPPICH PC

27555 Executive Drive Suite 250 ~ Farmington Hills, Michigan 48331 Phone: 248.489.4100 | Fax: 248.489.1726

Elizabeth Kudla Saarela esaarela@jrsjlaw.com

www.jrsjlaw.com

January 30, 2017

Aaron Staup, Construction Engineer CITY OF NOVI Department of Public Services Field Services Complex 26300 Lee BeGole Drive NovI, MI 48375

Re: Eight Mile Pathway (Beck Road to Garfield) - Merio Construction Company -Closing Documents

Dear Mr. Staup:

We have received and reviewed closing documents for the Eight Mile Pathway:

- Application for Final Payment
- 2. Contractor's Sworn Statement
- Consent of Surety
- Waivers of Lien
- 5. Maintenance and Guarantee Bond

Subject to approval of the Application for Final Payment by appropriate City staff, the closing documents appear to be in order. The Maintenance Bond has been replaced with a reduced bond consistent with the decreased project cost. The General Contractor will be required to provide it is Full Unconditional Waiver of Lien at the time it receives final payment.

Please feel free to contact me with any questions or concerns in regard to this matter.

Very truly yours,

JOHNSON, ROSATI, SCHULTZ & JOPPICH, P.C.

Saarela

Aaron Staup, Construction Engineer January 30, 2017 Page 2

Enclosures

C: Cortney Hanson, Clerk (w/Enclosures)

Carl Johnson, Finance Director/Chief Financial Officer (w/Enclosures)

George Melistas, Engineering Senior Manager

Ghassan Dahoul, Spalding DeDecker (w/Enclosures)

Thomas R. Schultz, Esquire (w/Enclosures)



Balance Due This Payment = \$ 26,697.23

PURCHASE ORDER NO. 94632

28300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5859

APPLICATION FOR FINAL PAYMENT

PROJECT: OWNER:

8 Mile Pathway (Beck to Garfield)

\$531,944.54

City of Novi 45175 W. Ten Mile Road Novi, Michigan 48375

NOVI PROJECT NO .:

ENGINEER:

Speiding DeDecker & Associates 905 South Boulevard East Rochester, Michigen 48037 (248) 844-5400

PAYMENT NO .: CONTRACTOR:

DATES OF ESTIMATE

Merio Construction Company 4964 Technical Drive Miltord, Michigan 48381 (248) 714-5488

FINAL

FINAL COMPLETION DATES

CONTRACT AMOUNT ORIGINAL:

REVISED:

ORIGINAL: REVISED: ACTUAL: \$827,855.25

December 29, 2015 June 1, 2016 June 1, 2018

PROM: TO:

June 9, 2016 January 13, 2017

	SECTION 1.								COS	TO	FCOMPLETE	WORK TO	DATE					
žem No	GARFIELD ROAD to STATION 1 Description of Item	96-42 Unit	Countility		COSILINA	(Original) Total Amt	Quantity	COR	NTRACT ITEMS	S (Ra	rvised) Total Ami	Quantity	THIS PERIOD Amount	*	TOTAL TO DATE Quantity Amount %			
0	Constr. Inspection "Crew Day"	CD	40.00	\$	640,00	\$ 25,600.0	0 49.00	1	640.00	8	31,360,00				49.00	1	31,360.00	100%
1	Bonds, Insurance & Mobilization	LS	1.00	1	22,000 00	\$ 22,000 0	0 1.00	5	22,000,00	3	22,000.00				1.00	3	22,000.00	100%
2	Pre-Construction Audio/Visual	LB	1,00	8	1,500.00	\$ 1,500.0	0 1.00	5	1,500.00	8	1,500.00				1.00	3	1,500.00	100%
3	SESC Measures	LS	1.00	\$	1,000.00	\$ 1,000.0	0 1.00	\$	1,000 00	5	1,000.00				1.00	3	1,000.00	100%
4	Temporary Traffic Control Devices	LS	1,00	5	3,500.00	\$ 3,500.0	0 1.00	1 5	3,500.00	15	3,500.00	-			1.00	1	3,500,00	100%
5	Tree Protection Fencing (As Need)	LF	100.00	\$	15.00	\$ 1,500.0	0 0 00	5	15.00	1					0.00			
6	Orange Protection Fencing	LF	415 00	8	3 00	\$ 1,245.0	0 000	S	3.00	5	6				0.00			
7	Clearing and Grubbing	STA	20 00	3	575 00	\$ 11,500.0	0 20.10	18	575 00	5	11,557 50				20 10	1	11,557.50	100%
8	Remove Tree (8"-18"), Complete	EA	2.00	5	300 00	\$ 600.0	0 400	18	300.00	15	1,200.00				4.00	8	1,200.00	100%
	Remove Tree (19"-35"). Complete	EA	1.00	\$	1,000.00	\$ 1,000.0	0 100	\$	1,000.00	8	1,000.00				1.00	3	1,000 00	100%
10	Sidewalk, Remove	SF	365 00	5	3.00	\$ 1,095.0	0 384.00	8	3.00	8	1,152 00				384.00	8	1,152 00	100%
11	Concrete Curb and Gutter, Ram	UF	17.00	5	18.00	\$ 272.0	0 15.00	5	15 00	5	240.00		n		15 00	15	240.00	100%
12	HMA Driveway, Remove	SY	92 00	5	12 00	\$ 1,104.0	0 7930	18	12 00	8	951 60				79.30	5	951.60	100%
13	Culv, End, Rem, Less than 24-inch	6A	1.00	8	175.00	\$ 175.0	0 300	18	175 00	\$	525 00				3.00	1	525.00	100%
14	Sewer, Rem. Less than 24-inch	LF	200.00	\$	30 00	\$ 6,240.0	239 50	1 5	30 00	8	7,185 00	2 13			239.50	5	7,185.00	100%
15	Excavation, Peat	CY	1850.00	3	28 00	\$ 51,800.0	0 286 36	13	28 00	\$	7,456.08				266.36	18	7.458.08	100%
16	Subgrade Undercut (As Needed)	CY	600.00	8	36 00	\$ 21,600 0	0 468.73	8	36.00	1	16,874 28				456.73	5	16,874 28	100%
17	Pathway Grading	STA	13 00	3	1,300.00	\$ 16,900 0	0 12.50	3	1,300 00	8	16,250 00				12.50	5	18,250.00	100%
18	Backsii Swamp	CY	650 00	8	33.00	\$ 21,450.0	0 152 53	3	33 00	8	5,033 49				152.53	13	5,033.49	100%
19	Embankment, CIP	CY	280.00	8	12 00	\$ 3,360 0	0 000	3	12 00	8					0.00	1		
20	Regrade Ditch	LF	820 00	3	20 00	3 16,400,0	0 1358 00	1 5	20 00	3	27,160 00				1358.00	18	27,160 00	100%
21	Culv End Sec. Conc. 12-inch	EA	8.00	3	600 00	\$ 3,600 0	008 0	1	600 00	3	4,600 00				8.00	1	4,800,00	100%
22	Cuty End Sec. Conc. 18-inch	EA	1.00	1	725.00	\$ 725.0	0 100	\$	725.00	3	725.00				1.00	3	725.00	100%
23	Sewer C76 CI IV, 12-Inch, Tr A	LF	328.00	13	50.00	\$ 18,400.0	0 512.58	1 3	50 00	3	25,629 00				512 50	1	25,629.00	100%
24	Or Structure, 48-Inch Dia, LH	EA	200	1 3	2,300.00	\$ 4,600 0	0 100	1 3	2,300 00	3	2 300 00				1.00	1 5	2,300 00	100%

TOTAL THIS SHEET \$ 209,565.00 \$ 158,040.95 158,040.96 100%



26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fex: (248) 735-5659

APPLICATION FOR FINAL PAYMENT
NOVI PROJECT NO.: 16-5003

PROJECT: 8 Mile Pathway (Beck to Garfield)

PAYMENT NO .:

FINAL

	SECTION 1.									COS	TO	COMPLETED	WORK TO	DATE					
Kern No.	SAMP NO - CONTINUED SAMPIELD ROAD to STATION 19 Description of them	Unit.	Quantity		DACT ITEMS		val) Total Ami	Quantity		TRACT ITEMS	(Ray	vised) Total Amt	Quantity	THIS PERIOD		Quantity		TOTAL TO DATE	*
25	Or Structure Cover, EJ1040 Type N	EA	200	5	565.00	5	1,130,00	2.00	8	\$65.00	5	1,130.00				2.00	8	1,130.00	1009
26	Str Rehab Type 1: Point Up	EA	1.00	\$	125.00	\$	125 00	0.00	8	125.00						0.00			
27	Str Rehab Type 2: Cover Adjust	EA	1,00	\$	325.00	5	325 00	0.00	\$	325.00						0.00			
28	Str Rehab Type 3. Reconstruct	EA	1.00	\$	300.00	\$	300 00	1.00	5	300 00	5	300.00			-	1.00	5	300 00	1001
29	Capillary Break	SY	1190.00	1	22 00	5	25,180.00	311.51	\$	22.00	\$	6.853.22				311.51	\$	0.653 22	1001
30	Agg Base, 6-inch, Limestone	SY	2430.00	1	9.50		23,065 00	2649 93	8	9.50	5	25,174 34				2649 93	8	25,174.34	1005
31	HIMA Driveway, Complete	SY	194.00	\$	100.00	\$	19,400.00	139.00	5	100.00	5	13,900.00		0 - 6		139 00	5	13,900.00	1001
32	Sidewalk Conc. 4-Inch	Ş.F	18395.00	3	4.00	\$	65,580.00	11819 00	3	4 00	\$	47,276.00				11819.00	\$	47,276.00	1001
33	Sidewalk Conc. 4-inch. Colored	SF	480.00	5	6.00	\$	2,880.00	468 30	\$	6.00	5	2,809.80				468 30	5	2,809.80	1001
34	ADA Ramp, Conc. 6-inch	SF.	110.00	5	4.50	\$	495.00	40.00	\$	4.50	5	180.00				40.00	8	180.00	1001
35	ADA Detectable Warning Plate	SF.	14.00	8	40.00	\$	580.00	13 34	\$	40.00	\$	533 60				13 34	5	533.50	1001
35	Concrete Curb and Gutter, Mod	LF	17.00	\$	30.00	\$	510.00	13.00	3	30.00	3	390.00				13.00	5	390.00	1009
37	Composite Ped Rail (As Needed)	LF	50.00	3	40.00	\$	2,000 00	10.00	8	40.00	8	400.00				10 00	\$	400 00	1001
38	Rem and Reloc Lamp Pole	EA	100	8	2 000 00	\$	2,000 00	0.00	8	2.000.00						0.00			- 22
39	Modular Block Retaining Well	FSF	825 00	1	39.00	\$	32,175.00	881 60	8	39.00	3	33,802 40				861,60	3	33,602 40	1004
40	Shrub Plant - Ludwig Spaeth Lilac	EA	20.00	3	235.00	\$	4,700.00	20.00	3	235 00	3	4,700 00				20.00	8	4,700.00	1001
41	Shrub Plant - Smooth Hydranges	EA	35 00	3	210 00	\$	7,350.00	35.00	3	210.00	3	7,350 00				35 00	5	7,350.00	100
42	Wetland Edge Seed Mix & Blanket	5Y	1230 00	8	17 25	3	21,217.50	423.00	5	17.25	5	7,296 75				423.00	5	7,295 75	1001
43	Class "A" Sodding	SY	355 00	1	7.25	\$	2,573.75	0.00	5	7.25						0.00			
44	Restoration	LS	1.00	\$	11,000.00	\$	11,000 00	1.00	8	11,000 00	8	11,000 00				100	3	11,000 00	1001
45	Permit Allowance	L8	1.00	3	7,000 00	\$	7,000 00	1.00	5	7,000 00	5	7,000 00				100	5	7,000 00	100
Ξ									F		F						F		
Ξ									E		E								
																d.			
_	TOTAL FROM THIS SHEET				_		230,586.25		_	_	1	189,896 11		\$.			1	169,896 11	

SUBTOTAL

\$ 440,152.25

\$ 327,937.05

\$ 327,937.06 100%



26300 Lee BeGole Dr. Novi, Michigan 48375 Tei: (248) 347-0454 Fex: (248) 735-5659

APPLICATION FOR FINAL PAYMENT NOVI PROJECT NO.: 15-5003

PROJECT: 8 Mile Pathway (Beck to Garfield)

PAYMENT NO .:

FINAL

_	SECTION 1.		_	_	_	_	_	_	_	cos	OF	COMPLETED	WORK TO	DATE		_	_			
Wern No.	ALTERNATE #1 STATION 153-50 to GARFELD I	BRAR U-M	Quentily		ACT ITEMS		s) rotal Amt	Quantity		TRACT ITEMS		sed) Total Amt	Quantity	THIS PE	7 1974		Quantity	т	Amount	
46	Bonds, Insurance & Mobilization	Ls	1.00	_	1,000 00	_	1,000,00	100	5	1,000.00	_	1,000,00	-				100	1	1,000,00	100
47	Pre-Construction Audio/Visual	LS	1.00	3	-	3	760.00	100	1	750 00	_	750 00					1.00	3	750.00	100
48	SESC Measures	LS	100	8	2 000 00		2 000 00	100		2 000 00	8	2,000 00					1.00	5	2 000 00	100
49	Temp Traffic Control Devices	LS	1.00	-	2,500,00	3	2 500 00	100	3	2.500 00	1	2 500 00					1.00	5	2.500.00	100
60	Clearing and Grubbing	STA	100		576 00	8	576.00	1 30	1	675 00	8	747 50					130	8	747.60	100
51	Remove Tree (8"-18"), Complete	EA	4.00	3	300.00	8	1,200.00	400	9	300 00	3	1,200.00					400	3	1,200 00	100
52	Remove Yree (19"-36"), Complete	EA	100	8	1,000,00	8	1,000 00	1.00	1	1,000 00	8	1,000 00					1.00	3	1,000,00	100
53	Concrete Curb and Gultar, Rem	LF	17.00	8	16 00	9	272 00	18 00	3	16.00		256 00					16.00	3	256 00	100
84	Pathway Grading	STA	1.00	9	1,300 00	8	1,300 00	1.48	1	1,300 00		1,898.00					148	5	1,896.00	100
55	Agg Base, 6-inch, Limestone	gy	170 00	3	9.50	4	1,615 00	146.00	1	9.60	_	1 387 00					148.00	8	1.387.00	100
58	Sidewalk, Cono, 4-inch	SF	1080.00	2	4.00		4.240.00	1080 00	8	4.00		4.320.00					1090.00	3	4.320.00	100
67	ADA Ramp, Conc. 6-inch	SF	110 00	4	4 50	_	495.00	40.00	1	4 60	4	180.00					40.00	1	180.00	100
58	ADA Detectable Warning Plate	SF	14.00	8	40.00	_	560.00	13 34	1	40 00	3	833 60					13 34	3	633 60	100
59	Concrete Curb and Gutter, Mod	LF	17.00	8	30.00	3	510 00	16 00	8	30.00	_	450.00					15 00		460.00	100
60	Restoration	LS	1.00	1	2 500 00	3	2.500 00	100	1		-	2,500,00					100	3	2.500.00	100
			1.00						Ť											
									F											
														-						
		-							-			-								
-		-		-			_		⊢	-		_	_		-					
									F						-		-			- 3
	TOTAL FROM THIS SHEET	T	1			*	20,617 00		1_		\$	20,722 10		\$				\$	20,722 10	
	TOTAL FROM OTHER SHEETS	8				\$	440,162 25					327,937 08						\$	327,937.06	100%

SUBTOTAL

348,659,16 100%



26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0484 Fex: (248) 735-6689

APPLICATION FOR FINAL PAYMENT NOVI PROJECT NO.: 15-5003

PROJECT: 8 Mile Pathway (Beck to Garfield)

PAYMENT NO .:

FINAL

No	Description of item Unit		Quantify		RACT ITEMS	1507	nel) Total Ami	Quantity		TRACT (TEMS	(Revi	ted) Total Ami	Quantity	THIS PER	32	Quantity	1	OTAL TO DATE	
61	Bonds Insurance & Mobilization	LS	1.00	5	7 000 00		7,000 00	1.00		7.000.00		7.000.00	Quartey	Amedi		1.00	2	7,000,00	1001
62	Pre-Construction Audio/Visual	L6	1.00	2		3	800 00	1.00	i.	600 00	:	800.00	_		_	100	:	600.00	100
63	SESC Measures	LS	100	1	1,500.00		1,500,00	1.00	3	1,500 00		1,800.00	-		-	1.00		1,500,00	100
64	Temp Traffic Control Devices	LS	100	1	3.200.00		3,200,00	1.00	1	3.200.00	•	3,200,00				100	15	3,200,00	100
65	Orange Protection Fencing	LF	165 00		3.00		495.00	0.00	1.	300		0,000.00				0.00			
66	Clearing and Grubbing	STA	9.00		575.00		5.175.00	9.00	1	575.00		5.175.00				900		5,175.00	100
67	Remove Tree (8*-18*), Complete	EA	900	1:	300 00	:	2.700 00	9.00	÷	300 00	:	2 700 00				8.00	1	2,700,00	100
68	Remove Tree (19"-36"), Complete	EA	500	1	1.000 00	:	5,000 00	800	1:	1 000 00	:	6,000,00				800	1	6,000,00	100
89	Fence, Remove	LF	80 00		1 50	•	120 00	75.00	1	1.50		112 50		_		75.00		112 50	100
70	Cuty, End. Rem. Less than 24-inch	EA	1.00	1.	175 00	:	175 00	200	1.	175.00		350.00				200		350.00	100
71	Excavation Pest	CY	935 00	1	28 00		28 180 00	57.04	i.	28 00		1.597.12				57.04		1,697,12	100
72	Pathway Grading	STA	5.00	1	1 300 00		6,500.00	8 20	1	1,300 00	•	10,850 00				8.20	1.	10,660.00	100
73	Backliii, Swamp	CY	330.00	1 5	33.00	1	10.890.00	0.00	1	33.00	1					0.00			
74	Embenkment, CIP	CY	188 00	1	12 00	3	1,898.00	0.00	1	12 00	1	- 2				0.00			
75	Regrade Ditch	LF	265 00	3	20 00	8	5 300 00	263 00	8	20.00	3	5,260 00				263.00	5	5 250 00	100
78	Culv End Sec, Conc. 18-inch	EA	3.00	6	775.00	8	2.325.00	4.00		775 00		3,100,00				4.00	5	3,100.00	100
77	Sewer C76 CI IV. 18-inch. Tr A	LF	301 00	8	55 00	8	18,555 00	289 00		55 00	3	15,895.00				289 00	5	15,895 00	100
78	Dr Structure, 48-inch Dia, LH	EA	1.00	s	2.300 00	8	2,300.00	2 00	3	2.300.00		4.800.00				200	\$	4,600.00	100
79	Dr Structure, 60-inch Dia, LH	EA	1.00	3	2.600.00	3	2 600 00	1.00	1	2,600,00		2,800 00				1.00	1	2,600 00	100
80	Or Structure Cover, EJ1040. Type N	EA	200	5	565.00	8	1,130.00	3 00	1	585.00	3	1,895 00				3 00	5	1,695.00	100
81	Capillary Break	SY	665 00	1 3	22 00	8	14.630.00	0.00	1	22 00		5				0.00	1		
82	Agg Base, 6-inch, Limestone	SY	1080.00	8	B 50	5	10.280 00	1074 44	3	9.50	8	10,207 18				1074 44	8	10,207.18	100
83	Sidewalk, Conc, 4-inch	9F	7555.00	5	4.00	5	30.220.00	7480 00		4 00	8	29,920 00				7480 00	1	29,920 00	100
84	Wetland Edge Seed Mix & Blanket	SY	480.00	8	17.25	8	7,935.00	0.00	3	17.25		*				0.00	1		
86	Restoration	LS	1.00	8	2.500.00	8	2.500.00	1.00	8	2,500.00	\$	2,500 00				100	\$	2,500.00	100
									F										
-	TOTAL FROM THIS SHEET			_		3	167,186 00			-		114,671 80		\$	50			114,671.80	
	TOTAL FROM OTHER SHEETS					\$	460,669 25					348,659 16		5	*0		3	348,659.16	



28300 Lee BeGole Dr. Novi, Michigan 48378 Tel: (248) 347-0454 Fex: (248) 735-5659

APPLICATION FOR FINAL PAYMENT

PROJECT: 8 Mile Pathway (Beck to Garfield)

NOVI PROJECT NO.:

PAYMENT NO .:

FINAL

NEW CONTRACT ITEMS

	SECTION 1.						COS	T OF	COMPLETE	WORK TO	DATE				
item No.	Description of Item	Unit	Division	QLS.	Quantity		V CONTRAC		es Total Amt	Quantity	THES PERSOD	Quantity	81	TOTAL TO DATE	
86	Additional Insurance	LS	0	0	100	,	800 00	_	800.00	-		100	1	900 00	1009
87	12" Capillary Break w/ Geoceli	SY	0	Dane Std	279.92	1	29 00	_	8,117.68			279.92	1	8,117,68	1009
88	Open Graded Aggregate, 34G	CY	0	Base Bid	78 11	1	80 00	1	6.248.80			78 11	8	8,248.80	1009
89	CI II Granular Material	CY	0	Base Bid	163 30	5	75 00	3	12.247.50			183 30	3	12 247 50	1009
90	Sidewalk, Conc. 5-Inch w/ W/re Mesh	8F	0	Base Md	4162 00	1	6.60	3	22,836 00			4152 00	\$	22,636 00	1009
91	12" Capillary Break w/ Geocell	5Y	0	Alternate No. 2	171.00	3	29 00	3	4,969.00			171 00	\$	4,959.00	1009
92	Open Graded Aggregate, 34G	CY	0	Alternate No. 2	0.00	1	80 00	\$				0.00	3		
93	CI II Granular Material	CY	0	Alternate No. 2	18 80	3	75.00	8	1,410 00			18.80	3	1,410.00	1009
94	Sidewalk, Conc, 5-Inch w/ Wire Mesh	8F	0	Alternate No. 2	1272 00	1	5.50	3	6,996 00			1272 00	5	6,996 00	1009
95	Teubert property drainage repair	LS	0	Base Bid	100	1	1,575.00		1,578.00	×		100	\$	1,675 00	1009
96	Ortveway, Non-reinforced conc. 6 Inch	SY	0	Base Bid	63.40	3	54.00	5	3,423 60			63 40	8	3,423 60	1005
97			0	0	0.00	3		\$				0.00	5		
98			0	0	0.00	8	100	\$				000	1		
99			0	0	0.00	1	4	3				0.00	3		
100			0	0	0.00	1	540	1				0.00	8	-	
101			0	0	0.00	1	2.00	1				0.00	3		
102			0	0	0.00	1		\$	*			0.00	3	7	
103			0	0	0.00	5	197	\$				0.00	3		
104			0	0	0.00	8		3				0.00	3		
105			0	0	0.00	3	7.4	1				0.00	3		
105			0	0	0.00	8		8				0.00	3		
107			0	0	0.00		100	8				0.00	3	* *	
108			0	0	000	3	140	\$				0.00	\$		
109			0	0	000	1	195	8				0.00	8		
110			0	0	0.00	5		\$				0.00	\$		
111			0	0	000	1	9/	3				0.00	\$		
112			0	0	0.00	8		3				0.00	\$		
113			0	0	000	5		5				0.00	3		

TOTAL FROM THIS SHEET TOTAL FROM OTHER SHEETS

GRAND TOTAL

\$ 627,855.25 \$ 627,868.25

\$ 66,613 58 \$ 463,330 96 \$ 531,844,54

66,613 58 463,330 98 531,944,54 100%



PURCHASE ORDER NO. 94632 28300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fex: (248) 736-5669

	Section 2.						
			APPLICATION	FOR FIN	AL PAYMENT		
ROJECT:	8 Mile Pathway (Beck to Garfield)	NOVI PRO		Experience and the second		PAYMENT	NO.: F
riginal Cont	ract Amount:		627,855.25		CHANGE C	ORDERS	
hange Orde	m:		(95,910.71)	No.	Data		Amount
	5 35 3523			1	Hovember 2, 2015	3	600.00
Justed Con	tract Amount to Date:	•	531,944.54		Jenuery 22, 2016	3	(3,431.00)
	Work Performed to Date:		531,944,54	3	April 22, 2016 June 3, 2016	:	(99,714.71)
el Gost of	Work Performed to Date:		531,944.54		June 3, 2016	•	(69,714.71)
NUS Retain		0% 3				:	
	etion "Crew Days": To Date	49.00 \$					4.7
noo mape	This Pay	0.00				š	
Amt Barne	d of Contract and Extra Work to Date:		631,944,54			3	
Comp. Service						5	
NUS LD.'s	: 9 of days over =	\$	-			\$	
	8 amount/day = \$800					\$	
ubtotel:		5	531,944.54			\$	
OD Incentiv	e "Crew Deye", if under:	\$			TOT	AL: \$	(95,910.71)
ubtotal:			531,944.54				
INUS Amou	int of Previous Payments:	3	505,347.31				
	1 \$ 87,901.15 2 \$ 89,913.44						
	2 \$ 88,913.44 3 \$ 54,268.63				Inspection "Crew Days" A	Enual new Contract	40.00
	4 \$ 11,949,47				Additional "Crew Days" pe		9.00
	8 \$ 33,500.74				Total Inspection "Crew Da		49.00
	6 5 24,390,85				Inspection "Crew Days" U		49.00
	7 \$ 49,229.93				Inspection "Crew Days" R		0.00
	6 \$ 70,120,27				tent de la constant d		-
	9 \$ 64,013.93						
	10 8						
AL ANC	E DUE THIS PAYMENT:	\$	26,597.23				
		-					



26300 Lee BeGole Dr. Novi, Michigan 45375 Tel: (248) 347-0454 Fax: (248) 735-5659

APPLICATION FOR FINAL PAYMENT JECT NO: 15-5003

PROJECT: 8 Mile Pathway (Beck to Garfield)

NOVI PROJECT NO .:

PAYMENT NO .:

FINAL

The undersigned CONTRACTOR certifies that: (1) Any previous Power of the Contract referred in full at old-gledions of CONTRACTOR incurred in connection for Payment; (2) title to all Work, materials, and equipment in listed in or covered by this Application for Payment will pass clear of all lifests, claims, security interest, and encumberence	nd to above his n with Work of accorporated in to OWNER at es (except sur	ve been applied to discharge overed by prior Applications said Work of otherwise time of payment free and h as are covered by Bond	Payment is recomm	1	UE THIS APPLICATION Digitally signed by Aeron J. Staup Oil con-Aeron J. Staup, ex-City of Nov., out-Engineering Division. email-attaup@cityofluvi.org.cv/U. beac 2017.07.36.718655-60.00
acceptable to OWNER indemnifying OWNER against any su encumberence); and (3) all Work covered by this Application the Contract Documents and not defective as that term is de-	for Payment	is in accordance with	Ву.	Aaron J. Staup, Const	truction Engineering Coordinator
Merio Construction Company	Data		Dated:		
Contractor Company Brian Gustin Digitally signed by Brian Gustin One: 2017/01/13 103226-05'00'	Date:		Jan San San San San San San San San San S	age & What s	Digitally signed by George Meticlas Dirt on-George Meticlas, s-City of Newl, our Engineering Division, enablingmenting Division, enablingmenting Division,
Contractor Authorized Signature				/	Date: 2017 01 30 11:42:37-05:07
Print Name			Ву:	Brian Coburn, PE., E	ngineering Senior Manager
Spalding DeDecker & Associates Consultant Firm	Date:		Dated:		
Ghassan K. Dahoul, P.E. Delta by Signed by Chassan K. Dahoul, P.E. Delta by Signature 2017.01.13 13 03 05 40 007 Consultant Authorized Signature		the Consultant. Also, attached to	of lien have been received from each suits this Final Payment is a copy of the Co	ontractor's Sworn Statemen	nt, Consent of Surety, and
By: Print Name			ntee Bond (if the amount is greater than the final contract price and the awarde		a Maintenance Bond Rider

AIA Document G707[™] – 1994

Consent Of Surety to Final Payment

Bond No.: CA 4046648

PROJECT: (Name and address)
8 Mile Road Pathway (Garfleld

ARCHITECT'S PROJECT NUMBER:

OWNER: 🔯

Road to Beck Road)

CONTRACT FOR: Construction

ARCHITECT: X

CONTRACTOR:

SURETY: X

TO OWNER: (Name and address)

CONTRACT DATED:

OTHER: X

City of Novi

45175 West Ten Mile Road Novi, Mi 48375

In accordance with the provisions of the Contract between the Owner and the Contractor as indicated above, the (Insert name and address of Swety)

Great American Insurance Company 11311 Cornell Park Drive, Suite 204 Cincinnati, OH 45242

on bond of

(Insert name and address of Contractor)

Merio Construction Co., Inc. **4964 Technical Drive**

Milford, MI 48331

. CONTRACTOR.

, SURETY,

hereby approves of the final payment to the Contractor, and agrees that final payment to the Contractor shall not relieve the Surety of any of its obligations to (Insert name and address of Owner)

City of Novi 45175 West Ten Mile Road Novi, MI 48375

, OWNER,

as set forth in said Surety's bond.

IN WITNESS WHEREOF, the Surety has hereunto set its hand on this date: June 14, 2016 (Insert in writing the month followed by the numeric date and year.)

Great American Insurance Company

(Signature of authorized representative)

(Seal):

Ju E. Moore

Holly Nichols, Attorney-in-Fact

(Printed name and title)

GREAT AMERICAN INSURANCE COMPANY®

Administrative Office: 301 E 4TH STREET CINCINNATI, OHIO 45202 513-369-5000 FAX 513-723-2740

The number of persons authorized by this power of attorney is not more than SEVEN

No. 0 20468

POWER OF ATTORNEY

KNOWALL MEN BY THESE PRESENTS: That the GREAT AMERICAN INSURANCE COMPANY, a corporation organized and existing under and by virtue of the laws of the State of Ohio, does hereby nominate, constitute and appoint the person or persons named below, each individually if more than one is named, its true and lawful attorney-in-fact, for it and in its name, place and stead to execute on behalf of the said Company, as surety, any and all bonds, undertakings and contracts of suretyship, or other written obligations in the nature thereof; provided that the liability of the said Company on any such bond, undertaking or contract of suretyship executed under this authority shall not exceed the limit stated below.

T.R. GUY

MICHELLE K. BUECHEL

Address ALL OF Limit of Power

ALL

\$100,000,000

PAUL M. HURLEY

HOLLY NICHOLS

ROBERT D. HEUER

ANNE M. BARICK

MICHAEL D. LECHNER

This Power of Attorney revokes all previous powers issued on behalf of the attorney(s)-in-fact named above.

IN WITNESS WHEREOF the GREAT AMERICAN INSURANCE COMPANY has caused these presents to be signed and attested by its appropriate officers and its corporate seal hereunto affixed this

Attest

day of

TROY, MICHIGAN

DECEMBER

2015

GREAT AMERICAN INSURANCE COMPANY

Assistant Secretary

STATE OF OHIO, COUNTY OF HAMILTON - ss:

DAVID C. KITCHIN (877-377-2405)

On this 10TH day of DECEMBER, 2015, before me personally appeared DAVID C. KITCHIN, to me known, being duly sworn, deposes and says that he resides in Cincinnati, Ohio, that he is a Divisional Senior Vice President of the Bond Division of Great American Insurance Company, the Company described in and which executed the above instrument; that he knows the seal of the said Company; that the seal affixed to the said instrument is such corporate seal; that it was so affixed by authority of his office under the By-Laws of said Company, and that he signed his name thereto by like authority.



ary Public, State of Ohio

Susan a Lohoust

This Power of Attorney is granted by authority of the following resolutions adopted by the Board of Directors of Great American Insurance Company by unanimous written consent dated June 9, 2008.

RESOLVED: That the Divisional President, the several Divisional Senior Vice Presidents, Divisional Vice Presidents and Divisonal Assistant Vice Presidents, or any one of them, be and hereby is authorized, from time to time, to appoint one or more Altorneys-in-Fact to execute on behalf of the Company, as surety, any and all bonds, undertakings and contracts of suretyship, or other written obligations in the nature thereof; to prescribe their respective duties and the respective limits of their authority; and to revoke any such appointment at any time.

RESOLVED FURTHER: That the Company seal and the signature of any of the aforesaid officers and any Secretary or Assistant Secretary of the Company may be affixed by facsimile to any power of attorney or certificate of either given for the execution of any bond, undertaking, contract of suretyship, or other written obligation in the nature thereof, such signature and seal when so used being hereby adopted by the Company as the original signature of such officer and the original seal of the Company, to be valid and binding upon the Company with the same force and effect as though manually affixed.

CERTIFICATION

I, STEPHEN C. BERAHA, Assistant Secretary of Great American Insurance Company, do hereby certify that the foregoing Power of Attorney and the Resolutions of the Board of Directors of June 9, 2008 have not been revoked and are now in full force and effect.

Signed and sealed this

JUNE



MAINTENANCE AND GUARANTEE BOND

KNOW ALL MEN BY THESE PRESENTS, that we hereinafter called the "Principal", and Great American Insurance Comp	
hereinafter called the "Surety," are held and firmly bound unto	
CITY OF NOVI, MICHIGAN	
Hereinafter called the "OWNER," as Obligee, for the just and full sum	of_Five Hundred
Thirty-one Thousand Nine Hundred Forty-four & 54/100	_Dollars (\$ 531,944.54)
for the payment whereof, well and truly to be made, we bind ourselves, of successors, and assigns, jointly and severally, firmly by these presents.	our heirs, executors, administrators,
WHEREAS, the above named Principal was awarded a Contraction of, for the construction of	t by the OWNER dated the
8 Mile Road Pathway (Garfield Road to Bec	k Road)


AND WHEREAS, this Contract was awarded upon the express condition that the Principal would furnish a one (1) year Maintenance Bond from the date of formal acceptance by the City Council to repair or replace any deficiencies in Labor or Material;

AND WHEREAS, the Principal warrants the workmanship and all materials used in the construction installation, and completion of said project to be of good quality and constructed and completed in a workmanlike manner in accordance with the standards, specifications and requirements of the said job;

NOW, THEREFORE, the condition of this obligation is such that if the above Principal shall replace such defective material and shall repair all defects due to defective workmanship and/or materials that shall occur on or before one (1) year of final acceptance by OWNER through resolution of the City Council, then this obligation shall be void, otherwise to be and remain in full force, effect and virtue.

If the Principal does not correct defects reported in writing by the OWNER to the Principal and Surety by repair or replacement as directed by the OWNER within the time required, which shall not be less than seven (7) days from service of the notice, the OWNER shall have the right to perform or secure the performance of the corrections, with all costs and expenses in doing so, including an administrative fee equal to twenty-five percent (25%) of the repair costs, charged to and to be received from the Principal or Surety.

Emergency repairs that are necessary to protect life and property may be undertaken by the OWNER immediately and without advance notice to the Principal and Surety, with the cost and expense of the repair, plus the administrative fee, to be charged to and received from the Principal and Surety.



Any repairs the OWNER may perform as provided in this Bond may be by OWNER employees, agents, or independent CONTRACTORS. The OWNER shall not be required to utilize competitive bidding unless otherwise required by applicable law, with labor cost and expense charges when OWNER employees are utilized to be based on the hourly cost to the OWNER of the employee(s) performing the repair.

It is further condition of this Bond that the Principal and Surety shall fully indemnify, defend, and hold the OWNER, its agents and other working on the OWNER'S behalf, harmless from all claims for damages or injuries to persons or property arising from or related to defects in work or materials, the correction of which are covered and guaranteed by this Bond, including claims arising under the worker's compensation laws of the State of Michigan.

Sign	ed and Sealed this/5	day of June	, 20 <u>/6</u> .
In the Presence of:			
WITNESS	/	- MR	etruction CONTRACTOR)
So	141	Merio Construction Principal	y L Mel
muchece	Buch	Title Great American Ins	urance Company
Douxa Co	Make	Surety	Joint ols
Ju & Th	borl	Title Holly Nichols	, Aftorney-in-fact Drive, Suite 204
CA 4046648		Address of Surety Cincinnati, OH	45242
Bond No.		City	Zip Code

GREAT AMERICAN INSURANCE COMPANY®

Administrative Office: 301 E 4TH STREET CINCINNATI, OHIO 45202 513-369-5000 FAX 513-723-2740

The number of persons authorized by this power of attorney is not more than SEVEN

POWER OF ATTORNEY

No. 0 20468

KNOWALL MEN BY THESE PRESENTS: That the GREAT AMERICAN INSURANCE COMPANY, a corporation organized and existing under and by virtue of the laws of the State of Ohio, does hereby nominate, constitute and appoint the person or persons named below, each individually if more than one is named, its true and lawful attorney-in-fact, for it and in its name, place and stead to execute on behalf of the said Company, as surety, any and all bonds, undertakings and contracts of suretyship, or other written obligations in the nature thereof, provided that the liability of the said Company on any such bond, undertaking or contract of suretyship executed under this authority shall not exceed the limit stated below.

T.R. GUY PAUL M. HURLEY HOLLY NICHOLS ROBERT D. HEUER ANNE M. BARICK MICHAEL D. LECHNER

This Power of Attorney revokes all previous powers issued on behalf of the attorney(s)-in-fact named above.

IN WITNESS WHEREOF the GREAT AMERICAN INSURANCE COMPANY has caused these presents to be signed and attested by its appropriate day of

officers and its corporate seal hereunto affixed this Attest

ALL OF

TROY, MICHIGAN

DECEMBER

\$100,000,000

GREAT AMERICAN INSURANCE COMPAN

Assistant Secretary

Name MICHELLE K. BUECHEL

Divisional Senior Vice Presiden

STATE OF OHIO, COUNTY OF HAMILTON - ss:

DAVID C. KITCHIN (877-377-2405)

On this 10TH day of DECEMBER , 2015 , before me personally appeared DAVID C. KITCHIN, to me known, being duly sworm, deposes and says that he resides in Cincinnati, Ohio, that he is a Divisional Senior Vice President of the Bond Division of Great American Insurance Company, the Company described in and which executed the above instrument; that he knows the seal of the said Company; that the seal affixed to the said instrument is such corporate seal; that it was so affixed by authority of his office under the By-Laws of said Company, and that he signed his name thereto by like authority.



Susan a Lohous

This Power of Attorney is granted by authority of the following resolutions adopted by the Board of Directors of Great American Insurance Company by unanimous written consent dated June 9, 2008.

RESOLVED: That the Divisional President, the several Divisional Senior Vice Presidents, Divisional Vice Presidents and Divisonal Assistant Vice Presidents, or any one of them, be and hereby is authorized, from time to time, to appoint one or more Attorneys-in-Fact to execute on behalf of the Company, as surety, any and all bonds, undertakings and contracts of suretyship, or other written obligations in the nature thereof; to prescribe their respective duties and the respective limits of their authority; and to revoke any such appointment at any time.

RESOLVED FURTHER: That the Company seal and the signature of any of the aforesaid officers and any Secretary or Assistant Secretary of the Company may be affixed by facsimile to any power of attorney or certificate of either given for the execution of any bond, undertaking, contract of suretyship, or other written obligation in the nature thereof, such signature and seal when so used being hereby adopted by the Company as the original signature of such officer and the original seal of the Company, to be valid and binding upon the Company with the same force and effect as though manually affixed.

CERTIFICATION

I, STEPHEN C. BERAHA, Assistant Secretary of Great American Insurance Company, do hereby certify that the foregoing Power of Attorney and the Resolutions of the Board of Directors of June 9, 2008 have not been revoked and are now in full force and effect.

Signed and sealed this

day of



the C.B.

SWORN STATEMENT

STATE OFMICHIGAN	1)	
)88		
COUNTY OFOAKLAND)	
RAYMOND MERLO	, being swom, states the follow	wing:
(type in name of person signing staten	neni)	
(Name of entity) real property inOAKLAND County (Insert county where work is being o		•
	City of Novi	T
	8 Mile Pathway (8 Mile and Beck)	
(însert legal des	cription from Notice of Commencement or name and	d address of the Project.)

That the following is a statement of each subcontractor and supplier and laborer for whom payment of wages or fringe benefits and withholdings is due but unpaid, with whom the contractor/subcontractor has contracted/subcontracted for performance under the contract with the owner or leases of the property, and that the amounts due to the persons as of the date of this statement are correctly and fully set forth opposite their names as follows:

Name of subcontractor, supplier or laborar	Type of Improvement fundations	Yold contract prim	Arnount already paid	Arnount currently owing	Unineco to correlata (egiment)	Amount of interer segme due interes	Amount of laborar fringe benefits and withheldings due but cogniti
BARNSCO		2,178.48	2,179.46				
CALO		63,852 62	63,852.82				
CONSTRUCTION VIDEO	11.0	2,345.00	2,385.00				
CSI GEO TURF		14,249.02	14,249,02				
HD SUPPLY		28,720 17	26,720,17				
OUTDOOR EXPRESSION	8	31,350.00	31,350,00				
SUPERIOR MATERIAL		48,887.20	49,697.20				
PREMIERE TREE		34,000.52	26,699.52	7417			
SYLVANIA MINERALS		1,021.00	1,021.00				
SWEENEY CONSTRUCTS	ON	582.74	592 74				
TIA MARIA		11,167.73	11,157.73	-			
TRI VALLEY CONSTRUCT	TON	12,680.00	12,600.00				
There are no subcontre	actors and/or suppl	lers other than the	se listed above	o			
All of our wages, banel	its, fringes, taxes, a	and withholdings a	re pald in full a	s per the con	tract.	j)	
TOTALS		251,774.48	251,774.44				

(Some columns are not applicable to all persons listed)

The contractor has not procured material from, or subcontracted with, any person other than those set forth, and owes no money

for the improvement other the the sums set forth.

I make this statement as the contractor/subcontractor or as supplier/subcontractor of the contractor/subcontractor to represent to the owner or lessee of the property and his or her agents that the property is free from cleims of construction liens, or the possibility of construction liens, except as specifically set forth in this statement and except for claims of construction liens by leborers that may be provided under section 109 of the construction lien act 1980, P.A. 497, MCL 570,1109.

WARNING TO OWNER OR LEEBEE: AN OWNER OR LEBSEE OF THE PROPERTY SHALL NOT RELY ON THIS SWORN STATEMENT TO AVOID THE CLAIM OF A SUBCONTRACTOR, SUPPLIER, OR LABORER WHO HAS PROVIDED A NOTICE OF OR A LABORER WHO MAY PROVIDE A NOTICE OF FURNISHING UNDER SECTION 109 OF THE CONSTRUCTION LIEN ACT 1980 P.A.497, MCL 570.1109, TO THE DESIGNEE OR TO THE OWNER OR LESSEE IF THE DESIGNEE IS NOT NAMED OR HAS DIED.

IF THIS SWORN STATEMENT IS IN REGARD TO A RESIDENTIAL STRUCTURE, ON RECEIPT OF THE SWORN STATEMENT, THE OWNER OR LESSEE, OR THE OWNER'S OR LESSEE'S DESIGNEE, MUST GIVE NOTICE OF ITS RECEIPT, ETHER IN WRITING, BY TELEPHONE, OR PERSONALLY, TO EACH SUBCONTRACTOR, SUPPLIER, AND LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING UNDER SECTION 109 OR, IF A NOTICE OF FURNISHING IS EXCUSED UNDER SECTION 109 OR 108A, TO EACH SUBCONTRACTOR, SUPPLIER, AND LABORER NAMED IN THE SWORN STATEMENT. IF A SUBCONTRACTOR, SUPPLIER, OR LABORER WHO IS ENTITLED TO NOTICE OF RECEIPT OF THE SWORN STATEMENT MAKES A REQUEST, THE OWNER, LESSEE, OR DESIGNEE SHALL PROVIDE THE REQUESTER A COPY OF THE SWORN STATEMENT WITHIN 10 BUSINESS DAYS AFTER RECEIVING THE REQUEST.

Rand Mil

Signature of Deponent

SUBJECT TO CRIMINAL PENALTIES AS PROVIDED IN SECTION 110 OF THE CONSTRUCTION LIEN ACT, 1960 PA 497, MCL 570,1110,

Acting in the county of

CHRISTINE L. KOTOUCEK NOTARY PUBLIC, STATE OF MI COUNTY OF OAKLAND MY COMMISSION EXPIRES MAY 9, 2917 ACTING IN GOUNTY OF

I/We have a contract with MERLO CONSTRUCTION CO., INC.

to provide LABOR &/OR MATERIAL for the improvement to the property described as:

8 MILE PATHWAY

., MI.

Having been fully paid and satisfied, all my/our construction lien rights against such property

Are hereby waived and released.

HD SUPPLY WATERWORKS, LTD 2820 E. MICHIGAN AVE. YPSILANTI, MI 48198 (734) 398-5950

BY:

Signed On:

6.30-16

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

PLEASE RETURN BY FAX & MAIL ORIGINAL:

I/We have a contract with MERLO CONSTRUCTION CO., INC.

to provide LABOR &/OR MATERIAL for the improvement to the property described as:

8 MILE PATHWAY

.. MI .

Having been fully paid and satisfied, all my/our construction lien rights against such property

Are hereby waived and released.

Calo & Son's Construction. Inc. P.O. 530563 **LIVONIA, MI 48153** (248) 468-9200

BY:

Signed On:

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

PLEASE RETURN BY FAX & MAIL ORIGINAL:

I/We have a contract with MERLO CONSTRUCTION CO., INC. to provide LABOR &/OR MATERIAL for the improvement to the property described as: 8 MILE PATHWAY ., MI. Having been fully paid and satisfied, all my/our construction lien rights against such property Are hereby waived and released. Superior Materials, Inc 30701 W. 10 MILE RD SUITE #500 Farmington Hills, MI 48336 (248) 788-8000 BY: DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY. PLEASE RETURN BY FAX & MAIL ORIGINAL: Merlo Construction Co. Inc.

I/We have a contract with MERLO CONSTRUCTION CO., INC.

to provide LABOR &/OR MATERIAL for the improvement to the property described as:

8 MILE PATHWAY

., MI .

Having been fully paid and satisfied, all my/our construction lien rights against such property

Are hereby waived and released.

BARNSCO 975 Ladd Rd P O Box 908 Walled Lake, MI 48390 (248) 668-1010

BY:

Signed On:

Confirmed by Gos Dahoui (SDA)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

PLEASE RETURN BY FAX & MAIL ORIGINAL:

I/We have a contract with MERLO CONSTRUCTION CO., INC.

to provide LABOR &/OR MATERIAL for the improvement to the property described as:

8 MILE PATHWAY

., MI .

Having been fully paid and satisfied, all my/our construction lien rights against such property

Are hereby waived and released.

PREMIERE TREE REMOVAL P.O. BOX 996 NOVI, MI 48376

BY:

Signed On:

Carol DM

7-1-16

Office Manager)
firmed by was Dalour

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

PLEASE RETURN BY FAX & MAIL ORIGINAL:

I/We have a contract with MERLO CONSTRUCTION CO., INC.

to provide LABOR &/OR MATERIAL for the improvement to the property described as:

8 MILE PATHWAY

., MI.

Having been fully paid and satisfied, all my/our construction lien rights against such property

Are hereby waived and released.

OUTDOOR EXPRESSIONS 9863 OAK VALLEY DR CLARKSTON, MI 48348

BY:

VALUE JUZON (Jayme Junga)
(Vice President) Confirmed by Gus Dahoni
248-620-3830 (SDA)

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

PLEASE RETURN BY FAX & MAIL ORIGINAL:

I/We have a contract with MERLO CONSTRUCTION CO., INC.

to provide LABOR &/OR MATERIAL for the improvement to the property described as:

8 MILE PATHWAY

., MI .

Having been fully paid and satisfied, all my/our construction lien rights against such property

Are hereby waived and released.

TIA MARIE TRUCKING, INC. P.O. BOX 531474 LIVONIA, MI 48153 (248) 468-9201

BY:

Stoned On:

718114

Tresdan ((Owner)

Confirmed

8/1/2014

DO NOT SIGN BLANK OR INCOMPLETE PORMS, RETAIN A COPY.

PLEASE RETURN BY FAX & MAIL ORIGINAL:

Dec. 9. 2015 2:33PM

No. 6208

FINAL UNCONDITIONAL WAIVER AND RELEASE

I/We have a contract with MERLO CONSTRUCTION CO., INC.

to provide LABOR &/OR MATERIAL for the improvement to the property described as:

8 MILE PATHWAY

"MI.

Having been fully paid and satisfied, all my/our construction lien rights against such property

Are hereby waived and released.

* UPON RECEIPT OF CHECK NO. 005418

CONSTRUCTION VIDEO MEDIA, INC 111 EAST NEWBERRY P.O. BOX 90 **ROMEO, MI 48065**

(586) 752-2580

800-346-3342

BY:

Signed On:

12/10/15

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY

PLEASE RETURN BY FAX & MAIL ORIGINAL:

I/We have a contract with MERLO CONSTRUCTION CO., INC.

to provide LABOR &/OR MATERIAL for the improvement to the property described as:

8 MILE PATHWAY

., MI .

Having been fully paid and satisfied, all my/our construction lien rights against such property

Are hereby waived and released.

SWEENEY CONSTRUCTION MATERIALS

PO Box 506 25265 Trans X Road Novi, MI 48376 (248) 374-1111

BY:

Careal Hawden

7/5/16

Karen Hawkins

confirmed by Gos

Signed On:

CL#821

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

PLEASE RETURN BY FAX & MAIL ORIGINAL:

INV 159254

FINAL UNCONDITIONAL WAIVER AND RELEASE

I/We have a contract with MERLO CONSTRUCTION CO., INC.

to provide LABOR &/OR MATERIAL for the improvement to the property described as:

8 MILE PATHWAY

., MI.

Having been fully paid and satisfied, all my/our construction lien rights against such property

Are hereby waived and released.

CSI GEOTURF P.O. BOX 668

HIGHLAND, MI-48357

(248) 887-6767

BY:

Signed On: 3/2

3/25/110

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

PLEASE RETURN BY FAX & MAIL ORIGINAL:



Great Lakes Aggregates Companies

Sylvania Minerals • Recycled Aggregates

PO Box 406 • 5699 Ready Road • South Rockwood, MI 48179 • Phone 734-783-7400

FULL UNCONDITIONAL WAIVER

My/our contract with	Merio Construction Co., Inc.				
		(Other Cont	racting Party)		
To provide	Aggregate Material				
For the improvement to	the property described	as:			
8 Mile Pa	thway				
D-19					
Having been fully paid ar hereby walved and relea		onstruction lie	n rights against subject property are		
furnishing from me/one designee has not receive	of us or if I/we are not red d this waiver directly from tout contacting me/one	equired to pro om me/one of a	s designee has received a notice of vide one, and the owner, lessee, or us. The owner, lessee, or designee writing, by telephone, or personally		
ned by ahoui(524) y	lana Dedel	teger)	Sylvania Minerals, LLC Yaxu Delect (Signature of Lien Claimant)		
Signed On: 12/	11/15	Address:	5699 Ready Road, PO Box 406 South Rockwood, MI 48179		
		Telephone:	(734) 783-7416 (734) 279-0311		

I/We have a contract with MERLO CONSTRUCTION CO., INC.

to provide LABOR &/OR MATERIAL for the improvement to the property described as:

8 MILE PATHWAY

., MI.

Having been fully paid and satisfied, all my/our construction lien rights against such property

Are hereby waived and released.

TRI-VALLEY CONSTRUCTION, LLC 2363 S. MILLER RD SAGINAW, MI 48609 (989) 781-2900

BY:

Signed On:

7-1-16

and 7-

7-11-16

David W. Gilbert (Vice President)

infirmed by Gus 2

DO NOT SIGN BLANK OR INCOMPLETE FORMS, RETAIN A COPY.

PLEASE RETURN BY FAX & MAIL ORIGINAL: