

CITY OF NOVI CITY COUNCIL FEBRUARY 5, 2024

SUBJECT: Approval of the final payment to DiPonio Contracting, LLC for the Howell's Walled Lake Subdivision Water Main Replacement, Street Repairing & Sanitary Sewer Repair project, in the amount of \$73,287.76, plus interest earned on retainage.

SUBMITTING DEPARTMENT: Department of Public Works, Engineering Division

| EXPENDITURE REQUIRED | \$ 23,600.00 Expense |
|------------------------|------------------------|
| | \$ 49,687.76 Retainage |
| | \$ 73,287.76 Total |
| AMOUNT BUDGETED | \$ 105,149.00 |
| APPROPRIATION REQUIRED | \$ 0 |
| LINE ITEM NUMBER | 592-536.00-976.099 |

BACKGROUND INFORMATION:

The Howell's Walled Lake Subdivision is comprised of Wainwright Street, Linhart Street, Martin Avenue, and Paramount Street. The water main was installed when the subdivision was built in the 1970s and had a history of water main breaks and failing valves. This project replaced approximately 3,000 feet of 8-inch water main along each of the subdivision streets. Full restoration of the streets occurred upon completion of the replacement water main. Additionally, portions of the sanitary sewer within the subdivision were also lined to extend the service life of the sewer.

The construction contract was approved at the August 22, 2022, City Council meeting to DiPonio Contracting, LLC in the amount of \$2,071,892.02. Staff worked with the engineering consultant for this project, OHM-Advisors, to review and verify the final contract payment amount of \$73,287.76 that is due the Contractor. The City Attorney reviewed the final documentation and found it to be in an acceptable form (Beth Saarela, January 17, 2024).

There were three (3) approved change orders issued, resulting in an overall increase of \$104,418.84 or 5.0% over the awarded amount. These approved change orders resulted in a final contract price of \$2,176,310.86.

RECOMMENDED ACTION: Approval of the final payment to DiPonio Contracting, LLC for the Howell's Walled Lake Subdivision Water Main Replacement, Street Repaying & Sanitary Repair project, in the amount of \$73,287.76, plus interest earned on retainage.

Howell's Walled Lake Subdivision Water Main Replacement, Road Improvements and Sanitary Sewer Lining


Location Map



Map Author: Rebecca Runkel Date: 12/8/2021 Project: Howell's Walled Lake WM-Road-San Version #: 1.0

MAP INTERPRETATION NOTICE

Map information depicted is not intended to replace or substitute for any official or primary source. This map was intended to meet National Map Accuracy Standards and use the most recent, accurate sources available to the people of the City of Novi. Boundary measurements and area calculations are approximate and should not be construed as survey measurements performed by a licensed Michigan Surveyor as defined in Michigan Public Act 132 of 1970 as amended. Please contact the City GIS Manager to confirm source and accuracy information related to this map.



| | | 04/ | 03 |)02 | 01 |
|----|----|-----|------|-----|----|
| 7 | | 09 | 10 | 11 | 13 |
| 18 | 17 | 16 | 15-4 | 14 | X. |
| 19 | 20 | 21 | 22 | 23 | 24 |
| 30 | 29 | 28 | 27 | 26 | 25 |
| 31 | 32 | 33 | 34 | 35 | 36 |



City of Novi

Engineering Division
Department of Public Works
26300 Lee BeGole Drive
Novi, MI 48375
cityofnovi.org





Howell's Walled Lake Subdivision Water Main and Paving



(Before) Linhart Street – Looking east towards Martin



(Before) Linhart Street – Looking west towards Old Novi Road



(Before) Martin Avenue – Looking south from 13 Mile



(Before) Wainwright Street – Looking east through Martin Avenue



(After) Wainwright Street – Looking east from Martin Avenue – Placement of Interlayer Fabric



(After) Paramount Street at Linhart – Placement of Interlayer fabric before final asphalt wearing course

ELIZABETH KUDLA SAARELA

esaarela@rsjalaw.com

27555 Executive Drive, Suite 250 Farmington Hills, Michigan 48331 P 248.489.4100 | F 248.489.1726 www.rsjalaw.com



January 17, 2024

Aaron Staup, Construction Engineering Coordinator City of Novi Department of Public Works Field Services Complex 26300 Lee BeGole Drive Novi, MI 48375

> Re: Howell's Walled Lake Subdivision Paving, Water Main and Sanitary Sewer Project – DiPonio Contracting, LLC

Sewer Project Dir olilo Contracting, L

Dear Mr. Staup:

We have received and reviewed closing documents for the Howell's Walled Lake Subdivision Paving, Water Main and Sanitary Sewer Project:

- 1. Application for Final Payment
- 2. Contractor's Sworn Statement
- 3. Waivers of Lien
- 4. Consent of Surety to Final Payment
- 5. Maintenance Bond Rider

The closing documents appear to be in order. The Contractor will be required to provide its Full Unconditional Waiver of Lien at the time of receipt of the final check. Please feel free to contact me with any questions or concerns in regard to this matter.

Very truly yours,

ROSATI SCHULTZ JOPPICH & AMPSBUECHLER PC

Elizabeth Kudla Saarela

EKS

Enclosure

C: Cortney Hanson, Clerk (w/Enclosure)

Ben Croy, City Engineer (w/Enclosure)

Megan Mikus, Deputy Director of Public Works (w/Enclosure)

Thomas R. Schultz, Esquire (w/Enclosure)



OWNER:

REVISED:

CITY OF NOVI

Balance Due This Payment = \$ 73,287.76

PURCHASE ORDER NO. 97144 26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

APPLICATION FOR FINAL PAYMENT

PROJECT: Howell's Walled Lake Sub - Water Main, Road Paving & Sanitary NOVI PROJECT NO.:

ENGINEER:

PAYMENT NO.:

FINAL

City of Novi

CIP NO.: N/A

CONTRACTOR:

FROM:

TO:

DATES OF ESTIMATE

DiPonio Contracting, LLC 51251 Simone Industrial Drive

45175 W. Ten Mile Road Novi, Michigan 48375 34000 Plymouth Road Livonia, Michigan 48150

Shelby Township, Michigan 48316

(734) 522-6711

OHM Advisors

22-1101

(586) 997-4150

CONTRACT AMOUNT

FINAL COMPLETION DATES

October 10, 2023

ORIGINAL: \$2,071,892.02

 ORIGINAL:
 September 1, 2023

 REVISED:
 September 6, 2023

 ACTUAL:
 ACTUAL:

November 2, 2023

SECTION 1.

\$2,176,310.86

COST OF COMPLETED WORK TO DATE

| | SECTION 1. | | | | COST | OF | COMPLETED | WORK TO | DATE | | | | | | | | | |
|------|--|----------|----------|---------|------------|---------------|-----------|---------|-------------|-------|------------|----------|-------------|---|----------|---------|-----------|------|
| Item | Howell's Walled Lake WM, Paving, S GL# 592-536.00-976.099 | <u>s</u> | | CONTRAC | CT ITEMS (| Original) | | CONT | TRACT ITEMS | (Revi | ised) | | THIS PERIOD | | | TOTAL 1 | O DATE | |
| No. | Description of Item | Unit | Quantity | Cos | t/Unit | Total Amt | Quantity | | Cost/Unit | | Total Amt | Quantity | Amount | % | Quantity | Amou | nt | % |
| 0 | Crew Days - Base Bid | CD | 125.00 | \$ | 700.00 | \$ 87,500.00 | 132.00 | \$ | 700.00 | \$ | 92,400.00 | | | | 102.50 | \$ | 71,750.00 | 78% |
| 0 | Crew Days - Division 2 | CD | 0.00 | \$ | 700.00 | | 0.00 | \$ | 700.00 | \$ | - | | | | 0.00 | | | |
| 0 | Crew Days - Division 3 | CD | 0.00 | \$ | 700.00 | | 0.00 | \$ | 700.00 | \$ | - | | | | 0.00 | | | |
| 0 | Crew Days - Division 4 | CD | 0.00 | \$ | 700.00 | | 0.00 | \$ | 700.00 | \$ | - | | | | 0.00 | | | |
| 0 | Crew Days - Division 5 | CD | 0.00 | \$ | 700.00 | | 0.00 | \$ | 700.00 | \$ | _ | | | | 0.00 | | | |
| | TOTAL CREW DAYS | | 125.00 | \$ | 700.00 | \$ 87,500.00 | 132.00 | \$ | 700.00 | \$ | 92,400.00 | 0.00 | | | 102.50 | \$ | 71,750.00 | 78% |
| 1 | Audio Video Route Survey | LS | 1.00 | \$ 1 | 1,050.00 | \$ 1,050.00 | 1.00 | \$ | 1,050.00 | \$ | 1,050.00 | | | | 1.00 | \$ | 1,050.00 | 100% |
| 2 | Mobilization | LS | 1.00 | \$ 100 | 0,000.00 | \$ 100,000.00 | 1.00 | \$ | 100,000.00 | \$ | 100,000.00 | | | | 1.00 | \$ 10 | 00,000.00 | 100% |
| 3 | Tree, Rem, 6-inch to 18-inch | EA | 2.00 | \$ | 500.00 | \$ 1,000.00 | 0.00 | \$ | 500.00 | \$ | - | | | | 0.00 | | | |
| 4 | Culv, Rem, Less Than 24-inch | EA | 40.00 | \$ | 250.00 | \$ 10,000.00 | 45.00 | \$ | 250.00 | \$ | 11,250.00 | | | | 45.00 | \$ | 11,250.00 | 100% |
| 5 | Culv, End, Rem, Less Than 24-inch | EA | 80.00 | \$ | 25.00 | \$ 2,000.00 | 52.00 | \$ | 25.00 | \$ | 1,300.00 | | | | 52.00 | \$ | 1,300.00 | 100% |
| 6 | Sewer, Rem, Less Than 24-inch | LF | 88.00 | \$ | 35.00 | \$ 3,080.00 | 88.00 | \$ | 35.00 | \$ | 3,080.00 | | | | 88.00 | \$ | 3,080.00 | 100% |
| 7 | Driveway, Remove | SY | 1594.00 | \$ | 18.00 | \$ 28,692.00 | 1357.69 | \$ | 18.00 | \$ | 24,438.42 | | | | 1357.69 | \$ 2 | 24,438.42 | 100% |
| 8 | Pavt, Remove, Modified | SY | 5985.00 | \$ | 4.50 | \$ 26,932.50 | 7398.05 | \$ | 4.50 | \$ | 33,291.23 | | | | 7398.05 | \$ | 33,291.23 | 100% |
| 9 | Exploratory Excavation | EA | 10.00 | \$ | 700.00 | | 0.00 | \$ | | | - | | | | 0.00 | | | |
| 10 | Rock, Remove & Replace | EA | 50.00 | \$ | 100.00 | \$ 5,000.00 | 2.00 | \$ | 100.00 | \$ | 200.00 | | | | 2.00 | \$ | 200.00 | 100% |
| 11 | Ditch Cleanout | STA | 50.00 | \$ | 700.00 | | 50.00 | \$ | | \$ | 35,000.00 | | | | 50.00 | \$ | 35,000.00 | 100% |
| 12 | Embankment, CIP | CY | 175.00 | \$ | 35.00 | \$ 6,125.00 | 175.00 | \$ | 35.00 | \$ | 6,125.00 | | | | 175.00 | \$ | 6,125.00 | 100% |
| 13 | Excavation, Earth | CY | 1750.00 | \$ | 35.00 | \$ 61,250.00 | 1775.06 | \$ | 35.00 | \$ | 62,127.10 | | | | 1775.06 | \$ 6 | 52,127.10 | 100% |
| 14 | Non-Haz Contam Mat. Hand \$ Disp | CY | 100.00 | \$ | 50.00 | \$ 5,000.00 | 0.00 | \$ | 50.00 | \$ | - | | | | 0.00 | | | |
| 15 | Subgrade Undercut, Type II, 1 X 3 | CY | 150.00 | \$ | 60.00 | \$ 9,000.00 | 0.00 | \$ | 60.00 | \$ | - | | | | 0.00 | | | |
| 16 | Subgrade Undercut, Type II, 21AA | CY | 150.00 | \$ | 60.00 | \$ 9,000.00 | 8.51 | \$ | 60.00 | \$ | 510.60 | | | | 8.51 | \$ | 510.60 | 100% |
| 17 | Landscaping, Remove & Replace | LS | 1.00 | \$ 2 | 2,500.00 | \$ 2,500.00 | 0.00 | \$ | 2,500.00 | \$ | - | | | | 0.00 | | | |
| 18 | Erosion Control, Check Dam, Stone | LF | 300.00 | \$ | 50.00 | \$ 15,000.00 | 0.00 | \$ | 50.00 | \$ | - | | | | 0.00 | | | |
| 19 | Erosion Control, Inlet Protect, Fabric | EA | 5.00 | \$ | 125.00 | \$ 625.00 | 8.00 | \$ | 125.00 | \$ | 1,000.00 | | | | 8.00 | \$ | 1,000.00 | 100% |
| 20 | Erosion Control, Silt Fence | LF | 300.00 | \$ | 4.00 | \$ 1,200.00 | 164.00 | \$ | 4.00 | \$ | 656.00 | | | | 164.00 | \$ | 656.00 | 100% |
| 21 | Project Cleanup | LS | 1.00 | \$ 2 | 2,500.00 | \$ 2,500.00 | 1.00 | \$ | 2,500.00 | - | 2,500.00 | | | | 1.00 | \$ | 2,500.00 | 100% |
| 22 | Aggregate Base, Conditioning | SY | 1250.00 | \$ | 3.00 | \$ 3,750.00 | 0.00 | \$ | 3.00 | \$ | - | | | | 0.00 | | | |
| 23 | Aggregate Base, 6-inch, Modified | SY | 1988.00 | \$ | 17.00 | \$ 33,796.00 | 1753.72 | \$ | 17.00 | \$ | 29,813.24 | | | | 1753.72 | \$ 2 | 29,813.24 | 100% |
| 24 | Aggregate Base, 8-inch, Modified | SY | 8584.00 | \$ | 20.00 | \$ 171,680.00 | 8584.00 | \$ | 20.00 | \$ | 171,680.00 | | | | 8584.00 | \$ 17 | 71,680.00 | 100% |



26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

2,041,620.01

100%

APPLICATION FOR FINAL PAYMENT

Howell's Walled Lake Sub - Water Main, NOVI PROJECT NO.: PROJECT: 22-1101 PAYMENT NO.: FINAL

\$ 2,062,892.02

Road Paving & Sanitary CIP NO.: N/A

SUBTOTAL

| | SECTION 1. | | COST OF COMPLETED WORK TO DATE | | | | | | | | | | | | | | | |
|------|---|--------|--------------------------------|-------|--------------|------------|----------|----------|------|-------------|-------|--------------|----------|-------------|---|----------|-----------------|------|
| Item | Howell's Walled Lake WM - Base Bid Co GL# 0592-536.00-976.99 | ontin_ | | CONTR | RACT ITEMS (| (Original) | | | CONT | TRACT ITEMS | (Revi | ised) | | THIS PERIOD | | | TOTAL TO DATE | |
| No. | Description of Item | Unit | Quantity | С | ost/Unit | Total | Amt | Quantity | | Cost/Unit | | Total Amt | Quantity | Amount | % | Quantity | Amount | % |
| 25 | Maintenance Aggregate, 21AA | SY | 1600.00 | \$ | 5.00 | \$ | 8,000.00 | 2043.67 | \$ | 5.00 | \$ | 10,218.35 | | | | 2043.67 | \$ 10,218.35 | 100% |
| 26 | Culv, End Section, 12-inch | EA | 86.00 | \$ | 250.00 | \$ 2 | 1,500.00 | 92.00 | \$ | 250.00 | \$ | 23,000.00 | | | | 92.00 | \$ 23,000.00 | 100% |
| 27 | Culv, CI A, CSP, 12-inch | LF | 1341.00 | \$ | 55.00 | \$ 73 | 3,755.00 | 1335.00 | \$ | 55.00 | \$ | 73,425.00 | | | | 1335.00 | \$ 73,425.00 | 100% |
| 28 | Sewer, Cl A, 24-inch, Tr Det B | LF | 44.00 | \$ | 175.00 | \$ | 7,700.00 | 44.00 | \$ | 175.00 | \$ | 7,700.00 | | | | 44.00 | \$ 7,700.00 | 100% |
| 29 | Sewer, Cl IV, 12-inch, Tr Det B | LF | 25.00 | \$ | 150.00 | \$ | 3,750.00 | 25.00 | \$ | 150.00 | \$ | 3,750.00 | | | | 25.00 | \$ 3,750.00 | 100% |
| 30 | Dr Structure Cover, Type G | EA | 1.00 | \$ | 600.00 | \$ | 600.00 | 1.00 | \$ | 600.00 | \$ | 600.00 | | | | 1.00 | \$ 600.00 | 100% |
| 31 | Dr Structure Cover, Type Q | EA | 6.00 | \$ | 750.00 | \$ | 4,500.00 | 5.00 | \$ | 750.00 | \$ | 3,750.00 | | | | 5.00 | \$ 3,750.00 | 100% |
| 32 | Dr Structure, 24-inch Dia. | EA | 1.00 | \$ | 1,900.00 | \$ | 1,900.00 | 1.00 | \$ | 1,900.00 | \$ | 1,900.00 | | | | 1.00 | \$ 1,900.00 | 100% |
| 33 | Dr Structure, Tap, 12-inch | EA | 1.00 | \$ | 750.00 | \$ | 750.00 | 1.00 | \$ | 750.00 | \$ | 750.00 | | | | 1.00 | \$ 750.00 | 100% |
| 34 | Structure Cover, Adjust, Add Depth | VF | 7.00 | \$ | 500.00 | \$ | 3,500.00 | 0.00 | \$ | 500.00 | | | | | | 0.00 | | |
| 35 | San Structure Cover, Adjust | EA | 6.00 | \$ | 1,800.00 | \$ 10 | 0,800.00 | 3.00 | \$ | 1,800.00 | \$ | 5,400.00 | | | | 3.00 | \$ 5,400.00 | 100% |
| 36 | Strm Structure Cover, Adjust | EA | 5.00 | \$ | 1,400.00 | \$ | 7,000.00 | 5.00 | \$ | 1,400.00 | \$ | 7,000.00 | | | | 5.00 | \$ 7,000.00 | 100% |
| 37 | HMA Approach | TON | 146.00 | \$ | 253.13 | \$ 30 | 6,956.98 | 176.55 | \$ | 253.13 | \$ | 44,690.10 | | | | 176.55 | \$ 44,690.10 | 100% |
| 38 | HMA, 4EML | TON | 980.00 | \$ | 112.74 | \$ 110 | 0,485.20 | 991.98 | \$ | 112.74 | \$ | 111,835.83 | | | | 991.98 | \$ 111,835.83 | 100% |
| 39 | HMA, 5EML | TON | 763.00 | \$ | 125.18 | \$ 9 | 5,512.34 | 942.82 | \$ | 125.18 | \$ | 118,022.21 | | | | 942.82 | \$ 118,022.21 | 100% |
| 40 | HMA Paving Fabric | SY | 7000.00 | \$ | 8.17 | \$ 5 | 7,190.00 | 7571.43 | \$ | 8.17 | \$ | 61,858.58 | | | | 7571.43 | \$ 61,858.58 | 100% |
| 41 | Driveway, Nonreinf Conc, 6-inch | SY | 1062.00 | \$ | 56.00 | \$ 5 | 9,472.00 | 1230.78 | \$ | 56.00 | \$ | 68,923.68 | | | | 1230.78 | \$ 68,923.68 | 100% |
| 42 | Mailbox, Remove & Replace | EA | 35.00 | \$ | 190.00 | \$ | 6,650.00 | 39.00 | \$ | 190.00 | \$ | 7,410.00 | | | | 39.00 | \$ 7,410.00 | 100% |
| 43 | Traffic Maintenance Control | LS | 1.00 | \$ | 25,000.00 | \$ 2 | 5,000.00 | 1.00 | \$ | 25,000.00 | \$ | 25,000.00 | | | | 1.00 | \$ 25,000.00 | 100% |
| 44 | Turf Establishment, Performance | SY | 9000.00 | \$ | 7.85 | \$ 70 | 0,650.00 | 9112.73 | \$ | 7.85 | \$ | 71,534.93 | | | | 9112.73 | \$ 71,534.93 | 100% |
| 45 | Fire Hydrant | EA | 9.00 | \$ | 8,800.00 | \$ 79 | 9,200.00 | 9.00 | \$ | 8,800.00 | \$ | 79,200.00 | | | | 9.00 | \$ 79,200.00 | 100% |
| 46 | Gate Well, Remove | EA | 3.00 | \$ | 900.00 | \$ | 2,700.00 | 7.00 | \$ | 900.00 | \$ | 6,300.00 | | | | 7.00 | \$ 6,300.00 | 100% |
| 47 | Hydrant, Remove | EA | 9.00 | \$ | 900.00 | \$ | 8,100.00 | 10.00 | \$ | 900.00 | \$ | 9,000.00 | | | | 10.00 | \$ 9,000.00 | 100% |
| 48 | Water Service | EA | 31.00 | \$ | 2,200.00 | \$ 6 | 8,200.00 | 28.00 | \$ | 2,200.00 | \$ | 61,600.00 | | | | 28.00 | \$ 61,600.00 | 100% |
| 49 | Water Service, Long | EA | 30.00 | \$ | 3,200.00 | \$ 9 | 6,000.00 | 29.00 | \$ | 3,200.00 | \$ | 92,800.00 | | | | 29.00 | \$ 92,800.00 | 100% |
| 50 | WM, Class 54, DI, 8-inch, Tr Det G | LF | 3240.00 | \$ | 165.00 | \$ 53- | 4,600.00 | 3147.50 | \$ | 165.00 | \$ | 519,337.50 | | | | 3147.50 | \$ 519,337.50 | 100% |
| 51 | Connect to Existing Water Main | EA | 4.00 | \$ | 5,000.00 | \$ 20 | 0,000.00 | 6.00 | \$ | 5,000.00 | \$ | 30,000.00 | | | | 6.00 | \$ 30,000.00 | 100% |
| 52 | Gate Valve and Well, 8-inch | EA | 6.00 | \$ | 7,000.00 | \$ 4: | 2,000.00 | 8.00 | \$ | 7,000.00 | \$ | 56,000.00 | | | | 8.00 | \$ 56,000.00 | 100% |
| 53 | Water Main, Abandon w/Flow Fill | LS | 1.00 | \$ | 5,000.00 | \$ | 5,000.00 | 1.00 | \$ | 5,000.00 | \$ | 5,000.00 | | | | 1.00 | \$ 5,000.00 | 100% |
| 54 | CIPP Liner, 8-inch, Full Length | LF | 672.00 | \$ | 70.00 | \$ 4 | 7,040.00 | 673.00 | \$ | 70.00 | \$ | 47,110.00 | | | | 673.00 | \$ 47,110.00 | 100% |
| 55 | San Sewer Pre & Post Video, 8-inch | LF | 672.00 | \$ | 1.25 | \$ | 840.00 | 673.00 | \$ | 1.25 | \$ | 841.25 | | | | 673.00 | \$ 841.25 | 100% |
| 56 | San Sewer, Cleaning & Prep, 8-inch | LF | 672.00 | \$ | 5.00 | \$ | 3,360.00 | 673.00 | \$ | 5.00 | \$ | 3,365.00 | | | | 673.00 | \$ 3,365.00 | 100% |
| 57 | Sprinkler Line | LF | 500.00 | \$ | 4.00 | \$ | 2,000.00 | 69.00 | \$ | 4.00 | \$ | 276.00 | | | | 69.00 | \$ 276.00 | 100% |
| 58 | Irrigation, Control Box, Relocate | EA | 5.00 | \$ | 550.00 | \$ | 2,750.00 | 0.00 | \$ | 550.00 | | | | | | 0.00 | | |
| 59 | Irrigation, Control Box, Replace | EA | 5.00 | \$ | 850.00 | \$ | 4,250.00 | 0.00 | \$ | 850.00 | | | | | | 0.00 | | |
| | TOTAL FROM THIS SHEET | | | | | \$ 1,52 | 1,711.52 | | | | \$ | 1,557,598.43 | | \$ - | | | \$ 1,557,598.43 | |
| | TOTAL FROM OTHER SHEET | | | | | \$ 54 | 1,180.50 | | | | \$ | 484,021.59 | | \$ - | | | \$ 484,021.59 | |

\$ 2,041,620.01



26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

APPLICATION FOR FINAL PAYMENT

PROJECT: Howell's Walled Lake Sub - Water Main, NOVI PROJECT NO.: 22-1101 PAYMENT NO.: FINAL

Road Paving & Sanitary CIP NO.: N/A

| SECTION 1. | COST OF COMPLETED WORK TO DATE |
|------------|--------------------------------|
| | |
| | |

| Item | Howell's Walled Lake WM - Base Bid Co GL# 592-536.00-976.099 | <u>ontin</u> | | CONTRACT I | EMS (C | Original) | | CONT | RACT ITEMS | (Re | evised) | | THIS PERIOD | | | | |
|------|---|--------------|----------|------------|--------|-------------|----------|----------|------------|-----|-----------|----------|-------------|---|----------|-------------|----------|
| No. | Description of Item | Unit | Quantity | Cost/Un | t | Total Amt | Quantity | | Cost/Unit | | Total Amt | Quantity | Amount | % | Quantity | Amount | % |
| 60 | Sprinkler Head, Relocate | EA | 50.00 | \$ 7 | 0.00 | \$ 3,500.00 | 3.00 | \$ | 70.00 | \$ | 210.00 | | | | 3.00 | \$ 210.00 | 100% |
| 61 | Sprinkler Head, Replace | EA | 50.00 | \$ 8 | 0.00 | \$ 4,000.00 | 8.00 | \$ | 80.00 | \$ | 640.00 | | | | 8.00 | \$ 640.00 | 100% |
| 62 | Sanitary Sewer, Final Deliverables | LS | 1.00 | \$ 1,50 | 0.00 | \$ 1,500.00 | 1.00 | \$ | 1,500.00 | \$ | 1,500.00 | | | | 1.00 | \$ 1,500.00 | 100% |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | <u> </u> |
| | | | | | | | | | | | | | | | | | i |
| | | | | | | | | | | | | | | | | | i |
| | | | | | | | | | | | | | | | | | 1 |
| | | | | | | | | | | | | | | | | | 1 |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | <u></u> |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | j |
| | | | | | | | | | | | | | | | | | j |
| | | | | | | | | | | | | | | | | | 1 |
| | | | | | | | | | | | | | | | | | - |
| | | | | | | | | | | | | | | | | | 1 |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | - | | | | | | | |
| | | | | | | | | <u> </u> | | | | | | | | | |
| | | | | | | | | <u> </u> | | | | | | | | | |
| | | | | - | | | | | | | | | | | | | |
| | | | | | | | | | | - | | | | | | | |
| 1 | | | | | | | | l | | | | | | l | | | 1 |

 TOTAL FROM THIS SHEET
 \$ 9,000.00
 \$ 2,350.00
 \$ \$ 2,350.00

 TOTAL FROM OTHER SHEETS
 \$ 2,062,892.02
 \$ 2,041,620.01
 \$ \$ 2,041,620.01

 SUBTOTAL
 \$ 2,071,892.02
 \$ 2,043,970.01
 \$ \$ 2,043,970.01
 100%



26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454

Fax: (248) 735-5659

APPLICATION FOR FINAL PAYMENT

NOVI PROJECT NO : 22-1101 PAYMENT NO .: FINAL PROJECT: Howell's Walled Lake Sub - Water Main,

Road Paving & Sanitary CIP NO.: N/A

NEW CONTRACT ITEMS

| | SECTION 1. | | | | COST OF COMPLETED WORK TO DATE | | | | | | | | | | |
|------|---|------|----------|-----|--------------------------------|--------------|---------------|-------------|--------|---|----------|---------------|------|--|--|
| Item | | | | | | NEW CONTRAC | T ITEMS | THIS PERIOD | | | | TOTAL TO DATE | | | |
| No. | Description of Item | Unit | Division | GL# | Quantity | Cost/Unit | Total Amt | Quantity | Amount | % | Quantity | Amount | % | | |
| 63 | Sewer Line Repair | SYD | 0 | 0 | 17.00 | \$ 1,000.00 | \$ 17,000.00 | | | | 17.00 | \$ 17,000.00 | 100% | | |
| 64 | 8" Line Stop | LS | 0 | 0 | 1.00 | \$ 45,000.00 | \$ 45,000.00 | | | | 1.00 | \$ 45,000.00 | 100% | | |
| 65 | Added Drainage Structure @ 194 Wainwrigh | EA | 0 | 0 | 0.00 | \$ 2,500.00 | \$ - | | | | 0.00 | \$ - | | | |
| 66 | Diponio Claims #2,6,7,8,9 and 10 | LS | 0 | 0 | 1.00 | \$ 38,340.85 | \$ 38,340.85 | | | | 1.00 | \$ 38,340.85 | 100% | | |
| 67 | 13 Mile and Martin SW Corner Culvert Instal | LS | 0 | 0 | 1.00 | \$ 22,000.00 | \$ 22,000.00 | | | | 1.00 | \$ 22,000.00 | 100% | | |
| 68 | 154 Linhart Ditch Enclosure and Regrading | LS | 0 | 0 | 1.00 | \$ 5,500.00 | \$ 5,500.00 | | | | 1.00 | \$ 5,500.00 | 100% | | |
| 69 | 134 Wainwright Regrading | LS | 0 | 0 | 1.00 | \$ 4,500.00 | \$ 4,500.00 | | | | 1.00 | \$ 4,500.00 | 100% | | |
| 70 | | | 0 | 0 | 0.00 | \$ - | \$ - | | | | 0.00 | \$ - | | | |
| 71 | | | 0 | 0 | 0.00 | \$ - | \$ - | | | | 0.00 | \$ - | | | |
| 72 | | | 0 | 0 | 0.00 | \$ - | \$ - | | | | 0.00 | \$ - | | | |
| 73 | | | 0 | 0 | 0.00 | \$ - | \$ - | | | | 0.00 | \$ - | | | |
| 74 | | | 0 | 0 | 0.00 | \$ - | \$ - | | | | 0.00 | \$ - | | | |
| 75 | | | 0 | 0 | 0.00 | \$ - | \$ - | | | | 0.00 | \$ - | | | |
| 76 | | | 0 | 0 | 0.00 | \$ - | \$ - | | | | 0.00 | \$ - | | | |
| 77 | | | 0 | 0 | 0.00 | \$ - | \$ - | | | | 0.00 | \$ - | | | |
| 78 | | | 0 | 0 | 0.00 | \$ - | \$ - | | | | 0.00 | \$ - | | | |
| 79 | | | 0 | 0 | 0.00 | \$ - | \$ - | | | | 0.00 | \$ - | | | |
| 80 | | | 0 | 0 | 0.00 | \$ - | \$ - | | | | 0.00 | \$ - | | | |
| 81 | | | 0 | 0 | 0.00 | \$ - | \$ - | | | | 0.00 | \$ - | | | |
| 82 | | | 0 | 0 | 0.00 | \$ - | \$ - | | | | 0.00 | \$ - | | | |
| 83 | | | 0 | 0 | 0.00 | \$ - | \$ - | | | | 0.00 | \$ - | | | |
| 84 | | | 0 | 0 | 0.00 | \$ - | \$ - | | | | 0.00 | \$ - | | | |
| 85 | | | 0 | 0 | 0.00 | \$ - | \$ - | | | | 0.00 | \$ - | | | |
| 86 | | | 0 | 0 | 0.00 | \$ - | \$ - | | | | 0.00 | \$ - | | | |
| 87 | | | 0 | 0 | 0.00 | \$ - | \$ - | | | | 0.00 | \$ - | | | |
| 88 | | | 0 | 0 | 0.00 | \$ - | \$ - | | | | 0.00 | \$ - | | | |
| 89 | | • | 0 | 0 | 0.00 | \$ - | \$ - | | | | 0.00 | \$ - | | | |
| 90 | | | 0 | 0 | 0.00 | \$ - | \$ - | | | | 0.00 | \$ - | | | |
| | TOTAL FROM THIS SHEET | _ | | | | | \$ 132,340.85 | | \$ - | | | \$ 132,340.85 | | | |

TOTAL FROM OTHER SHEETS \$ 2,071,892.02

GRAND TOTAL

\$ 2,071,892.02

\$ 2,043,970.01 \$ 2,176,310.86

2,043,970.01 2,176,310.86

100%



BALANCE DUE THIS PAYMENT:

CITY OF NOVI

PURCHASE ORDER NO. 97144 26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

Section 2. **APPLICATION FOR FINAL PAYMENT** NOVI PROJECT NO.: PROJECT: Howell's Walled Lake Sub - Water Main, 22-1101 PAYMENT NO .: FINAL Road Paving & Sanitary CIP NO.: N/A **CHANGE ORDERS Original Contract Amount:** 2,071,892.02 \$ **Change Orders:** \$ 104,418.84 Date <u>Amount</u> No. 65,539.15 \$ May 4, 2023 Adjusted Contract Amount to Date: \$ 2,176,310.86 20,043.38 June 30, 2023 \$ 18,836.31 October 5, 2023 \$ Total Cost of Work Performed to Date: \$ 2,176,310.86 5 MINUS Retainage: 0% \$ 6 102.50 \$ MINUS Inspection "Crew Days": To Date This Pay 0.00 8 Net Amt. Earned of Contract and Extra Work to Date: \$ 2,176,310.86 9 10 MINUS L.D.'s: # of days over = \$ \$ amount/day = \$1,500 Subtotal: \$ 2,176,310.86 ADD Incentive "Crew Days", if under: \$ TOTAL: \$ 18,880.00 104,418.84 Subtotal: \$ 2,195,190.86 **MINUS Amount of Previous Payments:** \$ 2,121,903.10 1 \$ 487,812.87 2 \$ 350,589.91 399,264.60 125.00 3 \$ Inspection "Crew Days" Allowed per Contract: 4 \$ 585,815.39 7.00 Additional "Crew Days" per Change Orders: 5 \$ 179,453.78 132.00 Total Inspection "Crew Days" Allowed: 6 \$ 68,857.28 Inspection "Crew Days" Used to Date: 102.50 7 \$ 50,109.26 Inspection "Crew Days" Remaining: 29.50 8 9 \$ 0.00 10 \$ 0.00

73,287.76



26300 Lee BeGole Dr. Novi. Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

Section 3.

APPLICATION FOR FINAL PAYMENT

PROJECT: Howell's Walled Lake Sub - Water Main,

Road Paving & Sanitary

NOVI PROJECT NO : CIP NO.:

N/A

PAYMENT NO .:

FINAL

The undersigned CONTRACTOR certifies that: (1) Any previous progress payments received from OWNER on amount of Work done under the Contract referred to above have been applied to discharge in full all obligations of CONTRACTOR incurred in connection with Work covered by prior Applications for Payment; (2) title to all Work, materials, and equipment incorporated in said Work of otherwise listed in or covered by this Application for Payment will pass to OWNER at time of payment free and clear of all leins, claims, security interest, and encumberences (except such as are covered by Bond acceptable to OWNER indemnifying OWNER against any such lein, claim security interest, or encumberence); and (3) all Work covered by this Application for Payment is in accordance with the Contract Documents and not defective as that term is defined in the Contract Documents.

Avery Bartlett Digitally signed by Avery Bartlett Date: 2023.12.13 08:30:03 -05'00'

DiPonio Contracting, LLC

CONTRACTOR - Electronic Signature Certification

Barry Gates

Digitally signed by Barry Gates DN: C=US, E=barry.gates@ohm-advisors.com, O=OHM Advisors, CN=Barry Gates Date: 2023.12.13 08:56:16-05'00'

OHM Advisors

CONSULTANT - Electronic Signature Certification

All Full Unconditional Waivers of lien have been received from each subcontractor and/or supplier, reviewed and approved by the Consultant. Also, attached to this Final Payment is a copy of the Contractor's Sworn Statement, Consent of Surety, and a new Maintenance and Guarantee Bond (if the amount is greater than the final contract price) or a Maintenance Bond Rider covering the difference between the final contract price and the awarded amount.

Payment of the above AMOUNT DUE THIS APPLICATION is recommended.

CITY OF NOVI

Aaron Staup Digitally signed by Aaron Staup Date: 2024.01.22 08:18:00 -05'00'

Aaron J. Staup, Construction Engineer

Electronic Signature Certification

Issued in Duplicate OWNER CONSENT OF SURETY ARCHITECT TO FINAL PAYMENT CONTRACTOR AIA Document G707 SURETY OTHER Bond No. EACX4024673 ARCHITECT'S PROJECT NO .: TO OWNER: (Name and address) City of Novi CONTRACT FOR: 26300 Lee BeGole Drive Novi, MI 48375 CONTRACT DATED: September 9, 2022 PROJECT: (Name and address) Howell's Walled Lake Subdivision Water Main and Road Improvements, Estimate prepared by Orchard, Hiltz &

In accordance with the provisions of the Contract between the Owner and the Contractor as indicated above, the

Endurance Assurance Corporation 4 Manhattanville Road Purchase, NY 10577

McCliment Inc. (OHMAdvisors) Job No. 0163-21-0100.

, SURETY,

on bond of (Insert name and address of Contractor)

(Insert name and address of Surety)

DiPonio Contracting, LLC 51251 Simone Industrial Drive Shelby Township, MI 48316

, CONTRACTOR,

hereby approves of the final payment to the Contractor, and agrees that final payment to the Contractor shall not relieve the Surety of any of its obligations to (Insert name and address of Owner)

City of Novi 26300 Lee BeGole Drive Novi, MI 48375

, OWNER,

as set forth in said Surety's bond.

IN WITNESS WHEREOF, the Surety has hereunto set its hand on this date: November 17, 2023 (Insert in writing the month followed by the numeric date and year.)

SEAL 2002

Endurance Assurance Corporation

(Surely)

(Signature of authorized representative)

Haley A. Anderson

Attorney-in-Fact

(Seal): John P. Harney, Witness

G707-1994



POWER OF ATTORNEY

KNOW ALL BY THESE PRESENTS, that Endurance Assurance Corporation, a Delaware corporation ("EAC"), Endurance American Insurance Company, a Delaware corporation ("EAIC"), Lexon Insurance Company, a Texas corporation ("LIC"), and/or Bond Safeguard Insurance Company, a South Dakota corporation ("BSIC"), each, a "Company" and collectively, "Sompo International," do hereby constitute and appoint: Haley A Anderson

as true and lawful Attorney(s)-In-Fact to make, execute, seal, and deliver for, and on its behalf as surety or co-surety; bonds and undertakings given for any and all purposes, also to execute and deliver on its behalf as aforesaid renewals, extensions, agreements, waivers, consents or stipulations relating to such bonds or undertakings provided, however, that no single bond or undertaking so made, executed and delivered shall obligate the Company for any portion of the penal sum thereof in excess of the sum of One Hundred Million Dollars (\$100,000,000.00).

Bond No.: EACX4024673

Principal: DiPonio Contracting, LLC

Obligee: City of Novi

Such bonds and undertakings for said purposes, when duly executed by said attorney(s)-in-fact, shall be binding upon the Company as fully and to the same extent as if signed by the President of the Company under its corporate seal attested by its Corporate Secretary.

This appointment is made under and by authority of certain resolutions adopted by the board of directors of each Company by unanimous written consent effective the 30th day of March, 2023 for BSIC and LIC and the 17th day of May, 2023 for EAC and EAIC, a copy of which appears below under the heading entitled "Certificate"

This Power of Attorney is signed and sealed by facsimile under and by authority of the following resolution adopted by the board of directors of each Company by unanimous written consent effective the 30th day of March, 2023 for BSIC and LIC and the 17th day of May, 2023 for EAC and EAIC and said resolution has not since been revoked, amended or repealed:

RESOLVED, that the signature of an individual named above and the seal of the Company may be affixed to any such power of attorney or any certificate relating thereto by facsimile, and any such power of attorney or certificate bearing such facsimile signature or seal shall be valid and binding upon the Company in the future with respect to any bond or undertaking to which it is attached.

IN WITNESS WHEREOF, each Company has caused this instrument to be signed by the following officers, and its corporate seal to be affixed this 25th day of May, 2023.

Endurance Assurance Corporation

Richard Appel; SVR-8. Senior Counsel

SEAL

2002

DELAWARE

Richard Appel: SVP & Senior Counsel can ins

POR4

SEAL

1996

DELAWARE

Endurance American Insurance Compo

Lexon Insurance Company

Richard Appel

Bond Safeguard

Richard Appel, SVP & Senior Counsel

SOUTH SOUTH SOUTH S INSURANCE COMPANY

ACKNOWLEDGEMENT

On this 25th day of May, 2023, before me, personally came the above signatories known to me, who being duly sworn, did depose and say that he/they 14 att officer of each of the Companies; and that he executed said instrument on behalf of each Company by authority of his office under the by laws of each Company.

Ou My Ou Taylor, Notary Public LOV My Commission Expires 3/9/27

OSCNE OF

CERTIFICATE

I, the undersigned Officer of each Company, DO HEREBY CERTIFY that

1. That the original power of attorney of which the foregoing is a copy was duly executed on behalf of each Company and has not since been revoked, amended or modified; that the undersigned has compared the foregoing copy thereof with the original power of attorney, and that the same is a true and correct copy of the original power of attorney and of the whole thereof:

The following are resolutions which were adopted by the board of directors of each Company by unanimous written consent effective 30th day of March, 2023 for BSIC and LIC and the 17th day of May, 2023 for EAC and EAIC and said resolutions have not since been revoked, amended or modified

"RESOLVED, that each of the individuals named below is authorized to make, execute, seal and deliver for and on behalf of the Company any and all bonds, undertakings or obligations in surety or co-surety with others. RICHARD M. APPEL, MATTHEW E. CURRAN, MARGARET HYLAND, SHARON L. SIMS, CHRISTOPHER L. SPARRO,

RESOLVED, that each of the individuals named above is authorized to appoint attorneys-in-fact for the purpose of making, executing, sealing and delivering bonds, undertakings or obligations in surety or co-surety for and on behalf of the Company.

3. The undersigned further certifies that the above resolutions are true and correct copies of the resolutions as so recorded and of the whole thereof.

IN WITNESS WHEREOF, I have hereunto set my hand and affixed the corporate seal this 17th

day of November / 2023

Daniel S Horie retary

NOTICE: U. S. TREASURY DEPARTMENT'S OFFICE OF FOREIGN ASSETS CONTROL (OFAC)

No coverage is provided by this Notice nor can it be construed to replace any provisions of any surety bond or other surety coverage provided. This Notice provides information concerning possible impact on your surety coverage due to directives issued by OFAC. Please read this Notice carefully.

The Office of Foreign Assets Control (OFAC) administers and enforces sanctions policy, based on Regidential declarations of "national emergency". OFAC has identified and listed numerous foreign agents, front organizations, terrorists, terrorists, terrorists, and narcotics traffickers as "Specially Designated Nationals and Blocked Persons". This list can be located on the United States Treasury's website - https://www.treasury.gov/resource-center/sanctions/SDN-List

In accordance with OFAC regulations, if it is determined that you or any other person or entity claiming the benefits of any coverage has violated U.S. sanctions law or is a Specially Designated National and Blocked Person, as identified by OFAC, any coverage will be considered a Stocked of frozen contract and all provisions of any coverage provided are immediately subject to OFAC. When a surety bond or other form of surety coverage is considered to be such a blocked or frozen contract, no payments nor premium refunds may be made without authorization from OFAC. Other limitations on the premiums and payments may also apply.

Any reproductions are void.

GENERAL SURETY RIDER

To be attached and form a part of

Bond No.

EACX4024673

For

Howell's Walled Lake Subdivision Water Main and Road Improvements, Estimate prepared by Orchard, Hiltz & McCliment Inc. (OHMAdvisors) Job No. 0163-21-0100.

Dated effective

09/22/2022 (MONTH, DAY, YEAR)

Executed by

DiPonio Contracting, LLC, as Principal, (PRINCIPAL)

And by

Endurance Assurance Corporation, as Surety, (SURETY)

And in favor of

City of Novi (OBLIGEE)

In consideration of the mutual agreements herein contained the Principal and the Surety hereby consent to changing

INFORMATION

FR(O)M

To

Bond Amount

\$2,159,352.02

\$2,176,310.89

Nothing herein contained shall vary, alter or extend any provision or condition of this bond except as herein expressly stated.

This rider is effective

12/06/2023

(MONTH, DAY, YEAR)

Signed and Sealed

12/06/2023

(MONTH, DAY, YEAR)

DiPonio Contracting, LLC

PRINCIPAL

SEAL 2002

General manager

TITLE

Endurance Assurance Corporation

SURETY

вү

esofin Poin ATTORNEY-IN-FACT



POWER OF ATTORNEY

My Commission Expires 3/9/27

KNOW ALL BY THESE PRESENTS, that Endurance Assurance Corporation, a Delaware corporation ("EAC"), Endurance American Insurance Company, a Delaware corporation ("EAIC"), Lexon Insurance Company, a Texas corporation ("LIC"), and/or Bond Safeguard Insurance Company, a South Dakota corporation ("BSIC"), each, a "Company" and collectively, "Sompo International," do hereby constitute and appoint: Josefina Rojo

as true and lawful Attorney(s)-in-Fact to make, execute, seal, and deliver for, and on its behalf as surety or co-surety; bonds and undertakings given for any and all purposes, also to execute and deliver on its behalf as aforesaid renewals, extensions, agreements, waivers, consents or stipulations relating to such bonds or undertakings provided, however, that no single bond or undertaking so made, executed and delivered shall obligate the Company for any portion of the penal sum thereof in excess of the sum of One Hundred Million Dollars (\$100,000,000.00).

Bond No.: EACX4024673

Principal: DiPonio Contracting, LLC

Obligee: City of Novi

Such bonds and undertakings for said purposes, when duly executed by said attorney(s)-in-fact, shall be binding upon the Company as fully and to the same extent as if signed by the President of the Company under its corporate seal affested by its Corporate Secretary.

This appointment is made under and by authority of certain resolutions adopted by the board of directors of each Company by unanimous written consent effective the 30th day of March, 2023 for BSIC and LIC and the 17th day of May, 2023 for EAC and EAIC, a copy of which appears below under the heading entitled "Certificate"

This Power of Attorney is signed and sealed by facsimile under and by authority of the following resolution adopted by the board of directors of each Company by unanimous written consent effective the 30th day of March, 2023 for BSIC and LIC and the 17th day of May, 2023 for EAC and EAIC and said resolution has not since been revoked, amended or repealed:

RESOLVED, that the signature of an individual named above and the seal of the Company may be affixed to any such power of attorney or any certificate relating thereto by facsimile, and any such power of attorney or certificate bearing such facsimile signature or seal shall be valid and binding upon the Company in the future with respect to any bond or undertaking to which it is attached.

IN WITNESS WHEREOF, each Company has caused this instrument to be signed by the following officers, and its corporate seal to be affixed this 25th day of May, 2023.

Endurance Assurance Corporation

By: Manage Company

By: Manage Co

On this 25th day of May, 2023, before me, personally came the above signatories known to me, who being duly sworn, did depose and say that horizon (\$\frac{1}{2}\text{to fice} of each of the Companies, and that he executed said instrument on behalf of each Company by authority of his office under the by-Aivs of each Company.

By LMMY OU Amy Toylor, Nothry Public

CERTIFICATE

I, the undersigned Officer of each Company, DO HEREBY CERTIFY that:

1. That the original power of attorney of which the foregoing is a copy was duly executed on behalf of each Company and has not since been revoked, amended or modified; that the undersigned has compared the foregoing copy thereof with the original power of attorney, and that the same is a true and correct copy of the original power of attorney and of the whole thereof:

autorrey and of the Whole thereof,

2. The following are resolutions which were adopted by the board of directors of each Company by unanimous written consent effective 30th day of March, 2023 for BSIC and LIC and the 17th day of May, 2023 for EAC and EAIC and said resolutions have not since been revoked, amended or modified:

"RESOLVED, that each of the individuals named below is authorized to make, execute, seal and deliver for and on behalf of the Company any and all bonds, undertakings or obligations in surety or co-surety with others—RICHARD M. APPEL, MATTHEW E. CURRAN, MARGARET HYLAND, SHARON L. SIMS, CHRISTOPHER L. SPARRO,

and be it further

RESOLVED, that each of the individuals named above is authorized to appoint attorneys-in-fact for the purpose of making, executing, sealing and delivering bonds, undertakings or obligations in surety or co-surety for and on behalf of the Company."

3. The undersigned further certifies that the above resolutions are true and correct copies of the resolutions as so recorded and of the whole thereof IN WITNESS WHEREOF, I have hereunto set my hand and affixed the corporate seal this 6th day of December 2023

By: Daniel S Lorie, Secretary

NOTICE: U. S. TREASURY DEPARTMENT'S OFFICE OF FOREIGN ASSETS CONTROL (OFAC)

No coverage is provided by this Notice nor can it be construed to replace any provisions of any surely bond or other surely coverage provided. This Notice provides information concerning possible impact on your surely coverage due to directives issued by OFAC. Please read this Notice carefully.

The Office of Foreign Assets Control (OFAC) administers and enforces sanctions policy, based on Presidential declarations of 'hational emergency". OFAC has identified and listed numerous foreign agents, front organizations, terrorists organizations, and narcolles traffickers as "Specially Designated Nationals and Blocked Persons". This list can be located on the United States Treasury's website - https://www.treasury.gov/resource-center/sanctions/SDN-List

In accordance with OFAC regulations, if it is determined that you or any other person or entity claiming the benafits of any coverage has violated U.S. sanctions law or is a Specially Designated National and Blocked Person, as identified by OFAC, any coverage will be considered a blocked or frozen contract, and all provisions of any coverage provided are immediately subject to OFAC. When a surety bond or other form of surety coverage is considered to be such a blocked of frozen contract, no payments nor premium refunds may be made without authorization from OFAC. Other limitations on the premiums and payments may also apply

Any reproductions are vold,

Surety Claims Submission: <u>LexonClaimAdministration@sompo.intl.com</u>
Telephone: 615-553-9500 Mailing Address; Sompo International; 12890 Lebanon Road; Mount Juliet, TN 37122-2870



CONTRACTORS SWORN STATEMENT

The general contractor must execute this Sworn Statement. Prior to execution, the general contractor shall on Schedule B of this Sworn Statement list the names of all persons, firms, or corporations engaged by the General Contractor to furnish services, equipment, labor and/or materials in connection with the work performed on the premises including the type of work materials furnished by each.

The examining attorney shall verify that every person or firm listed in Schedule B has properly executed appropriate waivers of lien prior to issuance of any final payments.

| STATE OF MICHIGAN |
|---|
| COUNTY OF Oakland |
| The undersigned, being duly sworn, on oath deposes and says that (s)he is the |
| Project Manager of the DiPonio Contracting, LLC , (Title) (Firm Name) |
| the contractor employed by the City of Novi to furnish labor and materials for the |
| Howell's Walled Lake Sub - Water Main, road Paving & Sanitary (Description of Improvement) located at: 51251 Simone Industrial Drive, Shelby Township, MI 48316 |
| The total amount of the contract is \$2,071,892.02 of which I have received payment of \$2,176,310.86 prior to this payment; that the persons, firms, and corporations engaged by the undersigned to have furnished services, equipment, labor and/or materials in the construction or repair of the improvements on the premises; that the dollar amount set opposite each such person, firm, or corporation on account of labor, services, equipment, and/or materials furnished with reqpect to said premises; that as of this date, all work to be performed with respect to said premises by the undersigned or any suppliers or subcontractors of the undersigned or any persons, firms, or corporations named in the Schedule B of this Sworn Statement, has been fully accepted by the owner and completed according to the plans and specifications. |

The undersigned further states that all material (except as disclosed on said Schedule B) has been or will be furnished from his/her own stock and has been paid for in full; that there are no other contracts or subcontracts for said work outstanding, and that there is nothing due or to become due to any person for services, equipment, material, labor, or any other work done or to be done in connections with said work other than the stated on Schedule B. There are no chattel mortgages, personal property leases, conditional sale contracts or any other agreements given are now outstanding as to nay fixtures, equipment, appliances or materials placed upon or installed in or upon the aforementioned premises or improvements thereon. All waivers are true, correct, and genuine and are delivered unconditionally. Furthermore, there is no claim, either legal or equitable; to defeat the validity of said waivers.

| Sign | ed this | 6th | day of | | December | | _, 2023_ | |
|-----------|-------------|-------------|-------------|---|-----------|------------|----------|-----------------|
| Name: | | | | o Contractir | | | | _ |
| ву: _ | yth Proj | ect Manage | | l/corporation/p Attest: | 1 | Controller | | _ |
| Subscribe | d and swo | orn to befo | ore me this | (otn | day of | Dece | mber | _, 20 <u>23</u> |
| Notary | Public: _/ | la | en 8 | shed | | | | |
| | | | Not | Deanna Schrad ary Public of Mic Macomb Count Expires 07/06/20 e County of | v Ngan | NOTA | RY SEAL | |
| | | | | | | | | |

SWORN STATEMENT

STATE OF MICHIGAN COUNTY OF OAKLAND COUNTY §

Avery Bartlett, being duly sworn, states the following:

DiPonio Contracting, LLC is the contractor for an improvement to the following real property in County, Michigan, described as follows:

Novi - Howell's Walled Lk Sub 26300 Lee Begole Drive Novi, MI 48375-

The following is a statement of each subcontractor and supplier and laborer, for whom payment of wages or fringe benefits and withholdings is due but unpaid, with whom the contractor has contracted for performance under the contract with the owner or lessee, and the amounts due to the persons as of the date of this statement are correctly and fully set forth opposite their names:

| Name, Address and Phone Number of Subcontractor, Supplier or Laborer | Type of Improvement | Total Contract Price | Amount Already Paid | Amount Currently Owing | Balance To Complete |
|--|---------------------------|----------------------------|---------------------------|------------------------------|---------------------------|
| Ashley Land Development Co 3333 Muir Rd. Milford,, MI 48380 (248) 684-1260 | . Material | 51,597.94 | 51,597.94 | .00 | |
| Cadillac Asphalt LLC PO Box 772213 Detroit, MI 48277-2213 (248) 215-0351 | Subcontractors | 366,318.47 | 366,318.47 | .00 | |
| Core & Main LP P.O. Box 28330 St. Louis, MO 63146 (586) 323-8800 | Material | 236,387.37 | 236,387.37 | .00 | |
| Cross Enterprises, Inc 4321 Oakwood Blvd. Melvindale, MI 48122 (800) 521-3367 | Materials | 1,685.20 | 1,685.20 | .00 | |
| DVM Utilities, Inc. 6045 Sims Dr. Sterling Heights, MI 48313 (586) 979-0402 | Subcontractors | 40,809.04 | 40,809.04 | .00 | |
| EJ USA P O Box 644873 Pittsburgh, PA 15264-4873 (800) 231-3549 | Material | 49,347.30 | 49,347.30 | .00 | |
| Etna Supply LLC PO Box 772107 Detroit, MI 48277-2107 (248) 624-5000 | Material | 4,753.34 | 4,753.34 | .00 | |

| 11/16/2023 02:26:27 PM | DiPor | nio Contracting, LLC | | | Page 2 of |
|---|---------------------------|----------------------------|---------------------------|------------------------------|---------------------------|
| Name, Address and Phone Number of Subcontractor, Supplier or Laborer | Type of Improvement | Total Contract Price | Amount Already Paid | Amount Currently Owing | Balance To Complete |
| Ferguson Waterworks P.O. Box 802817 Chicago, IL 60680-2817 (517) 322-0300 | Material | 1,152.06 | 1,152.06 | .00 | |
| Finishing Touch Photo & Video 25095 25 Mile Road Chesterfield, MI 48051 (586) 749-3340 | c Subcontractors | 1,075.00 | 1,075.00 | .00 | |
| GM & Sons Inc 46900 West Road Novi, MI 48377 (248) 956-7939 | Subcontractors | 68,234.44 | 68,234.44 | .00 | |
| Iron Horse of Michigan, Inc. 7350 Rushton Rd Brighton, MI 48116 (248) 446-2440 | Material | 1,611.06 | 1,611.06 | .00 | |
| Larry Vohs Inc 39310 Eliot Clinton Township, MI 48036 (586) 709-6078 | Hired Trucking | 20,799.88 | 20,799.88 | .00 | |
| Larry Vohs Inc 39310 Eliot Clinton Township, MI 48036 (586) 709-6078 | Materials | 14,450.12 | 14,450.12 | .00 | |
| Mack Industries PO Box 936468 Atlanta, GA 31193-6468 (248) 620-7400 | Material | 14,105.42 | 14,105.42 | .00 | |
| Pavement Recycling Inc 36 Turrill Road Lapeer, MI 48446 (810) 245-5700 | Subcontractors | 9,390.15 | 9,390.15 | .00 | |
| Progressive Sweeping Contra 5202 Enterprise Blvd Ste B Toledo, OH 43612 | a Subcontractors | 1,628.00 | 1,628.00 | .00 | |
| RBC Contracting LLC 423 Heights Rd Lake Orion, MI 48362 (248) 514-1187 | Hired Trucking | 26,164.09 | 26,164.09 | .00 | |
| Site Solutions, Inc. 4337 E Grand River Ste 234 Howell, MI 48843 (810) 923-0555 | Subcontractors | 72,660.94 | 72,660.94 | .00 | |
| State Barricades Inc 24806 Industrial Highway Warren, MI 48089 (586) 756-8282 | Subcontractors | 7,528.95 | 7,528.95 | .00 | |

| 1/16/2023 02:26:27 PM | DiPon | io Contracting, LLC | | | Page 3 of |
|--|---------------------------|----------------------------|---------------------------|------------------------------|---------------------------|
| Name, Address and Phone Number of Subcontractor, Supplier or Laborer | Type of Improvement | Total Contract Price | Amount Already Paid | Amount Currently Owing | Balance To Complete |
| Stoneco of Michigan 2575 S Haggerty Road Suite 100 Canton, MI 48188 (734) 241-8966 | Material | 58,450.49 | 58,450.49 | .00 | |
| Superior Materials LLC PO Box 7410547 Chicago, IL 60674-0547 (248) 788-8407 | Materials | 8,731.76 | 8,731.76 | .00 | |
| Trucking Good LLC 11450 Moffett Ct Fenton, MI 48430 (810) 522-0414 | Hired Trucking | 19,952.36 | 19,952.36 | .00 | |
| Trucking Good LLC 11450 Moffett Ct Fenton, MI 48430 (810) 522-0414 | Materials | 2,660.14 | 2,660.14 | .00 | |
| Waller Trucking LLC 12955 Bunton Rd Willis, MI 48191 (734) 660-2244 | Hired Trucking | 1,731.75 | 1,731.75 | .00 | |
| Watertap Inc 48595 West Road Wixom, MI 48393 (248) 437-7023 | Subcontractors | 6,180.00 | 6,180.00 | .00 | |
| WF Bulk Aggregates & Mater 50966 Martz Rd Belleville, MI 48111 (313) 218-3301 | it Material | 2,067.00 | 2,067.00 | .00 | |
| Totals | | 1,089,472.27 | 1,089,472.27 | .00 | |

| Total: Adjusted Contract: | \$2,176,310.86 | Total Balance Due: | -\$18,880.00 |
|------------------------------|----------------|-------------------------------|----------------|
| Less: Credits to Contract: | | Less: Amount of this Request: | \$73,287.76 |
| Total: Contract plus Extras: | \$2,176,310.86 | Less: Amount Previously Paid: | \$2,121,903.10 |
| Plus: Extras to Contract: | \$104,418.84 | Less: Total Retainage: | _ |
| Amount of Original Contract: | \$2,071,892.02 | Work Completed to Date: | \$2,176,310.76 |

The contractor has not procured material from, or subcontracted with, any person other than those set forth and owes no money for the improvement other than the sums set forth.*

I make this statement as the contractor or as Project Manager of the contractor to represent to the owner or lessee of the property and his or her agents that the property is free from claims of construction liens, or the possibility of construction liens, except as specifically set forth in this statement and except for claims of construction liens by laborers that may be provided under Section 109 of the Construction Lien Act, 1980 PA 497, MCL 570.1109.

WARNING TO OWNER OR LESSEE: AN OWNER OR LESSEE OF THE PROPERTY MAY NOT RELY ON THIS SWORN STATEMENT TO AVOID THE CLAIM OF A SUBCONTRACTOR, SUPPLIER OR LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING OR A LABORER WHO MAY PROVIDE A NOTICE OF FURNISHING UNDER SECTION 109 OF THE CONSTRUCTION LIEN ACT, 1980 PA 497, MCL 570.1109 TO THE DESIGNEE OR TO THE OWNER OR LESSEE IF THE DESIGNEE IS NOT NAMED OR HAS DIED.

IF THIS SWORN STATEMENT IS IN REGARD TO A RESIDENTIAL STRUCTURE, ON RECEIPT OF THIS SWORN STATEMENT, THE OWNER OR LESSEE, OR THE OWNER'S OR LESSEE'S DESIGNEE MUST GIVE NOTICE OF ITS RECEIPT, EITHER IN WRITING, OR BY TELEPHONE, OR PERSONALLY, TO EACH SUBCONTRACTOR, SUPPLIER, AND LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING UNDER SECTION 109 OR, IF A NOTICE OF FURNISHING IS EXCUSED UNDER SECTION 108 OR 108A, TO EACH SUBCONTRACTOR, SUPPLIER, AND LABORER NAMED IN THE SWORN STATEMENT. IF A SUBCONTRACTOR, SUPPLIER WHO HAS PROVIDED A NOTICE OF FURNISHING OR WHO IS NAMED IN THE SWORN STATEMENT MAKES A REQUEST, THE OWNER, LESSEE, OR DESIGNEE SHALL PROVIDE THE REQUESTER A COPY OF THE SWORN STATEMENT WITHIN 10 BUSINESS DAYS AFTER RECEIVING THE REQUEST.

Avery Bartlett, Project Manager

Uy 6 Built

Deponent Signature

WARNING TO DEPONENT: A PERSON WHO GIVES A FALSE SWORN STATEMENT WITH INTENT TO DEFRAUD IS SUBJECT TO CRIMINAL PENALTIES AS PROVIDED IN SECTION 110 OF THE CONSTRUCTION LIEN ACT, 1980 PA 497, MCL 570.1110.

Subscribed and sworn to before me this

16th day of November 2023

Notary Public

(MACOMB Oakland County County, Michigan

My Commission Expires: _

Deanna Schreder
Notary Public of Michigan
Macomb County
Expires 07/08/2025
Acting in the County of

*Materials furnished by a contractor or a subcontractor out of his or her own inventory, and which has not been purchased specifically for the purpose of performing the contract, need not be listed.



| My/our contract with Diponio Controcting Party) to provide |
|--|
| for the improvement of the property (Type of service) |
| described as Thirtis Walld (all Sub. (Project Name) |
| having been fully paid and satisfied, by signing this waiver, all my/our construction lien rights against such property are hereby waived and released. |
| If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a Notice of Furnishing from me/one or us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic. |
| Signed on: 1/21/2023 |
| (Printed Name of Lien Claimant) |
| (Title of Lien Claimant) |
| Company Name: Ashlow Land Development Co, Inc. |
| Address: 3333 Mvirz Road Milford, MI 48380 |
| Telephone: (248) (084-12100 |



| My/our contract with | DiPonio Contracting to provide (Prime Contracting Party) | | |
|--|---|--|--|
| Hot Mix Asphalt (Type of service) | for the improvement of the property | | |
| described as Job #22009 - C | TY OF NOVI HOWELL'S WALLED LAKE SUB (Project Name) | | |
| having been fully paid and satisfied, by signing this waiver, all my/our construction lien rights against such property are hereby waived and released. | | | |
| If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a Notice of Furnishing from me/one or us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic. | | | |
| Signed on: 11/27/2023 | Cherilyn Banas Digitally signed by Cherilyn Banas Date: 2023.11.27 14:28:33 -05'00' | | |
| | Cherilyn Banas (Printed Name of Lien Claimant) | | |
| | Project Manager - Cadillac Asphalt (Title of Lien Claimant) | | |
| Company Name: Cadillac Asphalt, LLC | | | |
| Address: 4751 White La | ke Rd Clarkston, MI 48346 | | |
| Telephone: 734-447-0219 | | | |



| My/our contract withDIF | PONIO CONTRACTING, LLC to provide (Prime Contracting Party) | | |
|---|--|--|--|
| Pipe & materials | for the improvement of the property | | |
| (Type of service) | | | |
| described as Howells Walled La | ake- Novi, MI 48375 | | |
| | (Project Name) | | |
| having been fully paid and satis lien rights against such property | fied, by signing this waiver, all my/our construction are hereby waived and released. | | |
| owner or lessee of the property Notice of Furnishing from me/on the owner, lessee, or designee h us, the owner, lessee, or designe | to property that is a residential structure and if the or the owner's or lessee's designee has received a se or us or if I/we are not required to provide one, and as not received this waiver directly from me/one of e may not rely upon it without contacting me/one of e, or personally, to verify that it is authentic. | | |
| Signed on: November 28, 2023 | 3 Som M'Keagur | | |
| 5161104 0111 | (Signature of Lien Claimant) | | |
| | | | |
| | Samantha McKeague | | |
| | (Printed Name of Lien Claimant) | | |
| | Credit Associate | | |
| | (Title of Lien Claimant) | | |
| Company Name: Core & Main | L.P. | | |
| Address: 1830 Craig Park Ct., | St. Louis, MO 63146 | | |
| Telephone: 314-432-4700 | | | |



| My/our contract with Diponio Contracting to provide (Prime Contracting Party) to provide | | |
|--|--|--|
| Con Crete Pomping Services for the improvement of the property (Type of service) | | |
| described as Job + 5000 (Project Name) | | |
| having been fully paid and satisfied, by signing this waiver, all my/our construction lien rights against such property are hereby waived and released. | | |
| If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a Notice of Furnishing from me/one or us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic. | | |
| Signed on: 11 27 23 Linda Wloon (Signature of Lien Claimant) | | |
| (Printed Name of Lien Claimant) | | |
| A Gent (Title of Lien Claimant) | | |
| Company Name: Cross Esterprises | | |
| Address: 4321 Oakwood Blvd. Molvindale, mi 48122 | | |
| Telephone: 313 386 - 8005 | | |
| DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY. | | |



| My/our contract with DI PONIO CONTRACTING to provide (Prime Contracting Party) |
|--|
| SEWER UNING for the improvement of the property (Type of service) |
| described as NOVI - Howerl'S INALLED LAKE SUB (Project Name) |
| having been fully paid and satisfied, by signing this waiver, all my/our construction lien rights against such property are hereby waived and released. |
| If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a Notice of Furnishing from me/one or us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic. |
| Signed on: 1/-27-33 (Signature of Lien Claimant) |
| DANIEL DILEGGE |
| (Printed Name of Lien Claimant) |
| PRESIDENT (Title of Lien Claimant) |
| Company Name: 1. U.M. U7/11/7/15, /WC |
| Address: 6045 Sims #2 STERLING HTS MI148313 |
| Telephone: 586.979-0902 |



| My/our contract with Di Ponio Contracting Party) to provide (Prime Contracting Party) | | |
|--|--|--|
| for the improvement of the property (Type of service) | | |
| described as Job # 22009 - Novi (Project Name) | | |
| having been fully paid and satisfied, by signing this waiver, all my/our construction lien rights against such property are hereby waived and released. | | |
| If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a Notice of Furnishing from me/one or us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic. | | |
| Signed on: 12/4/23 — Cennter Cohnan (Signature of Lich Claimant) | | |
| Jennifer Johnson (Printed Name of Lien Claimant) | | |
| Credit analyst (Title of Lien Glaimant) | | |
| Company Name: EJ USA Inc. | | |
| Address: 301 Spring St. East Jordan, MI 49727 | | |
| Telephone: 231-536-4671 | | |



| My/our contract with | DIPONIC | CONTRACTING LLC | to provide |
|---|---|---|---|
| 141 y / Our Constitute 44 Iui | (Pr | ime Contracting Party) | F |
| PIPE AND (Type of so | | for the improv | vement of the property |
| | | 9- CITY OF NOVI | |
| described as | | (Project Name) | |
| | | (Project Name) | |
| having been fully paid a lien rights against such p | and satisfied, by roperty are here | y signing this waiver, a by waived and released | .ll my/our construction d. |
| If the improvement is p owner or lessee of the p Notice of Furnishing fro the owner, lessee, or de us, the owner, lessee, or us, either in writing, by t | property or the m me/one or us signee has not designee may | owner's or lessee's do or if I/we are not requi- received this waiver di not rely upon it withou | esignee has received a red to provide one, and irectly from me/one of t contacting me/one of |
| Signed on:11/27/23 | | May Male (Signature of Lien | Stel |
| | , | (Olganitate of Elen | · Olamianty |
| | | VONDA VAND | ERSTEL |
| | _ | (Printed Name of Li | ien Claimaut) |
| | | CRED | |
| | <u></u> | (Title of Lien | Claimant) |
| Company Name:ETN | IA SUPPLY COI | MPANY | |
| | | D RAPIDS MI 49548 | |
| Telephone: 616-514-52 | 236 | | |



| My/our contract with | DIPONIO CONTRACTING | to provide | |
|--|---------------------------------|--|--|
| | (Prime Contracting Party) | | |
| BUILDING MATERIALS (Type of service) | for the imp | rovement of the property | |
| described as CITY | OF NOVI JOB #22009 | | |
| deserroed as | (Project Name) | M. Commission Control of the Control | |
| having been fully paid and satisf lien rights against such property a | | | |
| If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a Notice of Furnishing from me/one or us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic. | | | |
| Signed on: November 29, 2023 | (Signature of I | Docion Claimant) | |
| | Sarah C Davis | | |
| | (Printed Name o | f Lien Claimant) | |
| | Credit Coordinator (Title of Li | en Claimant) | |
| Company Name: Ferguson Enter | prises dba Ferguson Wate | works | |
| Address: 751 Lakefront Common | s Newport News, VA 236 | 06 | |
| Telephone: central.credit@fergus | | | |



| My/our contract with DiPonio Contracting to provide | | rovide |
|--|--|---|
| (Prime Contracting Party) | | |
| Audio-Video Survey | for the improvement of | the property |
| (Type of service) | | |
| described as Howell's Walled Lake S | ubdivision Water Main and Road In (Project Name) | nprovements |
| having been fully paid and satisfied, by signing this waiver, all my/our construction lien rights against such property are hereby waived and released. | | |
| If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a Notice of Furnishing from me/one or us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic. | | |
| Signed on: <u>11/27/23</u> | Cynthia Hurley Digitally signature of Lien Claimant) | aned by Cynthia Hurley .11.27 15:40:45 -05'00' |
| | Cynthia Hurley | |
| | (Printed Name of Lien Claimant) | |
| | President (Title of Lien Claimant) | |
| Company Name: FINISHING TOU | CH PHOTO & VIDEO | |
| Address: 25095 25 Mile Rd., Chesterfield, MI 48051 | | |
| Telephone: <u>586.749.3340</u> | | |



| My/our contract with | DiPonio Contracting | to provide |
|--|---|---|
| 17137001 00110101 | (Prime Contraction | |
| concrete constructio (Type of se | | for the improvement of the property |
| described as Howell's W | Valled Lake Sub Water Main & Roac (Project Nam | l ie) |
| having been fully paid a lien rights against such p | nd satisfied, by signing roperty are hereby waive | this waiver, all my/our construction ed and released. |
| If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a Notice of Furnishing from me/one or us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic. | | |
| Signed on:11/27/202 | 3 | (Signature of Lien Claimant) |
| | | Hugo Gallegos (Printed Name of Lien Claimant) |
| | | Vice President (Title of Lien Claimant) |
| Company Name: <u>GM</u> | & Sons, Inc. | |
| Address: 469 | 00 West Road, Novi, M | [48377 |
| Telephone: 248 | 3-956-7939 | |



| My/our contract with <u>DiPo</u> | nio Contractify to provide (Prime Contracting Party) | | |
|--|---|--|--|
| Material (Type of service) | for the improvement of the property | | |
| described as City of | (Project Name) | | |
| having been fully paid and satisfied, by signing this waiver, all my/our construction lien rights against such property are hereby waived and released. | | | |
| If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a Notice of Furnishing from me/one or us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic. | | | |
| Signed on: _// / 27 / 25 | Katlus Maxeusa (Signature of Lien Claimant) | | |
| | Hathleen Mancuso (Printed Name of Lien Claimant) | | |
| | Of-Fice Max regel | | |
| Company Name: IVON H | drsl | | |
| Address: 1350 RUSA | ton Rd Brighton, Mi 48/16 | | |
| Telephone: <u>248-446-</u> | <u> </u> | | |



| My/our contract with DIPONIII CONTRACTING to provide (Prime Contracting Party) |
|--|
| TRUCKING— for the improvement of the property (Type of service) |
| described as $\frac{C/TY O/2}{(Project Name)} \left(\frac{22009}{2009}\right)$ |
| having been fully paid and satisfied, by signing this waiver, all my/our construction lien rights against such property are hereby waived and released. |
| If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a Notice of Furnishing from me/one or us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic. |
| Signed on: 13/6/33 (Signature of Lien Claimant) |
| LARRY VOHS Imc. (Printed Name of Lien Claimant) |
| Prenselent (Title of Lien Claimant) |
| Company Name: |
| Address: 393/0 ELINT CLINTUN TOUR MI 48036 |
| Telephone: 586 709 60 78 |



| My/our contract with (Prime Contracting Party) to provide |
|--|
| Material S for the improvement of the property (Type of service) |
| described as 22-009 Howell's Walled Lake (Project Name) |
| having been fully paid and satisfied, by signing this waiver, all my/our construction lien rights against such property are hereby waived and released. |
| If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a Notice of Furnishing from me/one or us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic. |
| Signed on: 12/1/23 (Signature of Lien Claimant) |
| (Printed Name of Lien Claimant) |
| Credit Manager (Title of Lieft Claimant) |
| Company Name: Mack Concrute |
| Address: 1321 N Industrial Yyziz |
| Telephone: (330) 302-9266 |



| My/our contract with | DiPonio Contracting | to provide |
|--|--|--|
| | (Prime Contracting Party) | • |
| Cold Milling | for the imp | provement of the property |
| (Type of | | |
| described as Howell's | Walled Lake Sub WM & Road D | CI#22009 |
| having been fully paid lien rights against such | and satisfied, by signing this waive property are hereby waived and rele | er, all my/our construction ased. |
| owner or lessee of the Notice of Furnishing from the owner, lessee, or do us, the owner, lessee, or | provided to property that is a reside property or the owner's or lessee' om me/one or us or if I/we are not resignee has not received this waive or designee may not rely upon it with telephone, or personally, to verify the signature of the contract of th | s designee has received a equired to provide one, and ex-directly from me/one of thout contacting me/one of hat it is authentic. |
| | Gary P. VanHevel | |
| | | e of Lien Claimant) |
| | President | |
| | (Title of | Lien Claimant) |
| Company Name: Pave | ment Recycling Inc. | |
| Address: 36 Turrill Roa | ad Lapeer, MI 48446 | |
| Telephone: 810 245-57 | 700 | |



| My/our contract with Diponio Co | ntracting (Prime Contracting Party) | to provide |
|---|--|--|
| Power Sweeping (Type of service) | for the impro | ovement of the property |
| described as City of Novi-Job 2200 | (Project Name) | |
| having been fully paid and satisfied lien rights against such property are | l, by signing this waiver, hereby waived and release | all my/our construction ed. |
| If the improvement is provided to owner or lessee of the property or Notice of Furnishing from me/one of the owner, lessee, or designee has us, the owner, lessee, or designee mus, either in writing, by telephone, or | the owner's or lessee's or us or if I/we are not requested this waiver hay not rely upon it without personally, to verify that | designee has received a nired to provide one, and directly from me/one of out contacting me/one of tit is authentic. |
| Signed on: | Stacy Sowde | rs ien Claimant) |
| | Stacy Sowders (Printed Name of | |
| | Accounts Receivable (Title of Lie | n Claimant) |
| Company Name: Progressive Swe | eeping Contractors, Inc. | |
| Address: 5202 Enterprise Blvd. To | oledo, OH 43612 | |
| Telephone: 419-464-0130 | | |



| My/our contract with | Diponio Contracting | to provide |
|---|---|--|
| | (Prime Contracting Party) | P |
| Truc (Type of ser | cking for the impr | rovement of the property |
| described as | 22009 City Of Novi | |
| | (Project Name) | |
| | nd satisfied, by signing this waiver roperty are hereby waived and release | |
| owner or lessee of the p Notice of Furnishing from the owner, lessee, or des us, the owner, lessee, or des us, either in writing, by te | rovided to property that is a reside property or the owner's or lessee's in me/one or us or if I/we are not requignee has not received this waiver designee may not rely upon it with elephone, or personally, to verify that | designee has received a juired to provide one, and directly from me/one of out contacting me/one of |
| Signed on:11/29/23 | (Signature of I | Lien Claimant) |
| | | |
| | Mattl | hew Ramin |
| | (Printed Name o | of Lien Claimant) |
| | 0 | wner |
| | (Title of Li | en Claimant) |
| Company Name: | RBC Contracting | |
| Address: | 423 heights rd lake orion mi | 48362 |
| Telephone: 248-51 | 14-1187 | |




| My/our contract with JUNGUIC CAUSE TO provide |
|--|
| (Printe Centracting Parry) |
| for the improvement of the property |
| described as thought walled to ke |
| having been fully paid and satisfied, by signing this waiver, all my/our construction then rights against such property are hereby waived and released. |
| If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a Notice of Furnishing from me/one or us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic. Signed on: (Signature of Lieu Claimant) |
| (Printed Name of Lien Chamaon) (Printed Name of Lien Chamaon) (Printed Name of Lien Chamaon) |
| Company Name: Ste Schols Address: 4334 E. Comud River Ste 734, Hourshitz, Telephone: 8(0,973,088) |
| |



| My/our contract with <u>Diponio Ontracting</u> to provide (Prime Contracting Party) |
|--|
| Traffic Control for the improvement of the property (Type of service) |
| described as #22009 Howell's Walled LK Subdivision WM4 Roame) |
| having been fully paid and satisfied, by signing this waiver, all my/our construction lien rights against such property are hereby waived and released. |
| If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a Notice of Furnishing from me/one or us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic. |
| Signed on: 11-37-2023 Courte & Bouchase |
| Courtnie Bouchard (Printed Name of Lien Claimant) |
| Secretary (Title of Lien Claimant) |
| Company Name: State Barricades, Inc. |
| Address: 248010 Industrial Hwy, Warren, MI, 48089 |
| Telephone: 58/0-7568282_ |



| My/our contract with | Diponio Contracting | to provide |
|--|--|--|
| 171 y / Out Official Trans | (Prime Contracting Party) | 1 |
| material | for the improv | ement of the property |
| (Type of service) | | |
| described as | 22-009 City of Novi | And the state of t |
| If the improvement is provide owner or lessee of the proper Notice of Furnishing from methe owner, lessee, or designed us, the owner, lessee, or designed us, the owner, lessee, or designed us. | eatisfied, by signing this waiver, and arty are hereby waived and released ded to property that is a residentic erty or the owner's or lessee's declone or us or if I/we are not required has not received this waiver displayed may not rely upon it without hone, or personally, to verify that it | al structure and if the esignee has received a red to provide one, and rectly from me/one of t contacting me/one of |
| Signed on: 11/27/2023 | 3 Nicolette W. (Signature of Lien | |
| | Nicolette Molloh | |
| | AR Credit (Title of Lien C | Claimant) |
| Company Name: Stone | o of Michigan | |
| Address: 2575 S Hago | gerty Rd, Ste 100 Canto | on, MI 48188 |
| Telephone: 734-787-5 | | |



| My/our contract with | DIPONIO Contracting | to provide |
|--|--|--|
| | (Prime Contracting Party) | - Provido |
| Ready mix (Type of service | for the impi | ovement of the property |
| described as Job #22009 - | - Novi | |
| | (Project Name) | |
| having been fully paid and lien rights against such prop | satisfied, by signing this waiver, erty are hereby waived and releas | all my/our constructioned. |
| Notice of Furnishing from me the owner, lessee, or design us, the owner, lessee, or design | ided to property that is a resider perty or the owner's or lessec's ne/one or us or if I/we are not requ nee has not received this waiver signee may not rely upon it withouthous, or personally, to verify that | designee has received a nired to provide one, and directly from me/one o |
| Signed on: 11/27/23 | Signature of Li Michelle Losiak | en Claimant) |
| | (Printed Name of | Lien Claimant) |
| | Credit Coordinator (Title of Lien | Claimant) |
| Company Name: Superior | | |
| Address: 7601 W. 79th Stree | et, Bridgeview, IL 60455 | |
| Telephone: 708-458-0400 | | |
| | | |



| My/our contract with_ | Diponio | (Prime Contracting I | Party) | _ to provide |
|--|---|---|---|--|
| Trucking (Type o | f service) | for | the improvem | ent of the property |
| described as 22 | .009 | (Project Name) | | |
| having been fully paid lien rights against such | | | | ny/our construction |
| If the improvement is owner or lessee of the Notice of Furnishing fit the owner, lessee, or ous, the owner, lessee, ous, either in writing, by | e property or com me/one or designee has r or designee m | the owner's or r us or if I/we an not received things ay not rely upon | lessee's designee not required s waiver direct on it without co | nee has received a to provide one, and tly from me/one of ontacting me/one of |
| Signed on: 12/3/23 | | Marie (| Signature of Lien Clair | mant) |
| | · | Mather (Pr | Eoo' inted Name of Lien Cl | |
| · | | 1 7 7 | | |
| Company Name: Tru | ~ | | | |
| Address: 7125 har | Hend 12d | Finton | mF | 44430 |
| Telephone: Slv.52 | 2-0414 | | | |



| My/our contract with DIPINIO Co | ontracting_ | to provide |
|---|---|--|
| | (Prime Contracting Party) | |
| Trucking (Type of service) | for the ir | mprovement of the property |
| described as <u>Job 22009 - C</u> | ity of Novi (Project Name) | |
| having been fully paid and satisfied, lien rights against such property are h | | |
| If the improvement is provided to powner or lessee of the property or to Notice of Furnishing from me/one or the owner, lessee, or designee has nus, the owner, lessee, or designee may us, either in writing, by telephone, or | the owner's or lesse us or if I/we are not ot received this wain ay not rely upon it w | e's designee has received a required to provide one, and ver directly from me/one of vithout contacting me/one of |
| Signed on: <u>12-3-23</u> | (Signature | e of Lien Claimant) |
| | TOO (Printed Na | January (me of Lien Claimant) |
| | | of Lien Claimant) |
| Company Name: Waller Tru | cking | |
| Address: 12955 Bunton Rd L | | 1 |
| Telephone: 734 507. 2626 | , | |



| My/our contract with | DIPONIO CONTracting to provide |
|--|---|
| | (Prime Contracting Party) |
| Labor and/or Materials (Type of service) | for the improvement of the property |
| described as DC Job #22009 | - Novi-Howell's Walled Lake Sub |
| | (Project Name) |
| U D X | sfied, by signing this waiver, all my/our construction are hereby waived and released. |
| owner or lessee of the property Notice of Furnishing from me/or the owner, lessee, or designee hus, the owner, lessee, or designed | to property that is a residential structure and if the or the owner's or lessee's designee has received a ne or us or if I/we are not required to provide one, and has not received this waiver directly from me/one of the may not rely upon it without contacting me/one of the, or personally, to verify that it is authentic. (Signature of Lien Claimant) |
| | Linda Carpani |
| | (Printed Name of Lien Claimant) |
| | Vice President |
| | (Title of Lien Claimant) |
| Company Name: Watertap, Inc | 3. |
| Address: 48595 West Road W | Vixom, MI 48393 |
| Telephone: 248/437-7023 | |



| My/our contract with Diponio Contracting Party) to provide (Prime Contracting Party) |
|--|
| Trucking for the improvement of the property (Type of Jervice) |
| described as Job 22009 - City of Novi |
| having been fully paid and satisfied, by signing this waiver, all my/our construction lien rights against such property are hereby waived and released. |
| If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a Notice of Furnishing from me/one or us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic. |
| Signed on: 12-3-23 (Signature of Lien Claimant) |
| Todd Waller (Printed Name of Lien Claimant) |
| (Title of Lien Claimant) |
| Company Name: WF BUIK SUPPLES |
| Address: 18457 Willow Rd Milan, M. 48160 |
| Telephone: 734 507. 2626 |