

CITY of NOVI CITY COUNCIL

Agenda Item B February 9, 2015

SUBJECT: Approval of the final payment to Pro-Line Asphalt Paving Corporation for the Eleven Mile Reconstruction Project in the amount of \$77,682.42.

SUBMITTING DEPARTMENT: Department of Public Services, Engineering Division

CITY MANAGER APPROVAL:

EXPENDITURE REQUIRED	\$ 77,682.42	
AMOUNT BUDGETED	\$ 695,990.00	
LINE ITEM NUMBER	202-202.00-865.672	

BACKGROUND INFORMATION:

This project included the reconstruction of 0.7 miles of Eleven Mile Road between Town Center Drive and a point 550 feet west of Meadowbrook (the eastern 550 feet of Eleven Mile Road was recently rehabilitated and was not reconstructed as part of this project). The portion of Eleven Mile that was reconstructed was a 22-year old concrete road with a PASER rating of 2 (poor). This segment of road has required repeated intensive maintenance over the past several years to repair failing joints. The road had deteriorated to the point that it was no longer serviceable and needed to be reconstructed.

The final cross-section was considered and approved by City Council in February 2014 and consisted of a three lane reconstructed roadway without bike lanes as contemplated in the Non-Motorized Master Plan (bike lanes would have required a lengthy right-of-way acquisition process yet the road needed immediate attention). Instead, a ten-foot wide pathway on the north side of Eleven Mile Road and a six-foot wide sidewalk on the south side are planned and both are funded for construction in summer 2015, pending easement acquisition and utility pole relocations.

The construction contract was awarded for this project at the April 22, 2014 City Council meeting to Pro-Line Asphalt Paving Corporation, in the amount of \$825,064.36.

Engineering staff worked with the engineering consultant for this project, URS Corporation, to review and verify the final contract payment amount of \$77,682.42 that is due the contractor (Final Pay Estimate No. 4, attached). The City Attorney reviewed the documentation and found it to be in an acceptable form (Beth Saarela's January 16, 2015 letter, attached).

There were four (4) approved change orders issued for this project resulting in a net increase of \$16,883.83 to the construction contract, or 2.0% over the awarded amount. All changes were a result of increased quantities and balancing of originally projected amounts. The approved change orders resulted in a final contract price of \$841,948.19.

RECOMMENDED ACTION: Approval of the final payment to Pro-Line Asphalt Paving Corporation for the Eleven Mile Reconstruction Project in the amount of \$77,682.42.

	1	2	Υ	Ν
Mayor Gatt				
Mayor Pro Tem Staudt				
Council Member Casey				
Council Member Markham				

	1	2	Υ	N
Council Member Mutch				
Council Member Poupard				
Council Member Wrobel				




Map Author: Croy
Date: 1/10/14
Project: 11 Mile Reconstruction
Version #: v1.0

MAP INTERPRETATION NOTICE

Map information depicted is not intended to replace or substitute fo any official or primary source. This map was intended to meet National Map Accuracy Standards and use the most recent, accurate sources available to the people of the City of Novi. Boundary measurements and are a calculations are approximate and should not be construed as survey measurements performed by a licensed Michigan Surveyor as defined in Michigan Public Act 132 of 1970 as amended. Please contact the City GIS Manager to









City of Novi

Engineering Division
Department of Public Services
26300 Lee BeGole Drive
Novi, MI 48375
cityofnovi.org



JOHNSON ROSATI SCHULTZ JOPPICH PC

27555 Executive Drive Suite 250 ~ Farmington Hills, Michigan 48331 Phone: 248.489.4100 | Fax: 248.489.1726

Elizabeth Kudla Saarela esaarela@jrsjlaw.com

www.jrsjlaw.com

January 16, 2015

Aaron Staup, Engineering Coordinator CITY OF NOVI Department of Public Services Field Services Complex 26300 Lee BeGole Drive Novi, MI 48375

> Re: Eleven Mile Reconstruction Closing Documents

Dear Mr. Staup:

We have received and reviewed closing documents for the Eleven Mile Reconstruction Project:

- 1. Application for Final Payment
- 2. Contractor's Sworn Statement
- 3. Waivers of Lien
- 4. Consent of Surety
- Maintenance and Guarantee Bond

Subject to approval of the Application for Final Payment by appropriate City staff, the closing documents appear to be in order.

We note that the General Contractor has not provided a Waiver of Lien and receipt of final payment in the amount of \$77,882.43 should be conditions upon receipt of this Waiver of Lien.

Please feel free to contact me with any questions or concerns in regard to this matter.

Very truly yours,

JOHNSON, ROSATI, SCHULTZ & JOPPICH, P.C.

Elizabeth Kudla Saarela

Aaron Staup, Construction Engineering Coordinator January 16, 2015 Page 2

EKS

C:

Maryanne Cornelius, Clerk Rob Hayes, Public Services Director Carl Johnson, Finance Director / Chief Financial Officer

Brian Coburn, Engineering Manager

Ben Croy, Civil Engineer Sean Kelsch, URS Corporation Thomas R. Schultz, Esquire



Balance Due This Payment = \$ 77,682.42

Purchase Order # 94195

26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

APPLICATION FOR FINAL PAYMENT

PROJECT:

Eleven Mile Reconstruction

NOVI PROJECT NO .:

14-2301

PAYMENT NO .:

FINAL

OWNER: City of Novi

45175 W. Ten Mile Road

ENGINEER:

URS Corporation

CONTRACTOR:

Pro-Line Asphalt Paving Corp.

Novi, Michigan 48375

27777 Franklin Road, Suite 2000 Southfield, Michigan 48034

11797 29 Mile Road Washington, Michigan 48095

(248) 204-5900

(586) 752-7730 **DATES OF ESTIMATE**

CONTRACT AMOUNT

FINAL COMPLETION DATES

ORIGINAL:

August 3, 2014

FROM:

July 26, 2014

ORIGINAL: REVISED:

\$825,064.36 \$841,948.19

REVISED: ACTUAL:

August 1, 2014

TO:

August 21, 2014

SECTION 1.

COST OF COMPLETED WORK TO DATE

	SECTION 1.										031	331 OF COMPLETED WORK TO DATE								
Item	GL#202-202,00-865,672	RACT ITEMS	(Origin	al)	(ONT	TRACT ITEMS	(Rev	lsed)		THI	S PERIOD			TOTA	L TO DATE				
No.	Description of Item	Unit	Quantity	¢	Cost/Unit		Total Amt	Quantity		Cost/Unit		Total Amt	Quantity		Amount	%	Quantity		Amount	%
0	Constr. Inspection "Crew Day"	CD	60.00	\$	640.00	\$	38,400.00	60.00	\$	640.00	\$	38,400,00				A West of the	79.50	S	50,880.00	133%
11	Mobilization (5% Max.)	ĻS	1.00	\$	17,000.00	\$	17,000.00	1.00	\$	17,000.00	\$	17,000.00					1.00	\$	17,000.00	100%
2	Pre-Construction Audio-Visual	LS	1.00	\$	1,154.57	\$	1,154.57	1.00	\$	1,154.57	\$	1,154.57					1.00	\$	1,154.57	100%
3	Remove Pavement	SY	12853.00	\$	2.54	\$	32,646.62	12858.90	\$	2.54	\$	32,661.61	5.90	\$	14.99	0.05%	12858.90	\$	32,661.61	100%
4_	Curb and Gutter, Rem	FT	110.00	\$	4.94	\$	543.40	105.00	\$	4.94	\$	518.70		l			105.00	\$	518.70	100%
5	Roadway Grading	STA	30.50	\$	1,131.74	\$	34,518.07	30.30	\$	1,131.74	\$	34,291.72					30.30	\$	34,291.72	100%
6	Subgrade Undercutting	CY	500.00	\$	23.07	\$	11,535.00	651.78	\$	23.07	\$	15,036.56					651.78	\$	15,036.56	100%
7	Silt Fence	FT	1000.00	\$	0.69	\$	690.00	655,00	\$	0.69	\$	451 <u>.95</u>					655.00	\$	451.95	100%
8	Curb and Gutter Inlet Filter	ĒΑ	22.00	\$	10.29	\$	226.38	26.00	\$	10.29	\$	267.54					26.00	\$	267.54	100%
9_	Tensar TX5 Geogrid	SY	12775.00	s	3.21	\$	41,007.75	12446.90	\$	3.21	\$	39,954.55					12446.90	\$	39,954.55	100%
10	Agg. Base, 21AA Limestone, 12"	SY	12775.00	\$	11.21_	\$	143,207.75	12256.90	\$	11.21	\$	137,399.85					12256.90	\$	137,399.85	100%
11	Agg. Base, 21AA Limestone, 6"	SY	349,00	\$	11.53	\$	4,023.97	652.30	\$	11.53	\$	7,521.02					652.30	\$	7,521.02	100%
12	Sewer, CI E, 12-inch, Tr Det B	SY	526.00	\$	64.74	\$	34,053.24	569.00	\$	64.74	\$	36,837.06					569.00	\$	36,837.06	100%
13	Trench Undercut and Backfill	CY	25.00	\$	30,21	\$	755.25	0.00	\$	30.21	\$						0.00			
14	Dr. Structure, Tap, 6-inch	EA	2.00	\$	431.62	\$	863.24	0.00	\$	431.62	\$						0.00			
15	Dr. Structure, Tap, 12-inch	EA	2.00	\$	431.62	\$	863.24	2.00	\$	431.62	\$	863.24					2.00	\$	863.24	100%
16	Dr. Structure, 48-inch Dia,	EA	19.00	\$	2,427.84	\$	46,128.96	19.00	\$	2,427.84	\$	46,128.96					19.00	\$	46,128.96	100%
17	Dr. Structure Cover, Type E	EA	3.00	\$	361.48	\$	1,084.44	2.00	\$	361.48	\$	722.96					2.00	\$	722.96	100%
18	Dr. Structure Cover, Type K	EA	15.00	\$	766.12	\$	11,491.80	17.00	\$	766.12	\$	13,024.04					17.00	\$	13,024.04	100%
19	Dr. Structure Cover, Adj, Case 1	EA	9.00	\$	485.57	\$	4,370.13	0.00	\$	485,57	\$_						0.00			
20	DPW Structure Cover, Adj. Case 1	EA	5.00	\$_	539.52	\$	2,697.60	5,00	\$	539.52	\$	2,697.60					5.00	\$	2,697.60	100%
21	Point-Up Drainage Structure	EA	9.00	\$	161.86	\$	1,456.74	8.00	\$	161.86	\$_	1,294.88					8.00	\$	1,294.88	100%
22	Reconstruct Drainage Structure	FT	10.00	\$	215.81	\$	2,158.10	0.00	\$	215.81	\$_	-					0,00			
23	Underdrain, Subgrade, O-G, 6*	FT	6094.00	\$	9.00	\$	54,846.00	6129.00	\$	9,00	\$	55,161.00	35.00	\$	315,00	1%	6129,00	\$	55,161.00	100%
24	Underdrain Outlet, 6-inch	FT	24.00	\$	16.19	\$	388.56	0.00	\$	16.19	\$						0.00			

TOTAL THIS SHEET

447,710.81

442,987,81

329,99

442,987,81

100%



26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

APPLICATION FOR FINAL PAYMENT

PROJECT:

Eleven Mile Reconstruction

NOVI PROJECT NO.:

14-2301

PAYMENT NO .:

FINAL

	SECTION 1.		COST OF COMPLETED WORK TO DATE																	
Item	GL#202-202.00-865.672 Com'd,		(CONTR	RACT ITEMS	(Origir	nal)		CON	TRACT ITEMS (I	(Revis	sed)		T⊦	HIS PERIOD			TOTA	L TO DATE	
No.	Description of Item	Unit	Quantity	C	ost/Unit		Total Amt	Quantity		Cost/Unit		Total Amt	Quantity		Amount	%	Quantity		Amount	%
25	GlasPave 25 Interlayer Fabric	SY	11440.00	\$	3.65	\$	41,756.00	11268.00	\$	3.65	\$	41,128.20					11268.00	\$	41,128.20	100%
26	Cold Milling HMA Surface	SY_	9.00	\$	137.71	\$	1,239.39	22.00	\$	137.71 \$	\$	3,029.62	13.00	\$	1,790.23	59%	22.00_	\$	3,029.62	100%
27	HMA, 5E3	TON	1321.00	\$	69.95	\$	92,403,95	1476.73	\$	69.95	\$	103,297.26		<u> </u>			1476.73	\$	103,297.26	100%
28	HMA, 3E3	TON	2076.00	\$	64,42	\$	133,735.92	1989.95	\$	64.42	\$	128,192,58	63.00	\$_	4,058.46	3%	1989.95	\$	128,192.58	100%
29	HMA Approach	TON	40.00	\$	122.39	\$	4,895,60	136,66	\$	122,39	\$	16,725.82	83.96	\$_	10,275.86	61%	136.66	\$	16,725.82	100%
_30	Driveway, Non-Reinf Conc, 8-inch	SY	117.00	\$	47.48	\$	5,555.16	205.50	\$	47,48	\$	9,757.14					205.50	\$	9,757.14	100%
31	Curb and Gutter, Conc. Det F2	FT	5962.00	\$	10.25	\$	61,110.50	5877.00	\$	10.25	\$	60,239.25					5877.00	\$	60,239.25	100%
32	Driveway Opening, Conc. Det M	FT	413.00	\$	15.65	\$	6,463.45	432.00	\$	15.65	\$	6,760.80					432.00	\$	6,760.80	100%
33	Post, Mailbox	EΑ	2.00	\$	75.53	Ş	151.06	2.00	\$	75.53	\$	151.06		<u> </u>			2.00	\$	151.06	100%
_34	Post, Steel, 3lb	FT	70.00	\$	_5.40	\$	378.00	70.00	\$	5.40	\$	378.00	70.00	\$	378.00	100%	70.00	\$	378.00	100%
_35	Sign, Type III, Erect. Salv	E <u>A</u>	6.00	\$	48.56	\$	291.36	6.00	\$	48,56	\$	291.36	6.00	\$	291.36	100%	6.00	\$	291.36	100%
36	Sign, Type III, Rem	EΑ	8,00	\$	16.19	\$	129.52	6.00	\$	16.19	\$	97.14	6.00	\$_	97.14	100%	6.00	\$	97.14	100%
37	Rem Spec Mrkg	SF	100.00	\$	2.16	\$	216.00	0.00	\$	2.16				Γ_			0.00			
38	Pavt Mrkg, C-P, 12", X-Hatch, Yello	FI	260.00	\$	4.32	\$	1,123.20	260.00	\$	4.32	\$	1.123.20	260.00	\$_	1,123.20	100%	260,00	\$	1,123,20	100%
39	Pavt Mrkg, C-P, Left Turn Only	EΑ	2.00	\$	129.48	\$	258.96	2.00	\$	129.48	\$	258.96	2.00	\$	258.96	100%	2.00	\$	258.96	100%
40	Pavt Mrkg, C-P. Only	ĒΑ	2.00	\$	129,48	\$	258.96	2.00	\$	129.48	\$	258.96	2.00	\$_	258.96	100%	2.00	\$	258.96	100%
41	Pavt Mrkg, C-P, Thru & Rt Tm Arrow	ĒΑ	1.00	\$	269.76	\$	269.76	1.00	\$	269.76	\$	269.76	1.00	\$	269.76	100%	1.00	\$	269.76	100%
42	Pavt Mrkg, Spray T-P, 4", White	FT	205,00	\$	1.08	\$	221.40	224.00	\$	1.08	\$	241.92	224.00	\$_	241.92	100%	224.00	\$	241.92	100%
43	Pavt Mrkg, Spray T-P, 4", Yellow	FT	7820.00	\$	0.54	\$	4,222.80	7484.00	\$	0.54	\$	4,041.36	7484,00	\$_	4,041.36	100%	7484,00	\$	4,041.36	100%
44	Barricade, Type III, H-I, D-S, Furn	ĒΑ	2,00	\$	43.16	\$	86.32	2.00	\$	43.16	\$	86.32					2,00	\$	86.32	100%
45	Barricade, Type III, H-I, D-S, Oper	ΕA	2.00	\$	0.01	\$	0.02	2.00	\$	0.01	\$	0.02					2,00	\$	0.02	100%
46	Barricade, Type III, H-I, Light, Furn	EA	20.00	\$	37.77	\$	755.40	20.00	\$	37.77	\$	755.40					20.00	\$	755.40	100%
47	Barricade, Type III, H-I, Light, Oper	EA	20,00	\$	0.01	\$	0.20	20.00	\$	0.01	\$	0.20					20.00	\$	0.20	100%
48	Minor Traffic Devices	LS	1.00	\$	539.52	\$	539.52	1.00	\$	539,52	\$	539.52					1.00	S	539,52	100%
49	Plastic Drum, H-I, Furn	EA	110.00	\$	12.95	\$	1,424.50	110.00	\$	12.95	\$	1,424.50					110.00	\$	1,424.50	100%
50	Pavt Mrkg Cover, Type R, Black	FΥ	800,00	\$	3.24	\$	2,592.00	621.00	\$	3,24	\$	2,012.04					621.00	\$	2,012.04	100%
51	Plastic Drum, H-I, Oper	EΑ	110.00	\$	0.01	\$	1.10	110.00	\$	0.01	\$	1.10		Τ			110.00	\$	1.10	100%
52	Sign Cover	EA	1.00	\$	26.98	s	26.98	1.00	\$	26,98	\$	26.98					1.00_	\$	26.98	100%
53	Sign, Type A, Temp, Prism, Furn	SF	100.00	\$	4.32	\$	432.00	90.00	\$	4,32	\$	388.80		T			90.00	\$	388.80	100%
54	Sign, Type A, Temp, Prism, Oper	SF	100.00	\$	0.01	\$	1.00	90.00	T \$	0.01	\$	0.90		Τ"_			90,00	\$	0.90	100%
55	Sign, Type B, Temp, Prism, Fum	SF	600.00	\$	3.24	\$	1,944.00	370.00	\$	3.24	\$	1,198.80		I			370.00	\$	1,198.80	100%
56	Sign, Type B, Temp, Prism, Oper	SF	600,00	\$	0.01	\$	6.00	370.00	\$	0.01	\$	3,70					370,00	\$	3.70	100%
57	Sign, Type B, Temp. Spec, Furn	SF	250.00	\$	4.32	\$	1,080.00	179.00	\$	4.32	\$	773,28		Τ.			179.00	\$	773.28	100%
58	Sign, Type B, Temp, Spec, Oper	SF	250,00	\$	0.01	\$	2.50	179,00	\$	0.01	\$	1.79		\top			179.00	\$	1.79	100%
59	Traffic Signal, Bag	EA	1.00	s	269,76	_	269.76	-	\$	269,76							0.00			
	TOTAL FROM THIS SHEET					\$	363,842.29				\$	383,455.74		\$	23,085.21			\$	383,455.74	
	TOTAL FROM OTHER SHEET					\$	447,710.81				\$	442,987.81		\$	329.99			\$	442,987.81	
	SUBTOTAL					\$	811,553.10				\$	826,443.55		\$	23,415.20			\$	826,443.55	100%



26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

PROJECT:

Eleven Mile Reconstruction

NOVI PROJECT NO .:

14-2301

PAYMENT NO .:

FINAL

SECTION 1. COST OF COMPLETED WORK TO DATE GL#202-202,00-865,672 Cont'd, CONTRACT ITEMS (Original) CONTRACT ITEMS (Revised) THIS PERIOD TOTAL TO DATE Description of Item Unit Quantity Cost/Unit Total Amt Quantity Cost/Unit Total Amt Quantity Amount Quantity Amount 60 Traffic Signal, Bag, Rem EA 1.00 \$ 269.76 \$ 269.76 0.00 \$ 269.76 \$ 0.00 \$ 61 Surface Restoration L\$ 1.00 \$ 11,329,90 \$ 11,329.90 1.00 \$ 11,329,90 \$ 11,329,90 1.00 11,329.90 100% 1.00 11,329.90 100% 62 Stage 1 Roadway Joint Maint. FΪ 0.54 \$ 7731.00 0.54 \$ 4,174,74 3540.00 1,911.60 4,174.74 394.00 212.76 7731.00 100% 15,504.64 TOTAL FROM THIS SHEET 13,511.26 15,504.64 11,542,66 TOTAL FROM OTHER SHEETS 811,553.10 \$ 826,443,55 23,415.20 \$ 826,443.55 841,948.19 100% SUBTOTAL 825,064.36 841,948.19 34,957.86



26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

4	Ī	Ď		VТ	10	N	7	Ϊľ	>₩	Ň	M	ΣĮ	χ'n	Л	F	Ň	ľ

PROJECT:

Eleven Mile Reconstruction

NOVI PROJECT NO .:

14-2301

PAYMENT NO.:

FINAL

NEW CONTRACT ITEMS

	SECTION 1.	COST OF COMPLETED WORK TO DATE														
ltem	GL#202-202.00-865.672 Cent'd.					NEW C	ONTRACT	TITEMS			THIS PERIOD			TOTAL T	O DATE	
No.	Description of Item	Unit Div	ision	GL#	Quantity	Cos	t/Unit	Tota	al Amt	Quantity	Amount	%	Quantity		lmount	%
63			0	0	0.00	\$	-	\$					0.00	\$		
64		110000	0	0	0.00	\$	-	\$					0.00	\$	-	
65			0	0	0.00	\$	-	\$	-				0.00	\$		
66		788800	0	0	0,00	\$	-	\$	-				0.00	\$		
67			0	0	0.00	\$		\$	-				0.00	\$	-	
68		100000	0	0	0.00	\$	_	s	-				0.00	\$	•	
69			0	0	0.00	\$	-	\$	-				0.00	\$	-	
70			0	0	0.00	\$	-	\$	-				0.00	\$	_	
71			0	0	0.00	\$	-	\$			_		0.00	\$		
72		1988.0	0	0	0.00	\$		\$					0.00	\$	-	
73			0	0	0.00	\$		\$					0.00	\$	-	
74			0	0	0.00	\$	-	\$	-				0.00	\$		
75			0	0	0.00	\$	-	\$	-				0.00	\$	_	
76			0	0	0.00	\$	-	\$	-				0.00	\$	-	
77		96310A	0	0	0.00	\$	-	\$	-				0.00	\$	-	
78		10000	0	0	0.00	\$	-	\$					0.00	\$	-	
79			0	Ö	0.00	\$	- "	\$	-				0.00	\$	_	
80		ion)	0	0	0.00	\$	_	\$	-				0.00	\$	-	
81			0	0	0.00	\$	_	\$	-				0.00	\$	_	
82		1160700	0	0	0.00	\$	_	\$	-				0.00	\$		1
83		11111 (1111) (1111 (1111 (1111) (1111 (1111) (1111) (1111 (1111)	0	0	0.00	s	-	\$					0.00	s		
84			0	0	0.00	\$	_	\$	-				0.00	\$		
85			0	0	0.00	\$	_	\$	-				0.00	\$	_	
86			0	0	0.00	\$	-	\$	-				0.00	\$	_	
87			0	O O	0.00	\$	-	\$	-				0.00	\$		
88		Alle	0	O CONTRACTOR	0.00	\$	_	\$	-				0.00	\$	-	1
89			0	0	0,00	\$	_	\$					0.00	\$	-	
90			0	A 40 U A 50 O A 60 A 60 A 60 A	0.00	\$	-	s	-				0.00	\$	_	
·	TOTAL FROM THIS SHEET							\$	-	·	\$ -		· · · · · · · · · · · · · · · · · · ·	\$		
	TOTAL FROM OTHER SHEETS			\$ 825,064.36					841,948.19		\$ 34,957.86			\$	841,948.19	
	GRAND TOTAL			\$ 825,064.36					841,948.19		\$ 34,957.86			s	841,948.19	100%



26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454

Fax: (248) 735-5659

Section 2.					
	API	PLICATION FOR	FINAL PAYMENT		
PROJECT: Eleven Mile Reconstruction	NOVI PROJECT NO.:			PAYMENT NO.:	FINAL
Original Contract Amount:	\$ 82	25,064.36	CHANGE ORD	ERS	
Change Orders:	\$ 1	16,883.83 <u>No.</u> 1		<u>Amount</u> \$ 2,980	C 93
Adjusted Contract Amount to Date:	\$ 84	\$1,948.19 2	May 27, 2014 June 24, 2014	\$ 2,980 \$ 3,150 \$ 12,000	0.96
Total Cost of Work Performed to Date:	\$ 84	41,948.19 4	July 25, 2014 August 22, 2014	\$ (1,25)	
MINUS Retainage: MINUS Inspection "Crew Days": To Date	0% \$ 79.50 \$	_ 12,480.00		9 \$	-
This Pay Not Amt. Earned of Contract and Extra Work to Date:	0.00	29,468.19		\$ \$	
MINUS L.D.'s: # of days over =	 1 \$	-		\$ \$	-
\$ amount/day = \$900 Subtotal:		29,468.19		\$ \$	-
ADD Incentive "Crew Days", if under:	\$	-	TOTAL:	\$ 16,88	3.83
Subtotal:	\$ 83	29,468.19			
MINUS Amount of Previous Payments: 1 \$ 107,737.61	\$ 75	51,785.77			
2 \$ 249,011.91 3 \$ 395,036.25 4 \$ -			Inspection "Crew Days" Allowed Additional "Crew Days" per Ch		.00
5 \$ -			Total Inspection "Crew Days"	Allowed: 60	0.00
6 \$ - 7 \$ -			Inspection "Crew Days" Used Inspection "Crew Days" Rema		9.50 9.50
8 \$ - 9 \$ -			<u>.</u>		
10 \$ -		<u></u>	Durchese Order#	04405	
BALANCE DUE THIS PAYMENT:	\$ 77,	682.42	Purchase Order #	34135	



26300 Lee BeGole Dr. Novi, Michigan 48376 Tel: (248) 347-0454 Fax: (248) 735-5659

	Section 3.			
	The Control of the Co		APPLICATIO	N FOR FINAL PAYMENT
PROJECT:	Eleven Mile Reconstruction	NOVI PROJE	وروان وروان والمراز وا	and programment of the contract of the contrac
OWNIER on a in full all oblig for Payment; the listed in or conclear of all lein acceptable to encumberance.	ned CONTRACTOR certifies that: (1) Any provious mount of Work done under the Contract referred attors of CONTRACTOR incurred in connection: (2) title to all Work, materials, and equipment incred by this Application for Payment will pass it is, claims, security interest, and encumberences OWNER indemnifying OWNER against any succei; and (3) all Work covered by this Application 1 Occuments and not defective as that term is defined.	to above have be with Work covered orporated in said in OWNER at time (except such as hielin, claim secur or Payment is in a	nen appiled to discharge if by prior Applications Work of otherwise of opening free and are covered by Bond ifly interest, or accordance with	Payment of the above AMOUNT DUE THIS APPLICATION IS recommended. CHY OF NOV: By Aaron J. Staup, Construction Engineering Coordinator
Contractor A	thew Jones, Vice President	Date:	12.5.19	By Brief Cobum, PE., Engineering Manager
	m Le Keleck uthorized Signature Kelsch	Datte:	the Consultant, Also, atta a new Maintenance and	Vaivers of lien have been received from each subcontractor and/or supplier, reviewed and approved by tached to this Final Payment is a copy of the Contractor's Swom Statement, Consent of Surety, and digurantee Bond (if the amount is greater than the final contract price) or a Maintenance Bond Rider between the final contract price and the awarded amount.



RECEIVED

DEC AN SO14

PRO-LINE ASPHALL

Consent Of Surety to Final Payment

.....

ARCHITECT'S PROJECT NUMBER:

Bond No.: 2137434

OWNER: 🛛

PROJECT: (Name and address)
11 Mile Road Reconstruction

CONTRACT FOR: Construction

ARCHITECT: 🛛

CONTRACTOR:

SURETY: 🔯

TO OWNER: (Name and address)

City of Novi

45175 West Ten Mile Road

Novi, MI 48375

CONTRACT DATED:

OTHER: 🔯

In accordance with the provisions of the Contract between the Owner and the Contractor as indicated above, the (Insert name and address of Swety)

Old Republic Insurance Company 235 North Executive Drive, Suite 270

Brookfield, WI 53005

, SURETY,

on bond of

(Insert name and address of Contractor)

Pro-Line Asphalt Paving Corporation

11797 - 29 Mile Road

Washington, MI 48095

, CONTRACTOR,

hereby approves of the final payment to the Contractor, and agrees that final payment to the Contractor shall not relieve the Surety of any of its obligations to (Insert name and address of Owner)

City of Novi

45175 West Ten Mile Road

Novi, MI 48375

as set forth in said Surety's bond.

, OWNER,

IN WITNESS WHEREOF, the Surety has hereunto set its hand on this date: December 8, 2014 (Insert in writing the month followed by the numeric date and year.)

Old Republic Insurance Company (Surety)

(Signature of authorized representative)

Aitest: Mulle Alle flet

Holly A. Nichols, Attorney-In-Fact

(Printed name and title)

POWER OF ATTORNEY

KNOW ALL MEN BY THESE PRESENTS: That OLD REPUBLIC INSURANCE COMPANY, a Pennsylvania stock insurance corporation, does make, constitute and appoint:

THOMAS R GUY, PAUL M HURLEY, MICHAEL D LECHNER, ROBERT D HEUER, MARK T MADDEN, ROGER W BLASER, MICHELLE K BUECHEL, HOLLY A NICHOLS, OF TROY, MI

its true and lawful Attorney(s)-in-Fact, with full power and authority, not exceeding \$50,000,000, for and on behalf of the Company as surety, to execute and deliver and affix the seal of the Company thereto (if a seal is required), bonds, undertakings, recognizances or other written obligations in the nature thereof, (other than self-insurance workers compensation bonds guaranteeing payment of benefits, asbestos abatement contract bonds, waste management bonds, hazardous waste remediation bonds or black lung bonds), as follows:

and to bind OLD REPUBLIC INSURANCE COMPANY thereby, and all of the acts of said Attorneys-in-Fact, pursuant to these presents, are ratified and confirmed. This document is not valid unless printed on colored background and is multi-colored. This appointment is made under and by authority of the board of directors at a meeting held on March 14, 2014. This Power of Attorney is signed and sealed by facsimile under and by the authority of the following resolutions adopted by the board of directors of the OLD REPUBLIC INSURANCE COMPANY on March 14, 2014.

RESOLVED FURTHER, that the chairman, president or any vice president of the Company's surety division, in conjunction with the secretary or any assistant secretary of the Company, be and hereby are authorized and directed to execute and deliver, to such persons as such officers of the Company may deem appropriate, Powers of Attorney in the form presented to and attached to the minutes of this meeting, authorizing such persons to execute and deliver and affix the seal of the Company to bonds, undertakings, recognizances, and suretyship obligations of all kinds, other than ball bonds, bank depository bonds, mortgage deliciency bonds, mortgage guaranty bonds, guarantees of installment paper and note guaranty bonds. The said officers may revoke any Power of Attorney previously granted to any such person. The authority of any Power of Attorney granted by any such officer of the Company as aforesaid shall not exceed fifty million dollars (\$50,000,000.00), except (a) bonds filed in that court.

RESOLVED FURTHER, that any bond, undertaking, recognizance, or suretyship obligation shall be valid and binding upon the Company (i) when signed by the chairman, president or any vice president of the Company's surety division and attested and sealed (if a seal be required) by any secretary or assistant secretary; or

(ii) when signed by a duly authorized Attorney in Fact and sealed with the seal of the Company (if a seal be required).

RESOLVED FURTHER, that the signature of any officer designated above, and the seal of the Company, may be affixed by facsimile to any Power of Attorney or certification thereof authorizing the execution and delivery of any bond, undertaking, recognizance, or other surelyship obligations of the Company, and such signature and seal when so used shall have the same force and effect as though manually affixed.

IN WITNESS WHEREOF, OLD REPUBLIC INSURANCE COMPANY has caused these presents to be signed by its proper officer, and its

STATE OF WISCONSIN, COUNTY OF WAUKESHA - SS

On this 27TH day of August 2014 August 2014 August 2014 August 2014 PHYLLIS M JOHNSON to me known to be the individuals and officers of the OLD REPUBLIC INSURANCE COMPANY who executed the above instrument, and they each acknowledged the execution of the same, and being by me duly sworn, did severally depose and say; that they are said officers of the corporation aforesaid, and that the seal affixed to the above instrument is the seal of the corporation, and that said corporate

seal and their signatures as such officers were duly affixed and subscribed to the said instrument by the authority of the board of directors of said

organization.

CERTIFICATE

I, the undersigned, assistant secretary of the OLD REPUBLIC INSURANCE COMPANY, a Pennsylvania corporation, CERTIFY that the foregoing and attached Power of Attomacy remains in full force and has not been revoked; and furthermore, that the Resolutions of the board of directors set forth in

46-5332

SEAL S

Signed and sealed at the City of Brookfield, WI this

My commission expires:

(Expiration of notary commission does not invalidate this instrument)

ecember. 20

GUY HURLEY BLASER & HEUER LLC

the Power of Attorney, are now in force.

THIS DOCUMENT HAS A LOLORED BACKGROUND AND IS MULTICOLORED ON THE LACE. THE COMPANY COMPANY COMPANY AS A WATERMARK, IL THESE LEATURES ARE ABSENT, THIS DOCUMENT AS A WATERMARK, IL THESE LEATURES ARE ABSENT, THIS DOCUMENT AS A WATERMARK, IL THESE LEATURES ARE ABSENT, THIS DOCUMENT AS A WATERMARK.

2851-0 1100

MAINTENANCE AND GUARANTEE BOND

KNOW ALL MEN BY THESE PRESENTS, that we Pro-Line Asphalt Paving Corp. hereinafter called the "Principal", and Old Republic Insurance Co., hereinafter called the "Surety," are held and firmly bound unto

CITY OF NOVI, MICHIGAN

Herei	nafter called the "OWNER," as Obligee, for the just and full sum of *SEE BELOW	and 00/100 Dollars
(\$		
	WHEREAS, the above named Principal was awarded a Contract by the OWNER de	ated the
	11 Mile Road Reconstruction Project	

AND WHEREAS, this Contract was awarded upon the express condition that the Principal would furnish a one (1) year Maintenance Bond from the date of formal acceptance by the City Council to repair or replace any deficiencies in Labor or Material;

AND WHEREAS, the Principal warrants the workmanship and all materials used in the construction installation, and completion of said project to be of good quality and constructed and completed in a workmanlike manner in accordance with the standards, specifications and requirements of the said job;

NOW, THEREFORE, the condition of this obligation is such that if the above Principal shall replace such defective material and shall repair all defects due to defective workmanship and/or materials that shall occur on or before one (1) year of final acceptance by OWNER through resolution of the City Council, then this obligation shall be void, otherwise to be and remain in full force, effect and virtue.

If the Principal does not correct defects reported in writing by the OWNER to the Principal and Surety by repair or replacement as directed by the OWNER within the time required, which shall not be less than seven (7) days from service of the notice, the OWNER shall have the right to perform or secure the performance of the corrections, with all costs and expenses in doing so, including an administrative fee equal to twenty-five percent (25%) of the repair costs, charged to and to be received from the Principal or Surety.

Emergency repairs that are necessary to protect life and property may be undertaken by the OWNER immediately and without advance notice to the Principal and Surety, with the cost and expense of the repair, plus the administrative fee, to be charged to and received from the Principal and Surety.

Any repairs the OWNER may perform as provided in this Bond may be by OWNER employees, agents, or independent CONTRACTORS. The OWNER shall not be required to utilize competitive bidding unless otherwise required by applicable law, with labor cost and expense charges when OWNER employees are utilized to be based on the hourly cost to the OWNER of the employee(s) performing the repair.

It is further condition of this Bond that the Principal and Surety shall fully indemnify, defend, and hold the OWNER, its agents and other working on the OWNER'S behalf, harmless from all claims for damages or injuries to persons or property arising from or related to defects in work or materials, the correction of which are covered and guaranteed by this Bond, including claims arising under the worker's compensation laws of the State of Michigan.



CITY OF NOVI

11 Mile Road Reconstruction

Signed and Scaled this 29th	day of	<u>101/4.</u>
In the Presence of:		
WITNESS - Michelle Adams	Principal	thew Jones, Vice President
Julit Subah Muriel Brock	Surety	Insurance Company Nichols, Attorney-in-fact
	445 S. Moorla	nd Road, Suite 200
2137434	Address of Sur Brookfield, WI	
Bond No.	City	Zin Code

POWER OF ATTORNEY

KNOW ALL MEN BY THESE PRESENTS: That OLD REPUBLIC INSURANCE COMPANY, a Pennsylvania stock insurance corporation, does make, constitute and appoint:

THOMAS R GUY, PAUL M HURLEY, MICHAEL D LECHNER, ROBERT D HEUER, MARK T MADDEN, ROGER W BLASER, MICHELLE K BUECHEL, HOLLY A NICHOLS, OF TROY, MI

its true and lawful Attorney(s)-in-Fact, with full power and authority, not exceeding \$50,000,000, for and on behalf of the Company as surety, to execute and deliver and affix the seal of the Company thereto (if a seal is required), bonds, undertakings, recognizances or other written obligations in the nature thereof, (other than self-insurance workers compensation bonds guaranteeing payment of benefits, asbestos abatement contract bonds, waste management bonds, hazardous waste remediation bonds or black lung bonds), as follows:

and to bind OLD REPUBLIC INSURANCE COMPANY thereby, and all of the acts of said Attorneys-in-Fact, pursuant to these presents, are ratified and confirmed. This document is not valid unless printed on colored background and is multi-colored. This appointment is made under and by authority of the board of directors at a meeting held on March 14, 2014. This Power of Attorney is signed and sealed by facsimile under and by the authority of the following resolutions adopted by the board of directors of the OLD REPUBLIC INSURANCE COMPANY on March 14, 2014.

RESOLVED FURTHER, that the chairman, president or any vice president of the Company's surety division, in conjunction with the secretary or any assistant secretary of the Company, be and hereby are authorized and directed to execute and deliver, to such persons as such officers of the Company may deem appropriate, Powers of Attorney in the form presented to and attached to the minutes of this meeting, authorizing such persons to execute and deliver and affix the seal of the Company to bonds, undertakings, recognizances, and suretyship obligations of all kinds, other than bail bonds, bank depository bonds, mortgage deficiency bonds, mortgage guaranty bonds, guarantees of installment paper and note guaranty bonds. The said officers may revoke any Power of Attorney granted to any such person. The authority of any Power of Attorney granted by any such officer of the Company as aforesaid shall not exceed fifty million dollars (\$50,000,000.00), except (a) bonds required to be filed as open penalty bonds, and (b) bonds filed with any court or governmental authority requiring an unlimited penalty in bonds filed in that court.

RESOLVED FURTHER, that any bond, undertaking, recognizance, or suretyship obligation shall be valid and binding upon the Company (i) when signed by the chairman, president or any vice president of the Company's surety division and attested and sealed (if a seal be required) by any secretary or assistant secretary; or

(ii) when signed by a duly authorized Attorney-in-Fact and sealed with the seal of the Company (if a seal be required).

RESOLVED FURTHER, that the signature of any officer designated above, and the seal of the Company, may be affixed by facsimile to any Power of Attorney or certification thereof authorizing the execution and delivery of any bond, undertaking, recognizance, or other suretyship obligations of the Company, and such signature and seal when so used shall have the same force and effect as though manually affixed.

	y, and such signature and s	eal when so used shall have			fixed.
		CE COMPANY has caused	these presents to be sign	ed by its proper officer, a	and its
corporate seal to be affixed this _	<u>27TH</u> day o	f AUGUST, 2014.	<u> </u>		
<i>a.</i>	an an	- 	OLD REPUBLIC INSU	IRANCE COMPANY	
		HSUA A COM		Λ	
		S ACOLOGIAN C			Į.
Thuses Model	MAIN	E SEAL 3			7
Assistant Se	ecretary		WM 1	nuc	
STATE OF WISCONSIN, COUN	TY OF WAUKESHA - SS	White British British	y y	ce President	
				ALANI DAVATO	
On this 27TH day PHYLLIS M. JOHNS	of AUGUST, 2014	o be the individuals and office	me before me,		and ANY who
executed the above instrument, a					
they are said officers of the corpo	ration aforesaid, and that th	e seal affixed to the above ir	istrument is the seal of the	e corporation, and that s	said corporate
seal and their signatures as such	officers were duly affixed ar	nd subscribed to the said ins	trument by the authority o	f the board of directors of	of said
organization		AND TO SERVICE STATE OF THE SE		$oldsymbol{\mathcal{O}}$	4
		S JOTAN S	Valley V	1 DANKAM	
			a conver in	Leanson lary Public	Calculation Continuous
4		V VBLV	My commission expires	9/28/18	
		/Evni	ration of notary commission		instrument)
CERTIFICATE			1474105		
		PUBLIC INSURANCE COMP			
and attached Power of Attorney re the Power of Attorney, are now in		not been revoked; and furthe	ermore, mat the Resolutio	ns of the board of direct	ors set forth in
46-5332					i i
THE WAS AN AND THE PROPERTY OF	Signed and sealed at th	e City of Brookfield, WI this	day of		
3 Leouvering of				~ 0	
P(SEAL)				~ / /////	
				\\\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\	
Waste a state of the state of t			- House	Assistant Secretary	71
- OIR HURTHU BILONS & HEIR	(r		//		

THIS DOCUMENT HAS A COLORED BACKGROUND AND IS MULTICOLORED ON THE FACE. THE COMPANY LOGO NEW ARS ON THE BACK OF THIS DOCUMENT AS A WATERMARK. IF THESE FEATURES ARE ABSENT, THIS DOCUMENT IS WOLD.

SWORN STATEMENT

State of Michigan)) §
County of Macomb) a

Matthew Jones,

being duly sworn, deposes and says:

That he/she makes this Sworn Statement on behalf of PRO-LINE ASPHALT PAVING CORP.

who is the contractor for an improvement to the following described real property situated in

NOVI, MICHIGAN and described as follows:

ELEVEN MILE RECONSTRUCTION NOVI PROJECT NO. 14-2301

That the following is a statement of each subcontractor and supplier and laborer, for which laborer the payment of wages or fringe benefits and withholdings is due but unpaid, with whom the contractor has subcontracted for performance under the contract through <u>August 21, 2014</u> with the owner or lessee thereof, and that the amounts due to the persons as of the date thereof are correctly and fully set forth opposite their names, as follows:

		Total	Amount	Amount
Name of	Type of	Contract	Previously	Currently
Supplier/Subcontractor	Service	<u>Price</u>	<u>Paid</u>	Owlng
AJAX MATERIALS	ASPHALT MATERIAL	\$ 185,514.94	\$ 185,514.94	\$ 0.00
SUPERIOR MATERIALS 🗋	READY MIX CONCRETE	\$ 19,905.00	\$ 19,905.00	\$ 0.00
VIL CONSTRUCTION	SEWER, DRAINAGE	\$ 93,295.00	\$ 93,295.00	\$ 0.00
RS CONTRACTING +	PAVEMENT MARKINGS	\$ 7,599.00	\$ 7,599.00	\$ 0.00
2000	TRAFFIC CONTROL	\$ 5,028.71	\$ 5,028.71	\$ 0.00
DOAN CONSTRUCTION	CONCRETE	\$ 69,855.60	\$ 69,855.60	\$ 0.00
ROAD FABRICS	GLASPAVE	\$ 37,987.82	\$ 37,987.82	\$ 0.00
CSI/GEOTURF	SILT, GEOGRID, FABRIC	\$ 54,919.22	\$ 54,919.22	\$ 0.00
NOVI CRUSHED CONC.	AGGREGATE	\$ 30,057.32	\$ 30,057.32	\$ 0.00
ALL LABOR, FRINGE	ES, PAYROLL TAXES PA	AID IN FULL		
•	Attach additiona	al sheets if nece	ssarv	

That the contractor has not procured material from or subcontracted with, any for any improvements, materials or labor except that which is set forth above.

Deponent further says that he or she makes the foregoing statement as the (sub)contractor for the purpose of representing to the owner or lessee of the above described premises and his or her agents that the above-described property is free from claims of construction liens, or the possibility of construction liens, except as specifically set forth above and except for claims of construction liens by laborers which may be provided pursuant to section 109 of the construction lien act, Act No. 497 of the Public Acts of 1980, as amended, being section 570.1109 of the Michigan Compiled Laws.

WARNING TO OWNER OR LESSEE OF THE ABOVE DESCRIBED PROPERTY MAY NOT RELY ON THIS SWORN STATEMENT TO AVOID THE CLAIM OF A SUBCONTRACTOR, SUPPLIER, OR LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING OR A LABORER WHO MAY PROVIDE A NOTICE OF FURNISHING PURSUANT TO SECTION 109 OF THE CONSTRUCTIN LIEN ACT TO THE DESIGNEE OR THE OWNER OR 17 SSEET FITH DESIGNEE IS NOT NAMED OR HAS DIED.

Matthew Jones, Vice President
Print Name Title

Subscribed and swom to before me this 671

day of JANYARY -2014 ZOIS

Michael Lipiec, Notary Public

Macomb County,

Michigan

My commission expires: __

3/18/2019



(Printed under the subority of the Construction Lies Act, PA 497 of 1980, as amended)

My/our contract with Pro-Line Asphalt Paving Corp. to provide:

Asphalt Materials

for the improvement of the property described as:

NOV-14-003 City of Novi 11 Mile Rd Reconstruction

has been fully paid and satisfied, my/our construction lien rights against such property. the owner, engineer or Pro-Line Asphalt Paving Corp., are hereby waived and released.

> Ajax Materials Corporation P.O. Box 7058 Troy, MI 48007

D.L. McCRYETAL

Print Name

Signed on /0-/7-/4

MY/OUR CONTRACT WITH	Doan Construction Company	
TO PROVIDE	(other contracting party) Ready Mix Concrete	
FOR THE IMPROVEMENT TO 1	THE PROPERTY DESCRIBED AS:	
11 Mile Ro	1 Reconstruction - City of Novi	
	ID SATISFIED, ALL MY/OUR CONSTRUCTION LIEN RIGHTS RE HEREBY WAIVED AND RELEASED.	
DESIGNEE HAS RECEIVED A MARE NOT REQUIRED TO PROVINOT RECEIVED THIS WAIVER OR DESIGNEE MAY NOT RELY	F THE PROPERTY OR THE OWNER'S OR LESSEE'S NOTICE OF FURNISHING FROM ME/ONE OF US OR IF I/WE VIDE ONE, AND THE OWNER, LESSEE, OR DESIGNEE HAS I DIRECTLY FROM ME/ONE OF US, THE OWNER, LESSEE, Y UPON IT WITHOUT CONTACTING ME/ONE OF US, PHONE, OR PERSONALLY, TO VERIFY THAT IT IS AUTHENTIC.	
SIGNED ON:	Superior Materials, LLC Sugme Bacardinge (signature of lien claimant)	٠, ٢
,	P.O. Box 2900 Farmington Hills, Ml. 48333-2900 248-788-8000	
Please sign and return original to Doan Construction Co. 3670 Carpenter Rd Ypsilanti, MI, 48197	SUZANNE BARARDI	

WARNING: DO NOT SIGN BLANK OR INCOMPLETE FORMS.

RETAIN A COPY





(Printed under the authority of the Construction Lien Act, PA 497 of 1980, as amended)

My/our contract with Pro-Line Asphalt Paving Corp. to provide:

Underground Drainage

for the improvement of the property described as:

NOV-14-003 City of Novi 11 Mile Rd Reconstruction

has been fully paid and satisfied, my/our construction lien rights against such property, the owner, engineer or Pro-Line Asphalt Paving Corp., are hereby waived and released.

> VIL Construction 6670 Sims Dr Sterling Heights, MI 48316

Signature of Ifen claimant

Vice - President

Title

An Many Van

Print Name

Signed on 1-6-15



(Present weder the emboring of the Conservation Lies Act, PA 497 of 1980, at amende!)

My/our contract with Pro-Line Asphalt Paving Corp. to provide:

Pavement Markings

for the improvement of the property described as:

NOV-14-003 City of Novi 11 Mile Rd Reconstruction

has been fully paid and satisfied, my/our construction lien rights against such property, the owner, engineer or Pro-Line Asphalt Paving Corp., are hereby waived and released.

R.S. Contracting, Inc. 9276 Maring City Hwy. Casco: MI-48064

Signature of her chinese

Allen Leone

Signed on 12/23/14

DO NOT SIGN BLANK OR INCOMPLETE FORMS, RETAIN A COPY

11707 29 Mile Road • Washington, Mr. 46005

(500) 752-7730 Voto - (500) 752-9744 Fex



RECEIVED

PROJUNE ASTHALL

FULL UNCONDITIONAL WAIVER

(Printed under the authority of the Construction Lien Act, PA 497 of 1980, as amended)

My/our contract with Pro-Line Asphalt Paving Corp. to provide:

Traffic Control Measures
Signs, Drums, Barricades, etc.
And all related materials and supplies

for the improvement of the property described as:

NOV-14-003 City of Novi 11 Mile Rd Reconstruction

has been fully paid and satisfied, my/our construction lien rights against such property, the owner, engineer or Pro-Line Asphalt Paving Corp., are hereby waived and released.

Poco, Inc. 4850 Sheldon Road Canton, MI 48188-2743

Signature of hen claimant

Title

Signed on 2

' Date



(Printed under the authority of the Construction Lien Act, PA 497 of 1980, as amended)

My/our contract with Pro-Line Asphalt Paving Corp. to provide:

Concrete Work

for the improvement of the property described as:

NOV-14-003 City of Novi 11 Mile Rd Reconstruction

has been fully paid and satisfied, my/our construction lien rights against such property, the owner, engineer or Pro-Line Asphalt Paving Corp., are hereby waived and released.

Doan Companies
3670 Carpenter Road
Ypsilanti, MI 48197

Signature of ten elaimant

MANAGER

Title

OHN SENKOWSKI

Print Name

Signed on 12-16-14



(Printed under the authority of the Construction Lien Act, PA 497 of 1980, as amended)

My/our contract with Pro-Line Asphalt Paving Corp. to provide:

GlasPave 25 Interlayer Fabric

for the improvement of the property described as:

NOV-14-003 City of Novi 11 Mile Rd Reconstruction

has been fully paid and satisfied, my/our construction lien rights against such property, the owner, engineer or Pro-Line Asphalt Paving Corp., are hereby waived and released.

> Road Fabrics P.O. Box 87380

Carol Stream, IL 60188

Signed on 12-16-14



(Printed under the authority of the Construction Lieu Act, PA 497 of 1980, as smended)

My/our contract with Pro-Line Asphalt Paving Corp. to provide:

Silt Sack, Geogrid, Fabric, Pipe Fittings

for the improvement of the property described as:

NOV-14-003 City of Novi 11 Mile Rd Reconstruction

has been fully paid and satisfied, my/our construction lien rights against such property, the owner, engineer or Pro-Line Asphalt Paving Corp., are hereby waived and released.

CSI/Geoturf, Inc.

P.O. Box 668

Highland, MI 48357

Signature of lien ofsiment

Call

Title

Tom Robinson

Popt Name

Signed on _

0/23/14



RECEIVED SEP 2 9 2014 PRO-LINE ASPHALT

FULL UNCONDITIONAL WAIVER

(Printed under the authority of the Construction Lien Act, PA 497 of 1980, as amended)

My/our contract with Pro-Line Asphalt Paving Corp. to provide:

21AA CC

for the improvement of the property described as:

NOV-14-003 City of Novi 11 Mile Rd Reconstruction

has been fully paid and satisfied, my/our construction lien rights against such property, the owner, engineer or Pro-Line Asphalt Paving Corp., are hereby waived and released.

> Novi Crushed Concrete 46900 W. 12 Mile Rd. Novi, MI 48377

> > Signature of lien cinimant

Signed on 9-26-14