

PROGRESS SCHEDULE

Information required by MDOT in order to establish a construction schedule.
Distribution: Original - Finance/Contracts, copy - Region, copy - Project files

CONTROL SECTION 63000	JOB NUMBER 202407A	<input checked="" type="checkbox"/> INITIAL	<input type="checkbox"/> UPDATE
PROPOSAL ITEM NUMBER 012	LETTING DATE 07/12/19		

OUTLINE OF PROPOSED ORDER OF WORK FOR CONTROLLING WORK ITEMS - when approved, this outline will become part of the contract.

WEST PARK
MEADOWBROOK CRANBROOK

CONTROLLING WORK ITEM	DURATION OF CONTROLLING OPERATION	
	START (Date/Work Day)	COMPLETE (Date/Work Day)
<input checked="" type="checkbox"/> CALENDAR DAY <input type="checkbox"/> WORK DAY <input type="checkbox"/> CALENDAR DATE		
<input type="checkbox"/> CRITICAL PATH		
<input checked="" type="checkbox"/> BAR CHART		
<input type="checkbox"/> LINEAR SCHEDULE		
#12769 - Mob Out / Erosion-Sediment Control / Saw Cutting / Rem. SW / Hand Chipping	8/26/19	8/29/19
#12769 - Excavation / Hand Chipping / Forming	8/30/19	9/4/19
#12769 - Pour Cheek Wall + Patches / Strip / Backfill / Bridge Joints	9/5/19	9/8/19
#12769 - Pour SW + CG / Retro. Guardrail /	9/9/19	9/15/19
#12769 - Epoxy Overlay / Clean Up / De-mob	9/16/19	9/22/19
#8248 - Mob Out / Erosion-Sediment Control / Stump Rem.	9/23/19	9/25/19
#8248 - Excavation / Pavt. Rem / Waterproofing	9/25/19	10/1/19
#8248 - Conc. Pavt 8" / Backfill / Sidewalk 4"	10/2/19	10/6/19
#8248 - Str. Crack Repair / Sawcutting / Joints	10/7/19	10/11/19
#8248 - Clean Up / De-mob	10/12/19	10/13/19
#8246 - Mob Out / Erosion-Sediment Control / SW + Pavt. Rem.	10/14/19	10/16/19
#8246 - Pour SW + Approach / Sawcutting / Joints	10/17/19	10/22/19
#8246 - Epoxy Overlay	10/23/19	10/25/19
#8246 - Project Clean Up / De-mob / Completion	10/26/19	11/1/19

REMARKS

In the event that activities can be performed by separate contractors without interference by one to the other, their activities overlap.

Structure number's 12769 and 8248 shall not be closed more than 28 days.

Structure number 8246 shall not be closed more than 14 days.

Start work within 10 days of receiving Award or date agreed upon with Engineer.

CONTRACT COMPLETION WORKDAYS		Conformance with progress clause and proposal (Maintain traffic requirements) <input checked="" type="checkbox"/> Yes	
OPEN TO TRAFFIC DATE(S) WORKDAYS		Overlapping dates? <input type="checkbox"/> No <input checked="" type="checkbox"/> Yes, If yes, attach justification.	
A + B bid? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes, If yes, enter date(s): _____		If A + B bid or rental (lane/bridge/ramp), is schedule in accordance with contract? <input type="checkbox"/> Yes	
Lane/Bridge/Ramp rental <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes		Incentive/ Disincentive? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes	
CONTRACTOR NAME (PRINT) Z Contractors Inc.		If yes, enter maximum total incentive amount: \$ _____	
CONTRACTOR SIGNATURE Rob Herrick		LOCAL AGENCY	DATE
<small>Digitally signed by Rob Herrick Date: 2019.07.26 16:27:07 04'00'</small>		MDOT APPROVAL - CONSTRUCTION/PROJECT ENGINEER (Signature)	DATE
DATE 8/6/19			